




COUNTY GOVERNMENT OF **BUSIA**



IMPLEMENTATION STATUS REVIEW REPORT [FOURTH QUARTER] FOR FINANCIAL YEAR 2025/2026

DEPARTMENT OF COUNTY TREASURY &
ECONOMIC PLANNING



VISION

A transformation and progressive county for
sustainable and equitable development.

SEPTEMBER 2026



FOREWORD

The Budget Implementation Review Report is a vital instrument for promoting, transparency, accountability, prudent and effective oversight in the management of public resources. It provides a comprehensive assessment of the financial and non-financial performance of County Government departments and entities, thereby enabling stakeholders to evaluate the efficiency, effectiveness and impact of public expenditure on service delivery.

This Report has been prepared in accordance with Article 183 of the Constitution of Kenya 2010, and Section 166(4)(a) and (b) of the Public Finance Management Act, 2012. It presents the budget implementation performance for the Fourth Quarter of the Financial Year 2025/2026, based on financial and non-financial activities carried out by the County Government and its entities.

The report analyses revenue performance, expenditure trends, budget absorption, programme and project implementation, and service delivery outcomes. It further highlights key challenges affecting budget execution and the measures being undertaken to address them. By integrating financial and non-financial performance, the report provides a balanced view of the County Government's progress towards its planned objectives and development priorities.

In conclusion, it is my expectation that the achievements, challenges, risks and recommendations contained herein will inform sound decision-making, strengthen budget implementation and contribute to inclusive and sustainable development for the people of Busia County and the Country at large.



Hon. Andrew Nakitari
County Executive Committee Member
County Treasury and Economic Planning

ACKNOWLEDGMENT

The preparation of this Budget Implementation Review Report is a product of the collective commitment, professionalism, and dedication of various individuals and institutions. Their timely provision of accurate financial and non-financial information has been instrumental in ensuring the quality, credibility, and completeness of this Report, and underscores the County Government's commitment to transparency, accountability, and prudent management of public resources.

I sincerely appreciate His Excellency the Governor for his visionary leadership, strategic direction, and continued support towards the effective implementation of County programmes and strengthening of public financial management.

I also extend my appreciation to the County Executive Committee Members, all Chief Officers, County Assembly and other stake holders for their invaluable technical guidance and steadfast commitment to the preparation of this report. Special recognition goes to the Director of Budget for his leadership, coordination, and oversight. Appreciation also goes to all the staff under the directorate of Budget in ensuring the timely and quality preparation of this document.



Ahmed Aden Hefow

Chief Officer

County Treasury and Economic Planning

TABLE OF CONTENTS

FOREWORD	i
ACKNOWLEDGMENT	ii
TABLE OF CONTENTS	iii
I. Introduction	1
II. Revenue Performance.....	4
1. Revenue Performance – Fourth Quarter FY 2025/2026	4
2. Performance of Own Source Revenue (OSR) – Fourth Quarter FY 2025/2026	6
III. Expenditure Performance	9
1. Expenditure Performance– Fourth Quarter FY 2025/2026.....	9
2. Expenditure Performance per Economic Classification – Fourth Quarter FY 2025/2026..	11
3. Expenditure Performance per Programme – Fourth Quarter FY 2025/2026	14
IV. Pending Bills Status as at 30 th June 2026.....	19
V. Performance Indicators and Project Status Per Department	20
1. Department of Smart Agriculture, Livestock, Fisheries, Blue Economy and Agribusiness	21
2. Department of Trade, Investment, Industrialization, Co-operatives, Small and Micro Enterprises (SME)	31
3. Department of Education and Industrial Skills Development	36
4. Department of County Treasury and Economic Planning.....	42
5. Department of Youth, Sports, Culture, Gender, Creative Arts and Social Services	42
6. Department of Transport, Roads and Public Works.....	44
7. Department of Public Service Management	55
8. Lands, Housing and Urban Development.....	56
9. Department of Water, Irrigation, Environment and Natural Resource	60
10. Department of Health Services and Sanitation	73
11. County Public Service Board	83
12. The Governorship Office	83
13. County Law Office.....	85
14. Strategic Partnerships and Digital Economy	85
15. County Assembly	87
VI. Challenges, Lessons Learnt and Recommendations	89

I. Introduction

The Budget Implementation Status Review Report is a critical instrument for ensuring compliance with the provisions of the PFM Act, 2012, and the applicable County Governments Regulations, 2015. It provides a comprehensive and transparent assessment of the utilization of public resources during the financial year. In particular, the report presents actual revenue collections and expenditure, compares these outcomes against the approved budget estimates, and analyses the resulting variances.

The Fourth Quarter Budget Implementation Status Review Report was prepared in accordance with Article 183 of Constitution of Kenya, 2010 and Section 166 of the Public Finance Management Act, 2012. These provisions mandate the County Treasury to prepare the budget implementation status review report, coordinate the preparation of revenue and expenditure estimates, and oversee the implementation of the approved budgets.

The report therefore provides stakeholders with an important basis for assessing the effectiveness, efficiency, accountability, and prudence with which public resources were managed as per the approved planned programmes during the reporting period.

For the Financial Year 2025/2026, the County's total revenue amounted to **Kshs. 11.159 billion**. This comprised of **Kshs. 7.957 billion** from Equitable Share, **Kshs. 1.102 billion** from Conditional Grants, Local Own source revenue of **Kshs. 999 million** (**Kshs. 445 million** from FIF as Appropriations-in-Aid and **Kshs. 554 million** as Local Own Source Revenue from other sources) and **Kshs. 1.101 billion** as the balance brought forward from the previous financial year.

Consequently, a total of **Kshs. 7.358 billion** was allocated to recurrent expenditure, while **Kshs. 3.801 billion** was earmarked for development expenditure. These allocations represent **65.93 percent** and **34.07 percent** respectively.

Expenditure Allocation per Department – FY 2025/2026

The total expenditure allocation for the Financial Year **2025/2026** amounted to **Kshs. 11,159,478,472**, representing **100%** of the County Government's Budget for the Financial Year **2025/2026**.

Table 1: Financial year 2025/2026 Expenditure Allocation per department

No	Vote Title	Total Revised Budget Estimate FY 2023/2024	Total Revised Budget Estimate FY 2024/2025	Total Budget Estimate FY 2025/2026	2nd Revised Budget Estimates FY 2025/2026				Total 2nd Revised Budget Estimate FY 2025/2026	Allocation Percentage
					Employee Compensation	Operation & Maintenance	Total Recurrent Budget	Total Development Budget		
			Kshs.	Kshs.	Kshs.	Kshs.	Kshs.	Kshs.	Kshs.	%
1	Smart Agriculture, Livestock, Fisheries, Blue Economy and Agribusiness	1,145,709,197	1,114,763,485	816,244,316	216,007,110	36,196,950	252,204,060	636,152,628	888,356,687	8.0%
2	Trade, Investment, Industrialization, Co-operatives, Small and Micro Enterprises	501,504,572	503,728,800	341,871,668	54,093,401	26,951,407	81,044,808	269,610,821	350,655,629	3.1%
3	Education and Industrial Skills Development	778,386,869	834,485,780	804,840,084	560,557,817	139,111,707	699,669,524	206,221,609	905,891,133	8.1%
4	The County Treasury and Economic Planning	738,115,106	810,004,995	696,892,616	300,114,571	337,526,915	637,641,486	17,919,656	655,561,142	5.9%
5	Youth, Sports, Culture, Gender, Creative Arts and Social Services	193,978,023	275,016,138	234,706,008	52,513,808	217,996,034	270,509,842	25,790,031	296,299,873	2.7%
6	Transport, Roads and Public Works	772,082,197	909,914,163	788,606,364	83,555,152	71,349,169	154,904,321	790,589,196	945,493,517	8.5%
7	Public Service Management	512,469,929	649,740,739	747,626,617	452,457,757	480,020,160	932,477,917	352,500,000	1,284,977,917	11.5%
8	Lands, Housing and urban Development	325,177,626	435,461,211	241,481,352	66,175,063	146,147,327	212,322,390	232,746,987	445,069,377	4.0%
9	Water, Environment, Irrigation, Natural Resources and Climate Change	828,414,366	1,017,867,020	889,356,286	94,152,036	53,277,367	147,429,403	842,218,856	989,648,260	8.9%
10	Health Services and Sanitation	2,779,802,288	2,704,700,987	2,949,321,601	2,053,694,979	525,639,728	2,579,334,707	345,383,514	2,924,718,221	26.2%
11	County Public Service Board	100,769,619	120,296,314	97,884,047	29,563,226	43,477,407	73,040,633	-	73,040,633	0.7%
12	The Governorship	85,751,725	400,497,971	380,930,391	187,239,695	165,582,188	352,821,883	16,730,290	369,552,173	3.3%
13	County Assembly	62,076,677	846,454,206	913,882,566	434,075,663	425,522,382	859,598,045	54,500,000	914,098,045	8.2%
14	County Law Office	397,737,610	82,256,594	70,364,830	15,820,129	39,508,904	55,329,033		55,329,033	0.5%
15	Strategic Partnerships and Digital Economy	981,057,352	64,960,335	63,743,937	29,159,980	20,632,852	49,792,832	10,994,000	60,786,832	0.5%
	Totals	10,203,033,156	10,770,148,738	10,037,752,683	4,629,180,387	2,728,940,497	7,358,120,884	3,801,357,588	11,159,478,472	100%

Source: Busia County Treasury, 2026


Budget Allocation per Department

The County Government's budget allocation reflects its key service delivery and development priorities. The **Department of Health Services** received the largest allocation at **26.2%**, followed by **Public Service Management** at **11.5%** and **Water, Environment, Irrigation, Natural Resources and Climate Change** at **8.9%**. These allocations demonstrate the priority given to healthcare, human resource management, and water infrastructure development.

The lowest allocations were made to the **Public Service Board (0.7%)**, **County Law Office (0.5%)**, and **Strategic Partnerships and Digital Economy (0.5%)**. Despite their relatively small budgetary shares, these institutions perform important governance, legal, digital transformation and strategic partnership functions.

Overall, the allocation pattern reflects the County Government’s emphasis on **essential service delivery, institutional capacity and infrastructure development**, while underscoring the need for all departments to utilize their allocated resources effectively and efficiently to achieve measurable results.

Chart 1: Financial Year 2025/2026 Expenditure Allocation per Department



Source: Busia County Treasury, 2026

II. Revenue Performance

1. Revenue Performance – Fourth Quarter FY 2025/2026

During the Financial Year (FY) 2025/2026, the County Government realized total revenue receipts amounting to **Kshs. 9,097,175,139** against an approved budget estimate of **Kshs. 11,159,478,472**. This represented an overall revenue performance rate of **81.52 per cent**, resulting in an absolute revenue shortfall of **Kshs. 2,062,303,333**, equivalent to **18.48 per cent** of the annual revenue target.

In terms of performance by revenue source, **Appropriation in Aid (A-in-A)** recorded the highest performance, achieving **111.67 per cent** of its budgeted target. This was followed by the **Equitable Share from the National Government**, which achieved **100 per cent** of the budgeted allocation. The strong performance under these two revenue streams significantly contributed to the overall revenue outturn during the financial year.

Conversely, **Other Grants** recorded the lowest performance, achieving only **26.48 per cent** of the budgeted target. This was followed by **Local Own Source Revenue (OSR)**, which achieved **36.77 per cent** of its budgeted target. The relatively low performance in these revenue categories points to challenges in the mobilisation and realisation of projected local and external revenue sources and consequently contributed to the overall revenue shortfall. The County Government shall adopt a realistic, evidence-based and continuously monitored revenue forecasting and mobilization framework.

Table 2:Fourth Quarter Summary Receipts for FY 2025/2026

Revenue Sources	Revised Budget Estimates	4th Quarter Receipts	2nd Revised Estimates	1st Quarter Receipts	2nd Quarter Receipts	3rd Quarter Receipts	4th Quarter Receipts	Receipt
	FY 2024/2025	FY 2024/2025	FY 2025/2026	FY 2025/2026	FY 2025/2026	FY 2025/2026	FY 2025/2026	FY 2025/2026
	Kshs.	Kshs.	Kshs.	Kshs.	Kshs.	Kshs.	Kshs.	(%)
Own Source Revenue	467,301,361	239,483,550	554,697,942	11,115,900	63,702,262	138,235,567	203,934,990	36.77%
Appropriation in Aid	229,705,635	267,185,147	445,062,668	87,123,802	204,840,445	355,307,089	497,022,726	111.67%
Equitable Share.	7,514,935,582	7,514,936,176	7,956,564,058	1,378,855,527	3,659,925,696	4,388,667,957	7,956,564,058	100.00%
Other Grants	977,628,778	298,939,201	1,101,725,838	311,776,125	259,570,780	422,702,667	291,737,415	26.48%
Total Revenue	9,189,571,356	8,320,544,074	10,058,050,506	1,788,871,354	4,188,039,183	5,304,913,280	8,949,259,189	88.98%
Balance Brought Forward FY 24/25	1,580,577,382	1,580,577,382	1,101,427,966	304,785,195	69,167,230	953,512,016	147,915,950	13.43%
Grand Total Revenue	10,770,148,738	9,901,121,456	11,159,478,472	2,093,656,549	4,257,206,413	6,258,425,296	9,097,175,139	81.52%

Source: Busia County Treasury, 2026


Absolute Analysis of Revenue Performance-Fourth Quarter of FY 2025/2026

In absolute terms, the **Equitable Share from the National Government** constituted the largest source of revenue, with actual receipts amounting to **Kshs. 7,956,564,058**. This was followed by **Appropriation in Aid (A-in-A)**, which generated **Kshs. 497,022,726** during the financial year. The dominance of the Equitable Share demonstrates the County Government's continued reliance on transfers from the National Government to finance the implementation of its programmes and service delivery obligations.

On the other hand, **Local Own Source Revenue (OSR)** recorded the lowest actual revenue collection in absolute terms, amounting to **Kshs. 203,934,990**, followed by **Other Grants**, which realised **Kshs. 291,737,415**. The low outturn from OSR, relative to the budgeted target, highlights the need to strengthen local revenue administration, enhance revenue collection efficiency, broaden the local revenue base, and improve compliance among revenue payers.

The County Government shall prioritize **sustainable growth in Own Source Revenue while maintaining effective management of Equitable Share, A-in-A and grant resources**. A combination of realistic forecasting, automation, enhanced compliance, stronger enforcement, improved grant management and regular performance monitoring will provide a sound basis for improving revenue performance and strengthening the County's fiscal sustainability.

Graph 1: Receipts Against proposed revenues Quarter Four FY 2025/2026



Source: Busia County Treasury, 2026

2. Performance of Own Source Revenue (OSR) – Fourth Quarter FY 2025/2026

During the fourth quarter of FY 2025/2026, the County Government recorded cumulative total Own Source Revenue (OSR) collections amounting to **Kshs. 700,929,973**, against annual revenue target of **Kshs. 999,760,616**. This represented an overall performance rate of **70.11 per cent** of the target. Although the County did not achieve the full annual OSR target, the overall performance was significantly supported by strong collections by FIF under Appropriation in Aid (A-i-A).

The Appropriation in Aid emerged as the highest-performing revenue stream. It generated **Kshs. 497,022,726** against a budgeted target of **Kshs. 445,062,668**, representing an impressive performance rate of **111.67 per cent**. This performance exceeded the annual target by **Kshs. 51,960,058**, demonstrating the significant contribution of health-facility-generated revenues to the County's overall own-source revenue performance. The collection also represented a substantial increase from **Kshs. 229,837,579** in FY 2024/2025 to **Kshs. 267,185,147** in FY 2025/2026 collected under the same. This notable improvement underscores the potential of FIF under A-i-A as an important source of additional revenue when supported by effective revenue administration, enhanced service delivery, and improved collection mechanisms.

In contrast, **Local Own Source Revenue** recorded a considerably lower performance during the period under review. The County collected **Kshs. 203,934,990** against a budgeted target of **Kshs. 554,697,943**, translating to **36.77 per cent**. The performance fell significantly below the set target, resulting in an uncollected revenue gap of **Kshs. 350,762,953**. Furthermore, the collection represented a decline of **Kshs. 35,548,560** compared with the **Kshs. 239,483,550** collected in FY 2024/2025. The persistent underperformance of local revenue therefore remains a key concern, given its importance in financing County Government operations and reducing over-reliance on transfers from the National Government.

However, to improve on own source revenue performance the County Government Shall strengthen revenue administration, broaden the local revenue base, enhance compliance among revenue payers, improve enforcement mechanisms, strengthen monitoring and accountability of revenue collection, seal revenue leakages, leverage technology to improve assessment, improve on billing, collection and reconciliation processes. More emphasis Shall be given to revenue streams that have consistently underperformed against their targets.

Table 3: Fourth Quarter Cumulative Performance of Own Source Revenue FY 2025/2026

Revenue Sources	Revised Budget Estimates	Actual Receipts	Revised Budget Estimates	First Quarter Receipts	Second Quarter Receipts	Third Quarter Receipts	Fourth Quarter Receipts	Percentage Deviation
	FY 2024/2025	FY 2024/2025	FY 2025/2026	FY 2025/2026	FY 2025/2026	FY 2025/2026	FY 2025/2026	FY 2024/2025
	Kshs.	Kshs.	Kshs.	Kshs.	Kshs.	Kshs.	Kshs.	[%]
Administrative Services	3,373,535	4,140,750	12,104,805	304,500	622,111	2,812,586	3,409,021	28.2%
Fire Safety	2,720,080	3,336,200	11,004,805	285,000	243,000	2,362,400	2,675,700	24.3%
Payroll Products					314,611	367,186	611,821	
Impounding/Clamp. Fees	653,455	804,550	1,100,000	19,500	64,500	83,000	121,500	11.0%
Smart Agriculture, Livestock, Fisheries, Blue Economy and Agribusiness	115,350,778	60,542,974	126,327,240	15,299,706	26,675,382	40,497,709	47,602,538	37.7%
Sugar Cane Cess	20,359,000	20,231,103	35,000,000	5,250,036	7,214,303	14,132,507	17,002,456	48.6%
Transit Produce Cess	30,674,240	24,812,145	50,174,240	6,497,460	11,947,570	17,609,550	20,993,700	41.8%
Tobacco Cess	999,182	1,701,980	3,500,000	-	2,094,278	2,094,278	2,094,278	59.8%
Fish Cess	1,005,147	714,430	2,200,000	190,080	474,170	474,170	708,320	32.2%
Tractor Hire Services	50,000,000	4,494,295	10,000,000	1,260,145	574,075	674,200	674,200	6.7%
Agriculture Training College	1,038,241	1,426,080	4,500,000	308,000	1,015,056	1,015,056	1,155,056	25.7%
Veterinary Services	2,427,800	3,269,575	5,782,200	802,525	1,403,350	1,688,800	1,943,430	33.6%
Stock Sale	3,993,209	3,022,430	5,400,000	802,910	1,402,460	1,402,460	1,402,460	26.0%
Fish Traders License	130,020	177,400	730,000	7,200	4,500	4,500	4,500	0.6%
Fish Movement Permit	120,450	109,350	625,000	47,050	63,670	623,728	705,678	112.9%
Livestock movement permit	217,800		217,800			-		0.0%
Vaccination	605,000		-			-		
Artificial Insemination	84,700		-			-		
Slaughter premise licenses	505,615		1,000,000	83,700	207,350	479,850	479,850	48.0%
Meat Carrier License	72,600		-			-		
Meat inspection fees(Bovine, pigs, sheep and goats)	2,057,000		-			-		
Reg. Of Boats License	34,540	155,050	200,000	1,000		-	-	0.0%
Fisherman's License	84,700	175,700	285,000	300		-	-	0.0%
Fish Import Permit	41,404	126,836	500,000	10,000	274,600	298,610	298,610	59.7%
Wakhungu Fish Farm	110,000	-	6,000,000		-	-	-	0.0%
Cage Licensing	112,530	119,600	213,000	39,300	-	-	-	0.0%
Fingerling Sale	-	7,000	-			-	140,000	
Certificate of Transport	508,200		-			-		
Automation for licenses for Agro-dealers	169,400		-			-		
Youth, Sports, Culture, Gender, Creative Arts and Social Services	311,600	242,070	700,000	48,240	75,600	137,400	139,400	19.9%
Hire Of Hall / Office	61,600	47,910	200,000	18,500	-	37,000	37,000	18.5%
Hire of Busia County Stadium	-		-		-	-		
Registration/ Renewal of SHGs, CBOs, Women groups and Youth groups	200,000	194,160	500,000	29,740	75,600	100,400	102,400	20.5%
Community Cultural Centres	50,000	-	-		-	-	-	
Lands, Housing And Urban Development	107,062,756	37,299,158	154,885,495	3,290,694	7,626,487	20,011,825	31,480,659	20.3%
Plot Rent	1,989,286	2,975,341	2,842,369	686,183	852,293	1,246,470	1,246,470	43.9%
Plot Rent Arrears	913,022	-	2,500,000		124,627	347,604	347,604	13.9%
Cilor(Contributions in lieu of rates) Arrears	10,000,000		9,708,510			-		0.0%
Cilor	7,200,000	544,500	7,200,000		33,200	33,200	33,200	0.5%
Rent/Gov Houses	4,963,022	1,868,737	6,000,000	221,900	1,352,400	1,573,010	1,885,945	31.4%
Land Rates	30,456,078	6,396,829	11,000,000	234,864	1,696,753	2,980,340	4,227,043	38.4%
Land Rates (Arrears)	28,250,182	354,727	68,227,438		900,900	1,459,120	1,459,120	2.1%
application Of Plans	3,000,000	68,000	5,565,000	16,000	-	-	14,300	0.3%
Building Plans approval	5,420,378	2,390,500	7,500,000	673,500	875,300	1,631,300	2,437,800	32.5%
Solid Waste	-		-			-		
advertisement	13,770,788	22,700,524	34,292,178	1,458,247	1,791,014	10,740,781	19,829,177	57.8%
Animal Control and Welfare	1,100,000		50,000			-		0.0%
Transport, Roads and Public Works	43,084,226	27,796,430	54,510,654	5,979,990	10,805,101	17,847,632	20,824,992	38.2%
Trailer Parking Fees	5,715,438	3,090,620	6,245,864	718,590	1,357,200	2,136,530	2,670,800	42.8%
Reserved Parking	3,449,996	6,211,250	10,252,436	611,480	1,320,601	4,928,001	6,001,591	58.5%
Bus Parking Fees	33,700,992	18,464,560	31,960,104	4,649,920	8,080,300	10,736,101	12,105,601	37.9%
Machine Hire	217,800	30,000	6,052,250		47,000	47,000	47,000	0.8%
Water, Environment, Irrigation, Natural Resources and Climate Change	12,459,151	8,994,318	21,874,201	1,882,904	2,235,337	3,958,255	4,511,573	20.6%
Solid Waste	2,888,017	3,424,000	4,000,000	407,700	405,800	1,728,800	1,728,800	43.2%
Sand Cess	1,336,335	3,032,180	7,000,000	823,860	1,096,920	1,278,070	1,480,400	21.1%
Busia Hills Water Supply	524,625	598,904	1,024,625	186,521	127,730	260,098	606,686	59.2%
Busijo Water Supply	234,185	177,405	534,185	83,535	32,730	32,730	32,730	6.1%
Alema Water Supply	95,077	-	195,077		-	-	-	0.0%
Munana Water Supply	668,726	158,715	1,368,726	17,695	2,500	2,500	2,500	0.2%
Butula Water Supply	734,428	658,740	1,234,428	93,775	228,947	228,947	228,947	18.5%
Port Victoria Water Supply	1,598,969	744,374	2,298,969	219,218	88,910	88,910	88,910	3.9%
Drilling Rig	3,776,605	-	2,776,605		-	-	-	0.0%
Noise	394,020	200,000	733,422	50,600	251,800	338,200	342,600	46.7%
Water Bowser	208,164	-	708,164		-	-	-	0.0%

Revenue Sources	Revised Budget Estimates	Actual Receipts	Revised Budget Estimates	First Quarter Receipts	Second Quarter Receipts	Third Quarter Receipts	Fourth Quarter Receipts	Percentage Deviation
	FY 2024/2025	FY 2024/2025	FY 2025/2026	FY 2025/2026	FY 2025/2026	FY 2025/2026	FY 2025/2026	FY 2024/2025
	Kshs.	Kshs.	Kshs.	Kshs.	Kshs.	Kshs.	Kshs.	[%]
Trade, Investment, Industrialization, Co-operatives, Small and Micro Enterprises (SME)	119,950,893	100,101,550	184,295,548	11,542,667	15,662,244	67,866,988	93,654,664	50.8%
Liquor License	5,488,300	1,500,000	12,000,000	-	-	-	-	0.0%
Single Business Permit	83,488,130	74,130,520	121,400,662	7,300,120	9,467,054	56,024,312	82,474,874	67.9%
Market Stall / Kiosk	823,251	813,975	4,000,000	108,700	339,690	477,470	477,470	11.9%
Charcoal Fees	937,804	-	-	-	-	-	-	-
Markets Fees	28,747,659	12,529,940	30,846,279	2,903,120	5,821,280	11,330,986	10,372,100	33.6%
Weights & Measures	330,000	38,000	5,300,000	-	-	-	296,000	5.6%
Co-Operatives Audit Fees	48,983	66,080	2,400,000	17,850	24,220	24,220	24,220	1.0%
Other Miscellaneous	86,766	11,023,035	8,348,607	1,212,877	10,000	10,000	10,000	0.1%
Total Revenue Local Source	401,592,939	239,117,250	554,697,943		63,702,262	153,132,395	201,622,847	36.3%
Appropriation in Aid								
Health Services and Sanitation	295,414,061	267,551,447	445,062,668	16,814,631	204,840,445		2,284,400	0.5%
Mortuary Fees(Facilities)	7,242,328	5,148,650	9,191,818	1,156,406	-		-	0.0%
Slaughter Fees	548,391	366,300	-					
Public Health services	4,500,000	5,763,800	5,270,639	544,300	1,838,801	1,902,700	2,284,400	43.3%
Hospital User Fees-(Facilities)	173,943,374	112,230,901	152,241,675	15,113,925	-		-	0.0%
SHA(Facilities)	109,179,968	144,041,796	278,358,536		-		-	0.0%
Busia County Referral Hospital	113,820,124	102,696,128	136,609,461		49,547,030	91,893,240	136,708,292	100.1%
Mortuary Fees	2,281,622	2,195,050	2,768,234			-	-	0.0%
Hospital User Fees-	80,694,577	33,522,739	62,493,636			-	-	0.0%
SHA	30,843,925	66,978,339	71,347,591			-	-	0.0%
Khunyangu Sub County Hospital	25256802	18621714	30,341,189		8,831,203	14,006,340	21,344,064	70.3%
Hospital User Fees-	10,069,555	9,228,709	7,752,618					0.0%
SHA	15,187,247	9,393,005	22,588,571					0.0%
Nambale Sub County Hospital	17470205	12265334	21,715,628		4,973,944	11,414,294	17,447,820	80.3%
Hospital User Fees-	8,087,452	5,590,921	6,309,956					0.0%
SHA	9,382,753	6,674,413	15,405,672					0.0%
Alupe Sub County Hospital	17781125	14351394	22,947,108		6,988,763	13,349,394	23,210,479	101.1%
Mortuary Fees	615,672	73,600	881,917					0.0%
Hospital User Fees-	5,649,700	3,889,239	4,491,575					0.0%
SHA	11,515,753	10,388,555	17,573,616					0.0%
Teso North Sub County Hospital	21190911	21753720	23,609,579		8,038,896	17,483,347	30,550,440	129.4%
Mortuary Fees	2,441,812	1,533,700	3,099,451					0.0%
Hospital User Fees-	8,286,371	6,157,296	6,092,053					0.0%
SHA	10,462,728	14,062,724	14,418,075					0.0%
Sio Port Sub County Hospital	10494825	8664462	12,771,674		1,608,858	4,189,037	8,474,213	66.4%
Hospital User Fees-	3,653,827	2,696,469	2,895,456					0.0%
SHA	6,840,998	5,967,993	9,876,218					0.0%
Port Victoria Sub County Hospital	29505110	20504309	40,735,258		6,683,176	10,338,350	16,916,057	41.5%
Mortuary Fees	1,903,222	1,346,300	2,442,216					0.0%
Hospital User Fees-	4,987,453	3,616,478	3,942,354					0.0%
SHA	22,614,435	15,541,531	34,350,688					0.0%
Matayos Sub County Hospital	4,764,863	3,676,902	6,717,348		3,071,713	4,587,272	6,413,677	95.5%
Hospital User Fees-	4,627,256	1,324,929	5,480,181					0.0%
SHA	137,607	2,351,973	1,237,167					0.0%
Amukura Sub County Hospital	5,325,215	5,780,528	8,210,092		5,483,841	8,697,429	11,093,066	135.1%
Hospital User Fees-	4,564,762	2,991,411	3,730,552					0.0%
SHA	760,453	2,789,117	4,479,540					0.0%
Bumala B Sub County Hospital	5,078,991	4,856,624	4,105,046		3,142,704	4,592,574	6,592,139	160.6%
Hospital User Fees-	4,540,600	3,071,061	3,221,022					0.0%
SHA	538,391	1,785,563	884,024					0.0%
Mukhobola Sub County Hospital	5,261,081	2,982,144	8,210,092		3,132,279	3,227,082	5,791,501	70.5%
Hospital User Fees-	4,481,755	742,319	3,344,368					0.0%
SHA	779,326	2,239,825	4,865,724					0.0%
Angurai Sub County Hospital	4,558,693	2,392,011	7,463,720		2,343,797	3,634,200	4,700,713	63.0%
Hospital User Fees-	4,483,762	794,147	5,719,499					0.0%
SHA	74,931	1,597,864	1,744,221					0.0%
Lupida Sub County Hospital	4,741,746	6,909,395	8,210,092		7,364,819	11,665,920	14,625,880	178.1%
Hospital User Fees-	4,700,325	2,638,501	7,636,545					0.0%
SHA	41,421	4,270,894	573,547					0.0%
Health Centres - 18No	25,115,979	35,966,682	64,045,747		38,014,886	58,304,516	75,140,391	117.3%
Hospital User Fees-	25,115,979	35,966,682	25,827,515					0.0%
SHA	-	-	38,218,232					0.0%
Dispensaries	-	-	44,100,000		53,775,735	94,838,857	114,142,546	258.8%
Hospital User Fees-			3,304,350					0.0%
SHA			40,795,650					0.0%
CPHRA						3,085,237	3,871,448	
TOTAL AIA	290,365,670	261,421,347	445,062,668	-	204,840,445	355,307,089	497,022,726	111.670%
Total Own Source Revenue+ AIA	467,301,361	239,483,550	999,760,616	55,163,332	268,542,707	508,439,484	700,929,973	70.1%

Source: Busia County Treasury, 2026

III. Expenditure Performance

1. Expenditure Performance– Fourth Quarter FY 2025/2026

During FY 2025/2026, the County Government recorded total actual expenditure of **Kshs. 8.526 billion** against a total approved budget of **Kshs. 11.595 billion**, representing an overall absorption rate of **76.40 per cent**. The expenditure performance reflects the extent to which the County Government was able to implement its planned programmes and utilize the resources allocated for the financial year.

The expenditure performance varied across the different economic classifications and levels of government. The **highest absorption rate was recorded under Operations and Maintenance for the County Assembly at 100 per cent**, indicating that expenditure under this category was marginally above the approved provision. This was followed by **Employee Compensation for the County Executive at 99.86 per cent**, demonstrating a high level of utilization of the resources allocated for personnel-related expenditures, including salaries, wages and other employee-related obligations.

On the other hand, the **lowest absorption rate was recorded under Development Expenditure for the County Executive at 43.50 per cent**. The relatively low absorption of development funds indicates that a substantial proportion of the resources earmarked for development programmes and capital projects was not utilized during the financial year. This has been influenced by delays in procurement processes, project implementation challenges, delayed disbursement of funds, pending approvals, variations in project implementation schedules, or other administrative and operational constraints.

The **Operations and Maintenance expenditure for the County Executive recorded an absorption rate of 79.24 per cent**, which, although comparatively higher than development expenditure, indicates that approximately one-fifth of the approved allocation remained unutilized. The County Government shall therefore continue strengthening expenditure planning, procurement management, cash-flow forecasting and programme implementation to enhance budget execution and minimize unspent balances.

Overall, the expenditure performance of **76.4 per cent** demonstrates substantial implementation of the approved budget during FY 2025/2026. However, the significant variation between recurrent and development absorption rates points to the need for enhanced measures to improve the execution of development programmes. Going forward, departments shall strengthen quarterly expenditure monitoring, align procurement plans with cash-flow projections, address implementation bottlenecks

promptly, and undertake regular reviews of budget performance to ensure that available resources are efficiently and effectively utilized in accordance with approved plans and applicable public financial management requirements.

Table 4: Summary of Expenditure Performance

Description	Revised Budget Estimates FY 2024/2025	Actual Expenditure FY 2024/2025	Revised Budget Estimates FY 2025/2026	1st Quarter Actuals FY 2025/2026	2nd Quarter Actuals FY 2025/2026	3rd Quarter Actuals FY 2025/2026	Actual Expenditure FY 2025/2026	Absorption Rate for FY 2025/2026
	Kshs.	Kshs.	Kshs.	Kshs.	Kshs.	Kshs.	Kshs.	(%)
County Executive	9,923,694,532	7,951,855,500	10,245,380,467	1,953,030,889	2,917,268,622	5,778,934,521	7,644,237,385	74.61%
Recurrent Expenditure	6,059,946,400	5,955,364,663	6,498,522,879	1,274,316,396	2,398,515,131	4,289,487,465	6,014,376,243	92.55%
Employee Compensation	3,538,044,053	3,537,848,039	4,195,104,724	928,404,935	846,687,539	3,081,716,175	4,189,094,245	99.86%
Operations & Maintenance	2,521,902,347	2,417,516,624	2,303,418,155	345,911,461	926,967,827	1,207,771,290	1,825,281,998	79.24%
Development Expenditure	3,863,748,132	1,996,490,837	3,746,857,588	678,714,493	3,844,236,449	1,489,447,056	1,629,861,142	43.50%
County Assembly	846,454,206	845,103,562	914,098,045	140,625,661	327,934,048	479,490,775	881,923,318	96.48%
Recurrent Expenditure	804,254,206	804,245,638	859,598,045	123,617,651	93,796,421	470,000,000	848,795,578	98.74%
Employee Compensation	445,462,004	443,582,761	434,075,663	-	234,137,627	9,490,775	423,273,196	97.51%
Operations & Maintenance	358,792,202	360,662,877	425,522,382	-	1,450,000	6,258,425,296	425,522,382	100.00%
Development Expenditure	42,200,000	40,857,924	54,500,000	17,008,010	329,384,048		33,127,740	60.78%
Total Expenditure	10,770,148,738	8,796,959,062	11,159,478,512	2,093,656,550	4,173,620,497	6,258,425,296	8,526,160,703	76.40%

Source: Busia County Treasury, 2026


Absolute Expenditure Analysis-Fourth Quarter FY 2025/2026

In terms of **absolute expenditure**, the largest expenditure was recorded under **Employee Compensation for the County Executive**, amounting to **Kshs. 4.19 billion**. This was followed by **Operations and Maintenance for the County Executive**, which recorded expenditure of **Kshs. 1.83 billion**. The significant expenditure under employee compensation reflects the substantial recurrent financial commitment required to meet personnel-related obligations, including salaries and other employee-related costs. Similarly, the high expenditure under Operations and Maintenance underscores the resources required to sustain the day-to-day delivery of County Government services and operations.

The **lowest expenditure in absolute terms** was recorded under **Development Expenditure for the County Assembly**, amounting to **Kshs. 33.12 million**. This was followed by **Employee Compensation for the County Assembly**, which recorded expenditure of **Kshs. 423.27 million**. The comparatively low development expenditure by the County Assembly is consistent with its relatively smaller development budget compared with the County Executive.

Overall, the expenditure performance indicates that the County Government absorbed approximately four-quarters of its approved budget during FY 2025/2026. While the overall absorption rate of **76.4 per cent** demonstrates substantial utilization of the available resources, the significant variation in absorption across expenditure categories highlights the need for improved budget execution and expenditure management.

Graph 2: Actual Expenditure Against Revenue Estimates of Fourth Quarter



Source: Busia County Treasury, 2026

2. Expenditure Performance per Economic Classification – Fourth Quarter FY 2025/2026

During the FY 2025/2026, the County Government recorded actual expenditure of **Kshs. 8.53 billion** against an approved budget of **Kshs. 11.16 billion**, representing an overall absorption rate of **76.40%**. The expenditure performance reflects the extent to which the County was able to implement its approved programmes and activities within the financial year.

The highest absorption rates were recorded under **Operations and Maintenance** for the **County Assembly**, which achieved an exceptionally high absorption rate of **100%**. This was followed by **Employee Compensation** for the Department of **County Treasury**, at **99.98%**, and **Employee Compensation** for the Department of **Trade, Investment, Industrialization, Co-operatives, Small and Micro Enterprises (SMEs)**, at **99.97%**. The high absorption rates in these categories indicate that the respective departments were largely able to utilize their approved allocations for the intended recurrent expenditure requirements, particularly employee-related costs and essential operational activities.

On the other hand, the lowest absorption rates were recorded under **Development Expenditure** for the Department of **County Treasury and Economic Planning**, which recorded **0%** absorption.

This was followed by **Development Expenditure** for the Department of **Strategic Partnerships and Digital Economy**, at **4.09%**, and **Development Expenditure** for the Department of **Lands, Housing and Urban Development**, at **14.71%**.

The notably low absorption of development expenditure points to challenges in the implementation of capital projects and development programmes during the financial year. Such challenges may be associated with delays in procurement processes, project implementation, contract execution, availability and release of development funds, or other administrative and technical constraints. Going forward, the county shall strengthen project planning, procurement preparedness, contract management and monitoring of development programmes to ensure that approved development resources are translated into tangible outputs and outcomes within the respective financial year.

Absolute Expenditure by Vote/Department

In absolute terms, the Department of Health Services and Sanitation recorded the highest expenditure during FY 2025/2026, amounting to **Kshs. 2.66 billion**. This was followed by the County Assembly, with expenditure of **Kshs. 881.92 million**, and the Department of Public Service Management, which recorded expenditure of **Kshs. 852.61 million**.

The relatively high expenditure recorded by the Department of Health Services and Sanitation reflects the substantial resources required to finance the delivery of health services, including personnel costs, medical supplies, operations and maintenance, and other essential health-related programmes. The expenditure levels of the County Assembly and Public Service Management similarly reflect the resources required to support legislative functions, human resource management and the administration of County Government operations.

In contrast, the **County Law Office** recorded the lowest expenditure in absolute terms, amounting to **Kshs. 34.62 million**. This was followed by the Department of **Strategic Partnerships and Digital Economy**, at **Kshs. 39.90 million**, and the Department of **Public Service Board**, at **Kshs. 63.25 million**.

The relatively low absolute expenditure in these departments is partly attributable to their comparatively smaller budget allocations and the nature of their functions. Nevertheless, departments with low expenditure levels shall continue to ensure that their approved budgets are

effectively aligned with planned activities and that implementation is undertaken within the prescribed financial and legal frameworks.

Overall, the expenditure performance indicates a relatively strong utilization of recurrent resources, particularly employee compensation and operational expenditures, but highlights significant weaknesses in the absorption of development resources. The County Government Shall therefore place greater emphasis on improving the timely implementation of development programmes, strengthening procurement and project management processes, and enhancing expenditure monitoring throughout the financial year. This would support better budget execution, improve service delivery and ensure that approved development allocations generate the intended benefits to the residents of the County.

Table 5: Expenditure per Economic Classification

Vote Title	Economic Classification	Revised Estimates FY 2024/2025	4th Quarter Actual FY 2024/2025	Revised Budget Estimates FY 2025/2026 [A]	First Quarter Actuals FY 2025/2026	Second Quarter Actuals FY 2025/2026	Third Quarter Actuals FY 2025/2026	Actuals FY 2025/2026 [B]	Absorpti on Rate
		Kshs.	Kshs.	Kshs.	Kshs.	Kshs.	Kshs.	Kshs.	%
Smart Agriculture, Livestock, Fisheries, Blue Economy and Agribusiness	Recurrent	251,201,831	250,184,265	252,204,060	6,667,200	101,307,177	121,741,250	238,024,605	94.38%
	Employee Compensation	188,862,848	188,852,385	216,007,110	2,193,753	91,938,939	95,426,628	215,782,822	99.90%
	Operations and Maintenance	62,338,983	61,331,881	36,196,950	4,473,447	9,368,238	26,314,622	22,241,783	61.45%
	Development	863,561,654	445,145,488	636,152,628	236,822,043	264,747,043	472,267,697	434,327,607	68.27%
	Total	1,114,763,485	695,329,753	888,356,688	243,489,243	366,054,220	594,008,947	672,352,212	75.68%
Trade, Investment, Industrialization, Co-operatives, Small and Micro Enterprises (SME)	Recurrent	98,909,577	96,522,217	81,044,808	4,347,378	34,888,940	27,060,903	61,260,395	75.59%
	Employee Compensation	52,619,069	52,616,154	54,093,401	503,195	26,761,757	8,517,720	54,079,435	99.97%
	Operations and Maintenance	46,290,508	43,906,063	26,951,407	3,844,183	8,127,183	18,543,183	7,180,960	26.64%
	Development	404,819,223	195,592,022	269,610,821	53,636,199	53,636,199	150,681,523	133,459,164	49.50%
	Total	503,728,800	292,114,239	350,655,629	57,983,577	88,525,139	177,742,426	194,719,559	55.53%
Education and Industrial Skills Development	Recurrent	649,922,923	644,715,295	699,669,524	93,599,075	209,569,154	346,460,134	650,254,002	92.94%
	Employee Compensation	512,697,256	512,668,852	560,557,817	86,576,623	198,761,402	309,970,646	560,030,867	99.91%
	Operations and Maintenance	137,225,667	132,046,444	139,111,707	7,022,452	10,807,752	36,489,488	90,223,135	64.86%
	Development	184,562,857	24,851,170	206,221,609	6,137,992	76,999,455	85,183,181	166,347,029	80.66%
	Total	834,485,780	669,566,465	905,891,133	99,737,067	286,568,609	431,643,315	816,601,031	90.14%
The County Treasury and Economic Planning	Recurrent	810,004,995	743,401,893	637,641,486	162,381,676	430,162,480	620,348,999	607,102,452	95.21%
	Employee Compensation	263,602,562	263,587,958	300,114,571	25,933,037	159,843,601	319,001,699	300,052,901	99.98%
	Operations and Maintenance	500,763,121	479,813,935	337,526,915	136,448,639	270,318,879	301,347,300	307,049,551	90.97%
	Development	45,639,312	17,919,656	-	-	-	-	-	0.00%
	Total	855,644,307	743,401,893	655,561,142	162,381,676	430,162,480	620,348,999	607,102,452	92.61%
Youth, Sports, Culture, Gender, Creative Arts and Social Services	Recurrent	232,647,920	223,533,191	270,509,842	32,638,775	58,263,456	148,974,852	218,468,374	80.76%
	Employee Compensation	52,503,935	52,501,026	52,513,808	14,580,382	25,937,663	16,573,948	52,333,826	99.66%
	Operations and Maintenance	180,143,985	171,032,165	217,996,034	18,058,393	32,325,793	132,400,904	166,134,548	76.21%
	Development	42,368,218	-	25,790,031	9,877,658	9,877,658	15,363,031	5,485,373	21.27%
	Total	275,016,138	223,533,191	296,299,873	176,789,546	68,141,114	164,337,883	223,953,747	75.58%
Transport, Roads and Public Works	Recurrent	156,172,152	154,304,757	154,904,321	9,004,950	61,181,688	73,910,275	128,549,571	82.99%
	Employee Compensation	81,490,684	81,486,169	83,555,152	337,497	42,257,101	42,600,499	83,383,872	99.80%
	Operations and Maintenance	74,681,468	72,818,588	71,349,169	8,667,453	18,924,587	31,309,776	45,165,699	63.30%
	Development	753,742,011	714,392,130	790,589,196	144,150,771	199,460,948	287,840,963	458,402,204	57.98%
	Total	909,914,163	868,696,887	945,493,517	153,155,721	260,642,636	361,751,238	586,951,775	62.08%
Public Service Management	Recurrent	649,740,739	628,343,561	932,477,917	75,102,756	249,198,835	428,370,459	852,605,760	91.43%
	Employee Compensation	232,586,842	232,573,956	452,457,757	8,343,076	132,114,418	88,194,266	452,090,896	99.92%
	Operations and Maintenance	417,153,897	395,769,605	480,020,160	66,759,680	117,084,417	340,176,193	400,514,864	83.44%
	Development	-	-	352,500,000	-	-	-	-	0.00%
	Total	649,740,739	628,343,561	1,284,977,917	75,102,756	249,198,835	428,370,459	852,605,760	66.35%
Lands, Housing and urban Development	Recurrent	226,459,548	219,505,532	212,322,390	22,835,906	49,327,830	60,454,303	169,809,711	79.98%
	Employee Compensation	63,222,343	63,218,840	66,175,063	8,840,071	30,600,071	21,267,496	65,192,122	98.51%
	Operations and Maintenance	163,237,205	156,286,691	146,147,327	13,995,835	18,727,759	39,186,807	104,617,589	71.58%
	Development	209,001,663	100,753,888	232,746,987	28,588,585	30,558,587	49,985,011	34,235,160	14.71%
	Total	435,461,211	320,259,420	445,069,377	51,424,491	79,886,417	110,439,314	204,044,871	45.85%
Water, Environment, Irrigation, Natural Resources and Climate Change	Recurrent	151,654,907	148,493,638	147,429,403	77,865,653	76,857,291	122,110,008	128,371,162	87.07%
	Employee Compensation	92,668,545	92,663,411	94,152,036	74,270,653	60,433,186	92,474,697	93,356,845	99.16%
	Operations and Maintenance	58,986,362	55,830,227	53,277,367	3,595,000	16,424,105	29,635,311	35,014,317	65.72%
	Development	866,212,113	353,386,191	842,218,856	119,530,243	203,860,689	287,312,655	272,246,772	32.32%
	Total	1,017,867,020	501,879,829	989,648,259	197,395,896	280,717,980	409,422,663	400,617,934	40.48%
Health Services and Sanitation	Recurrent	2,243,308,961	2,224,679,537	2,579,334,707	751,174,391	1,461,459,598	2,132,204,085	2,548,623,418	98.81%
	Employee Compensation	1,761,260,021	1,761,162,444	2,053,694,979	703,315,340	1,419,165,300	2,005,421,382	2,052,716,185	99.95%
	Operations and Maintenance	482,048,940	463,517,093	525,639,728	47,859,051	42,294,298	126,782,703	495,907,233	94.34%
	Development	461,392,026	160,369,948	345,383,514	78,971,407	82,026,385	125,069,154	112,965,975	32.71%
	Total	2,704,700,987	2,385,049,485	2,924,718,221	830,145,798	1,543,485,983	2,257,273,239	2,661,589,393	91.00%
County Public Service Board	Recurrent	96,299,382	115,447,023	73,040,633	5,142,576	26,796,453	25,771,321	63,245,662	86.59%
	Employee Compensation	25,961,726	25,960,288	29,563,226	770,600	13,657,120	1,657,120	29,059,066	98.29%

Vote Title	Economic Classification	Revised Estimates FY 2024/2025	4th Quarter Actual FY 2024/2025	Revised Budget Estimates FY 2025/2026 [A]	First Quarter Actuals FY 2025/2026	Second Quarter Actuals FY 2025/2026	Third Quarter Actuals FY 2025/2026	Actuals FY 2025/2026 [B]	Absorpti on Rate
		Kshs.	Kshs.	Kshs.	Kshs.	Kshs.	Kshs.	Kshs.	%
	Operations and Maintenance	70,337,656	89,486,735	43,477,407	4,371,976	13,139,333	24,114,201	34,186,596	78.63%
	Total	96,299,382	115,447,023	73,040,633	5,142,576	26,796,453	25,771,321	63,245,662	86.59%
County Law Office	Recurrent	82,256,594	79,840,624	55,329,033	953,642	13,457,687	9,953,734	34,617,018	62.57%
	Employee Compensation	13,074,486	13,073,762	15,820,129	176,410	6,720,241	1,074,288	14,897,878	94.17%
	Operations and Maintenance	69,182,108	66,766,862	39,508,904	777,232	6,737,446	8,879,446	19,719,140	49.91%
	Total	82,256,594	79,840,624	55,329,033	953,642	13,457,687	34,650,767	34,617,018	62.57%
Strategic Partnerships and Digital Economy	Recurrent	58,960,335	58,392,353	49,792,832	2,390,323	20,134,443	10,457,523	39,446,471	79.22%
	Employee Compensation	24,168,957	24,167,618	29,159,980	1,880,900	12,878,120	2,145,000	29,145,000	99.95%
	Operations and Maintenance	34,791,378	34,224,735	20,632,852	509,423	7,256,323	8,312,523	10,301,471	49.93%
	Development	6,000,000		10,994,000	-	-	-	450,000	4.09%
	Total	64,960,335	58,392,353	60,786,832	2,390,323	20,134,443	10,457,523	39,896,471	65.63%
The Governorship	Recurrent	374,048,916	368,000,777	352,821,883	30,212,095	124,663,590	161,669,619	273,997,643	77.66%
	Employee Compensation	173,324,779	173,315,176	187,239,695	683,398	83,649,791	77,390,786	186,972,527	99.86%
	Operations and Maintenance	200,724,137	194,685,600	165,582,188	29,528,697	41,013,799	84,278,833	87,025,116	52.56%
	Development	26,449,055	2,000,000	16,730,290	999,595	5,800,863	15,743,841	11,941,858	71.38%
	Total	400,497,971	370,000,777	369,552,173	31,211,690	130,464,453	177,413,460	285,939,501	77.37%
County Assembly	Recurrent	804,254,206	804,245,638	859,598,045	123,617,651	327,934,048	470,000,000	848,795,577	98.74%
	Employee Compensation	445,462,004	443,582,761	434,075,663	-	93,796,421	400,000,000	423,135,752	97.48%
	Operations and Maintenance	358,792,202	360,662,877	425,522,382	-	234,137,627	70,000,000	425,659,825	100.03%
	Development	42,200,000	40,857,924	54,500,000	17,008,010	1,450,000	9,490,775	33,127,740	60.78%
	Total	846,454,206	845,103,562	914,098,045	140,625,661	329,384,048	479,490,775	881,923,317	96.48%
Summary	Recurrent	6,864,200,606	6,759,610,300	7,358,120,884	1,397,934,047	3,245,202,670	4,759,487,465	6,863,171,821	93.27%
	Employee Compensation	3,983,506,057	3,981,430,800	4,629,180,387	928,404,935	2,398,515,131	3,481,716,175	4,612,229,994	99.63%
	Operations and Maintenance	2,880,694,549	2,778,179,501	2,728,940,497	345,911,461	846,687,539	1,277,771,290	2,250,941,827	82.48%
	Development	3,905,948,132	2,037,348,761	3,801,357,588	695,722,503	928,417,827	1,498,937,831	1,662,988,882	43.75%
Totals		10,770,148,738	8,796,959,061	11,159,478,472	2,227,929,663	4,124,292,667	6,258,425,296	8,526,160,703	76.40%

Source: Busia County Treasury, 2026

3. Expenditure Performance per Programme – Fourth Quarter FY 2025/2026

Programme Absorption Performance

At the programme level, the highest absorption rate of **100 per cent** was recorded under the **Social Services and Development to Vulnerable Groups Programme** in the Department of **Youth, Sports, Culture, Gender, Creative Arts and Social Services**. This performance indicates that the resources allocated to the programme were fully utilized within the financial year, demonstrating effective implementation and expenditure execution.

The **General Administration and Support Services Programme** in the Department of **Health Services and Sanitation** recorded the second-highest absorption rate of **98.81 per cent**. This was followed closely by the **General Administration and Support Services Programme** of the **County Assembly**, which achieved an absorption rate of **98.74 per cent**. The high absorption rates under these programmes indicate strong budget execution and relatively effective utilization of available resources.

On the other hand, a number of programmes recorded **zero per cent absorption**, indicating that no expenditure was incurred against the respective budgetary provisions during the financial year. These programmes included:

- Vocational Training Development and Education Support Programme under the Department of Education and Industrial Skills Development;
- Economic Planning Programme under the Department of Youth, Sports, Culture, Gender, Creative Arts and Social Services;
- Youth Empowerment and Development Programme under the Department of Youth, Sports, Culture, Gender, Creative Arts and Social Services;
- Promotion and Development of Sports Programme under the Department of Youth, Sports, Culture, Gender, Creative Arts and Social Services;
- Devolution Support Programme under the Department of Public Service Management;
- Promotion of Livelihood Diversification Programme under the Department of Water, Environment, Irrigation, Natural Resources and Climate Change; and
- Preventive and Promotive Health Services Programme under the Department of Health Services and Sanitation.

The zero absorption recorded under these programmes points to significant implementation and budget execution challenges. It indicates delay in procurement, inadequate programme preparedness, delayed release of funds, reallocation of resources, or failure to implement planned activities within the financial year. Such performance calls for a detailed review by the respective departments to establish the underlying causes and put in place appropriate corrective measures to improve programme implementation and budget absorption in subsequent financial years.

Absolute Expenditure per Programme

In absolute monetary terms, the **General Administration and Support Services Programme** in the Department of **Health Services and Sanitation** recorded the highest expenditure, amounting to **Kshs. 2,548,623,418**. This was followed by the **General Administration and Support Services Programme** in the Department of **Public Service Management**, which recorded an expenditure of **Kshs. 852,605,760**. The **General Administration and Support Services Programme** of the **County Assembly** ranked third, with an expenditure of **Kshs. 848,795,577**.

The relatively high expenditure under these programmes reflects the significant resource requirements associated with administration, personnel-related costs, institutional operations and other support functions necessary for the effective delivery of County Government services. However, high absolute expenditure shall also be assessed alongside programme outputs and outcomes to ensure that expenditure translates into tangible improvements in service delivery.

The lowest expenditure in absolute terms was recorded under the **Information Communication Technology Programme** in the Department of **Strategic Partnerships and Digital Economy**, which incurred expenditure of only **Kshs. 450,000**. This was followed by the **Physical Planning and Land Use Management Programme** in the Department of **Lands, Housing and Urban Development**, with an expenditure of **Kshs. 1,100,000**. The **Social Services and Development to Vulnerable Groups Programme** in the Department of **Youth, Sports, Culture, Gender, Creative Arts and Social Services** recorded the third-lowest expenditure at **Kshs. 1,480,000**.

The low absolute expenditure recorded by these programmes warrants further examination to determine whether the low spending resulted from relatively small budget allocations, delayed implementation, procurement challenges, delayed disbursement of funds, or other operational constraints. In particular, programmes with low expenditure but significant approved budget provisions shall be subjected to closer monitoring to ensure that planned outputs and intended benefits to residents are achieved.

Overall Assessment

Overall, the programme-level expenditure performance for FY 2025/2026 presents a mixed picture. While several programmes achieved very high absorption rates of close to or at **100 per cent**, a number of programmes recorded **zero absorption**, highlighting disparities in implementation capacity and budget execution across departments.

Going forward, the County Government shall strengthen programme-based budget monitoring, quarterly implementation reviews, procurement planning, cash-flow management and departmental accountability. Departments shall also identify programmes at risk of under-absorption early in the financial year and institute timely corrective measures. Greater emphasis shall be placed not only on improving absorption rates but also on ensuring that expenditure is linked to measurable outputs, service delivery improvements and value for money.

In addition, programmes that consistently record low or zero expenditure shall be reviewed during the preparation of subsequent budgets to establish whether their activities remain relevant, whether their budget provisions are realistic, and whether implementation constraints can be addressed through improved planning and coordination.

Table 6: Expenditure per Programme

Programme (CP)	4th Quarter Actuals	Revised Budget Estimates	4th Quarter Actuals	Revised Budget Estimate	1st Quarter Actuals	2nd Quarter Actuals	3rd Quarter Actuals	4th Quarter Actuals	Absorption
	FY 2023/2024	FY 2024/2025	FY 2024/2025	FY 2025/2026	FY 2025/2026	FY 2025/2026	FY 2025/2026	FY 2025/2026	FY 2025/2026
	Kshs.	Kshs.	Kshs.	Kshs	Kshs	Kshs	Kshs	Kshs	(%)
Agriculture								-	
CP 1: General Administration and support services	280,129,926	251,201,831	250,184,265	252,204,060	6,667,200	101,307,177	121,741,250	238,024,605	94.38%
CP 2: Ward Economic Revitalization Programme	645,122,284	863,561,654	445,145,488	636,152,628	236,822,043	264,747,043	472,267,697	434,327,607	68.27%
Trade								-	
CP 3: General Administration and support services	96,211,577	98,909,577	96,522,217	81,044,808	4,347,378	14,639,805	27,060,903	61,260,395	75.59%
CP 4: Trade Development and Investment	33,568,708	64,490,000	42,723,601	98,484,448	2,345,468	2,345,468	3,616,388	12,830,293	13.03%
CP 5: Fair Trade practices	-	4,000,000	2,500,000	-	-	-	-	-	-
CP 6: Industrialization	118,170,777	319,329,223	133,368,421	157,626,373	51,290,731	51,290,731	147,065,135	116,628,871	73.99%
CP 7: Cooperative Business Development	5,500,000	17,000,000	17,000,000	13,500,000	-	-	-	4,000,000	29.63%
Education		-			-			-	
CP 8: General Administration and support services	704,747,529	649,922,923	644,715,295	699,669,524	93,599,075	209,569,155	346,460,134	650,254,002	92.94%
CP 9: Early Childhood Development Education	12,451,363	131,584,493	16,495,190	187,918,132	852,085	71,713,548	79,897,274	166,347,029	88.52%
CP 10: Vocational Training Development	10,292,395	52,139,028	8,355,980	17,464,140	5,285,907	5,285,907	5,285,907	-	0.00%
CP 11: Education support		839,336		839,336.00	-		-	-	0.00%
Treasury		-			-			-	
CP 12: General Administration and support services	651,819,126	764,365,683	743,401,893	637,641,486	162,381,676	540,411,615	620,348,999	607,102,452	95.21%
CP 13: Public Financial Management	60,495,937	5,800,000		-	-	-	-	-	-
CP 14: Economic Policy and Planning		39,839,312		17,919,656	-	-	-	-	0.00%
Culture		-			-			-	
CP 15: General Administration and support services	149,252,295	232,647,920	223,533,191	270,509,842	32,638,775	48,263,456	148,974,853	218,468,374	80.76%
CP 16: Cultural Promotion and Development	5,377,688	12,710,463		5,424,103	7,930,512	7,930,512	11,935,885	4,005,373	73.84%
CP 17: Youth Empowerment and Development		2,000,000		1,998,000	479,782	479,782	479,782	-	0.00%
CP 18: Promotion and Development of Sports	4,050,566	17,192,600		16,887,928	1,467,364	1,467,364	1,467,364	-	0.00%
CP : Promotion and Development of Local Tourism in the County		5,000,000		-	-	-	-	-	-
CP 19: Social Services and Development to Vulnerable	570,718	5,465,155		1,480,000	-	-	1,480,000	1,480,000	100.00%
Public Works		-			-			-	
CP 20: General Administrative and support services	247,588,102	156,172,152	154,304,757	154,904,321	9,004,950	61,181,688	73,910,275	128,549,571	82.99%
CP 21: Road Network	437,746,930	725,245,531	704,886,722	770,350,708	138,739,704	194,049,881	277,693,184	452,675,492	58.76%
CP 22: Alternative Transport Infrastructure Development	1,772,782	9,200,000		5,989,384	-	5,411,066	1,879,055	2,869,055	47.90%
CP 23: Building Infrastructure Development		19,296,480	9,505,408	14,249,104	5,411,066	-	8,268,723	2,857,657	20.05%
Public Service Management		-			-			-	
CP 24: General Administrative and support services	486,929,936	649,740,739	628,343,561	932,477,917	75,102,756	179,198,836	428,370,459	852,605,760	91.43%
CP: Devolution Support Programme				352,500,000				-	0.00%
Lands									
CP 25: General Administrative and support services	170,227,501	226,459,548	219,505,532	212,322,390	22,835,906	39,327,831	60,454,303	169,809,711	79.98%
CP 26: Physical Planning and Land Use Management	5,246,490	37,893,510	750,000	18,400,000	3,800,000	3,800,000	3,800,000	1,100,000	5.98%
CP 27: Urban Management Services	14,244,033	62,169,042	56,700,000	20,631,933	24,788,585	26,758,587	32,710,443	9,539,217	46.24%
CP 28: Housing Development and Management	1,743,383	108,939,111	43,303,888	193,715,054	-	-	13,474,568	23,595,943	12.18%
Water		-			-			-	
CP 29: General Administrative and support services	161,899,790	151,654,907	148,493,638	147,429,403	77,865,653	96,857,291	122,110,008	128,371,162	87.07%
CP 30: Water Supply Services	117,846,724	332,125,179	132,410,838	254,817,227	38,802,230	51,420,299	113,989,593	105,771,597	41.51%
CP : Environmental Management and Protection		-		-	-	-	6,815,429	-	-
CP 31: Environmental Conservation and Management	3,809,306	9,192,725	4,999,000	18,059,205	1,816,429	-	-	6,197,204	34.32%
CP 32: Climate Change Mitigation and Adaptation	43,895,481	442,233,404	198,670,953	443,866,434	72,237,165	136,114,820	150,182,063	147,207,070	33.16%
CP 33: Irrigation and Land Reclamation Services	8,483,934	3,925,275	998,900	4,420,475	852,628	852,628	852,628	1,920,750	43.45%

Programme (CP)	4th Quarter Actuals	Revised Budget Estimates	4th Quarter Actuals	Revised Budget Estimate	1st Quarter Actuals	2nd Quarter Actuals	3rd Quarter Actuals	4th Quarter Actuals	Absorption
	FY 2023/2024	FY 2024/2025	FY 2024/2025	FY 2025/2026	FY 2025/2026	FY 2025/2026	FY 2025/2026	FY 2025/2026	FY 2025/2026
	Kshs.	Kshs.	Kshs.	Kshs	Kshs	Kshs	Kshs	Kshs	(%)
CP: Promotion of livelihood diversification				2,000,000	5,821,791			-	0.00%
CP 34: Energy Development	78,871,839	78,735,530	16,306,500	119,055,516		15,472,942	15,472,942	11,150,151	9.37%
Health		-						-	
CP 35: General Administration and support services	2,372,289,114	2,243,308,961	2,224,679,537	2,579,334,707	751,174,391	1,506,483,691	2,132,204,084	2,548,623,418	98.81%
CP 36: Curative and Rehabilitative Services	62,168,751	282,496,766	151,622,826	169,248,212	78,971,407	82,026,385	73,942,906	112,965,975	66.75%
CP 37: Preventive and Promotive Health Services	64,447,593	178,895,260	8,747,122	176,135,302	-	-	51,126,249	-	0.00%
CP : Administrative and Support Services		-		-	-	-		-	
Public Service Board		-			-			-	
CP 38: General Administration and support services	100,769,618	120,296,314	115,447,023	73,040,633.00	5,142,576	14,796,453	25,771,321	63,245,662	86.59%
County Law Office								-	
CP 39: General Administration and support services	85,751,723	82,256,594	79,840,624	55,329,033.00	953,643	7,457,687	9,953,734	34,617,018	62.57%
SPIDE								-	
CP 40: General Administration and support services	52,076,677	58,960,335	58,392,353	49,792,832.00	2,390,323	7,256,323	10,457,523	39,446,471	79.22%
CP 41: Information Communcation Technology		6,000,000		10,994,000	-	-	-	450,000	4.09%
Governorship								-	
CP 42: General Administration and support services	354,157,435	374,048,916	368,000,777	352,821,883	30,212,094	122,224,773	161,669,619	273,997,643	77.66%
CP 43: Disaster Risk Management	43,399,935	26,449,055	2,000,000	16,730,290	999,595	5,800,863	15,743,841	11,941,858	71.38%
County Assembly		-			-			-	
CP 44: General Administration and support services	889,265,459	804,254,206	804,245,638	859,598,045	123,617,651	300,384,048	470,000,000	848,795,577	98.74%
CP 45: Legislation, Representation and Oversight	51,694,500	42,200,000	40,857,924	54,500,000	17,008,010	29,000,000	9,490,775	33,127,740	60.78%
Total Expenditure	8,634,087,925	10,77,148,738	8,796,959,061	11,159,478,472	2,093,656,549	4,205,327,655	6,258,425,296	8,526,160,703	76.40%

Source: Busia County Treasury, 2026

IV. Pending Bills Status as at 30th June 2026


As at 30 June 2026, the County Government had paid **Kshs. 506.09 million**, equivalent to **13.8%** of the **Kshs. 3.67 billion** outstanding FY2024/2025 payables. Of the total pending bills, **Kshs. 415.76 million** was used to settle recurrent and development obligations, leaving an outstanding balance of **Kshs. 2.24 billion**. Specifically, recurrent pending bills recorded payments of **Kshs. 117.87 million**, while development pending bills recorded **Kshs. 297.90 million**. Additionally, **Kshs. 90.33 million** was paid towards statutory and other deductions, reducing the outstanding balance to **Kshs. 838.41 million**.

Table 7: Pending bill status

No	Description	Pending Bills as at 1 st July 2025	Amount Paid as at 30 th June 2026	Bal C/F as at 30 th June 2026
1	Recurrent	1,395,958,621	117,867,129	1,278,091,492
2	Development	1,258,115,665	297,895,077	960,220,588
	Total	2,654,074,286	415,762,206	2,238,312,080
3	Statutory & Other Deduction	928,735,250	90,329,336	838,405,914
4	KRA	91,026,155	-	91,026,155
	Grand Total	3,673,835,691	506,091,542	3,167,744,149

Source: Busia County Treasury, 2026

Graph 3: Actual Pending Bills Paid against Pending Bills by 30th June 2026



Source: Busia County Treasury, 2026

Recommendations for Strengthening Pending Bills Management

- i. **Prioritize Settlement of Verified Pending Bills:** Verified and eligible pending bills Shall be treated as a priority expenditure and settled within the available fiscal space to reduce the outstanding liabilities.
- ii. **Ring-Fence Funds for Pending Bills:** The County Shall set aside adequate and dedicated budgetary allocations for the gradual clearance of pending bills, particularly during supplementary budget processes.
- iii. **Strengthen Cash-Flow Planning:** Cash-flow projections Shall be improved to ensure that available resources are appropriately aligned with payment obligations and that essential liabilities are settled on time.
- iv. **Enhance Commitment Controls:** Strict commitment controls Shall be enforced to ensure that departments do not enter into financial obligations without confirmed budgetary provisions and available resources.
- v. **Strengthen Expenditure Oversight:** Regular monitoring of expenditure and commitments Shall be undertaken to identify emerging liabilities early and prevent the accumulation of new pending bills.
- vi. **Give Priority to Tax-Related and Recurrent Liabilities:** Unpaid tax obligations and recurrent pending bills Shall receive particular attention due to their potential legal, financial, and operational implications.
- vii. **Strengthen Verification and Validation of Bills:** Pending bills Shall be subjected to proper verification and validation to ensure that only genuine, eligible, and properly documented obligations are approved for payment.
- viii. **Improve Supplier Confidence:** Timely settlement of verified obligations will restore confidence among suppliers and service providers, thereby improving the County's credibility and access to essential goods and services.
- ix. **Prevent Accumulation of New Arrears:** Departments Shall adhere strictly to approved budgets and avoid commitments beyond available resources to ensure that new pending bills do not arise.

V. Performance Indicators and Project Status Per Department

1. Department of Smart Agriculture, Livestock, Fisheries, Blue Economy and Agribusiness

The Department of Smart Agriculture, Livestock, Fisheries, Blue Economy and Agribusiness **vision** is to be a leading County in food security and sufficiency for sustainable livelihoods.

The **Mission** is to improve the livelihoods of Busia County residents through the promotion of competitive agriculture, provision of support services while ensuring a sustainable natural resource base.

During the year under review, the department's non-financial performance was assessed against the targets proposed in the budget. The review highlights the extent to which planned activities and outputs were achieved, noting both areas of progress and those that fell short of expectations.

Table 8: Programme Performance

Program Name: Crop Development					
Program Objective: To Increase production and productivity of Edible oil and food crops					
Programme Outcome: Increased volume and production per unit of oil and food crops					
Sub Programme	Key Outputs	Key Performance Indicators	Targets		Remarks*
			Planned	Achieved	
Mechanization Services	Increased access to Mechanization	Acreage ploughed through subsidized tractor hire services	20,000	969	Migration to e-GP system led to delays of the procurement process for tractors.
Input Access	Increased Acreage under Oil crops	Acreage under cotton	15,750	822	High cost and access to BT Cotton seed was a limiting factor.
		Acreage under Ground nuts	12,500	6,155	Inadequate budgetary allocation
		Acreage under Sesame	5,000	200	Inadequate budgetary allocation
		Acreage under Soy Beans	10,820	9,626	Most farmers had ready market due to availability of an off-taker e.g Greenwell and CGA
		Acreage of Sunflower produced	5,000	364	Inadequate budgetary allocation
	Production Volume (Tonnage) for Oil crops increased	Tonnage of cotton produced	9,450	288	Poor quality seeds (open pollinated variety)
		Tonnage of Ground nuts produced	6,250	1662	Inadequate budgetary allocation
		Tonnage of sesame produced	3,000	10	Inadequate budgetary allocation
		Tonnage Soya beans Produced	6,490	7220	Grants and seed support from partners and off-takers
		Tonnage of Sunflower produced	3,000	501	Inadequate budgetary allocation
	Increased acreage under Food crops	Acreage under Maize	135,000	123,650	Farmers support through County subsidy program
		Acreage under Rice	7,000	3228	Irrigation not fully utilized
		Acreage under Cassava	30,845	28992	Ready market and supported by development partners
		Acreage under finger millet	8,333	9823	support by partners with seeds and trainings enhanced acreage under production.
	Production Volume (Tonnage) for food crops increased	Tonnage of maize produced	129,600	89028	poor rains.
		Number of 90k bags of maize produced	1,440,000	989,200	poor rains during the short rain season affected production.
		Number of 90kgs bags per acre of maize (productivity)	20	8	Poor rains
		Tonnage of Rice Produced (Paddy)	16,066	9040	slow expansion of the new irrigation scheme at lower Nzoia
		Tonnage of Cassava produced	222,084	231,932	Supported by development partners
		Tonnage of Finger millet produced	3,333	2947	Ready market and support from partners

Soil Fertility Improvement	Improved soil fertility	Number of farms sampled and tested for soil PH	8,750	1804	Sampling ongoing with support from Kalro
National Agricultural Value Chain Development Project		Number of Beneficiaries/ Farmers Reached with Agricultural Assets or service	113,727	75,524	Ongoing
		Increased Average Annual Sales Turnover of Project Supported FPOs (%)	30%	5%	Ongoing
Program Name: Livestock Development					
Program Objective: To Increase production and productivity of Livestock enterprises					
Programme Outcome: Increased volume and production per unit of livestock products					
Sub Programme	Key Outputs	Key Performance Indicators	Planned Targets		
Livestock Production Infrastructure	Dairy parks completed and operationalized	Number of Dairy parks completed and operationalized	2	0	Ongoing
	Poultry Park upgraded	Number of Poultry Parks upgraded	2	1	Mudembi Poultry Park was upgraded and operationalized
	Apiculture demonstration Centre's established	Number of apiculture demonstration centres established with value addition equipment	2	2	Apokor and Kolanya operational
Pasture and Fodder Development	Improved access to pasture and fodder	Number Fodder bulking sites established	3	1	Benga in Butula Operational
		Acreage of fodder established for conservation	40	30	Partner Support
		Number of farmers accessing Fodder planting material	1,200	1500	Partner Support
Kenya Livestock Commercializati on Project		Number of Markets upgraded	1	1	The Nambale Livestock Sale Yard operational
		Number of farmers trained/ reached with livestock assets or services.	2,500	3000	Partner Support
Program Name: Veterinary Development					
Program Objective: Increase the scale, productivity and wellbeing of Livestock					
Programme Outcome: Health, Production and Productivity of Livestock herd improved					
Sub Programme	Key Outputs	Key Performance Indicators	Planned Targets		
Veterinary Infrastructure Development	Nitrogen tanks and AI Equipment acquired	Number of nitrogen tanks and A.I Equipment acquired	7	7	Partner Support
Animal Disease and Vector Control					
	Livestock vaccinated against common livestock diseases	Number of cattle vaccinated against Lumpy Skin Disease	180,000	3500	Inadequate budgetary allocation
		Number of cattle vaccinated against Foot and Mouth Disease	140,000	26200	Low uptake of e-voucher
		Number of poultry vaccinated against Newcastle Disease, Fowl Pox	260,000	100000	Inadequate budgetary allocation
	Assorted essential veterinary Drugs and Lab reagents procured	Number of animals treated	700	450	Inadequate Budget
		Number of samples tested	3,000	372	Inadequate Budget
Livestock Breed Improvement	Improved animal breeds	Number of animals served with AI	5,000	2700	Inadequate Budget
		Number of Improved calves borne	3250	45	Inadequate Budget
Program Name: Fisheries and blue economy development					
Program Objective: To Increase Quantity of fish and fish products in the County					
Programme Outcome: Increased fish production and productivity					
Sub Programme	Key Outputs	Key Performance Indicators	Planned Targets	Achieve d	Remarks
Fisheries, aquaculture and blue economy development	Increased fish production	Quantity of fish produced from aquaculture (Tons)	256	254	Partner Support (ABDP, LATTICE, SQUARECH)
		Number of fingerlings produced	800,000	100,000	Inadequate Budget
		Quantity of fish feeds produced (Tons)	300	40	Inadequate Budget
Post-harvest management and value addition	Improved fish handling and value addition	Quantity of fish processed (Tons)	50	241	Partner Support
		Number of aqua parks, established	4	3	Partner Support

Fisheries infrastructure development	Increased fish production and productivity	Number of cluster production ponds established	200	142	Inadequate Budget
		Number of cages installed	55	288	Partner Support
Aquaculture Business Development Programme	Increased production, income from smallholder fish farmers in the targeted wards	Number of fish farmers supported by the program interventions	1,300	2177	ABDP supported Aquaculture farmers across the 7 sub counties
Program Name: Agribusiness development					
Program Objective: To Improve Efficiency & Sustainability of Agricultural Enterprises Geared towards boosting value addition & market access					
Programme Outcome: Increased value-added products, profitability and enhanced market integration for agricultural enterprises					
Sub Programme	Key Outputs	Key Performance Indicators	Planned Targets		
Credit access program	Farmers access affordable loans for value chain development	Number of farmers accessing agricultural loans through ADF/Equity partnership	5,000	0	Partner Support

Source: Busia County Treasury, 2026

Table 9: Project Status

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Crop Development	National Agricultural Value Chain Development	2640599	National Agricultural Value Chain Development Project	County Wide	County Wide		GOK	41,500,000
Livestock Development	Kenya Livestock Commercialization on Project (KeLCoP)	2640599	Kenya Livestock Commercialization Project (KeLCoP)	Donor funded project for projects in Teso South, Samia, Butula and Bunyala sub counties.	Donor funded project for projects in Teso South, Samia, Butula and Bunyala sub counties.		GOK	5,000,000
Crop Development	Input access	3111301	Supply and delivery of 1240 bags of sunflower			Delivered	GOK	1,698,800
Fisheries and blue economy development	Fisheries Infrastructure Development	3111302	Supply of catfish growers 3mm pellets			Delivered	GOK	2,625,000
Agribusiness Development	Agribusiness Infrastructure Development	2640599	Kenya Climate Smart Agriculture Programme	Balances Donor funded			Donor	37,060
Crop Development	National Agricultural Value Chain Development	2640599	National Agricultural Value Chain Development Project	County Wide	County Wide		Donor	231,250,000
Fisheries and blue economy development	Aquaculture Business Development	2640599	Aquaculture Business Development Programme (ABDP)	County Wide	County Wide		Donor	13,447,401
Livestock Development	Kenya Livestock Commercialization on Project (KeLCoP)	2640599	Kenya Livestock Commercialization Project (KeLCoP)	Donor funded project for projects in Teso South, Samia, Butula and Bunyala sub counties.	Donor funded project for projects in Teso South, Samia, Butula and Bunyala sub counties.		Donor	60,550,000
Fisheries and blue economy development	Fisheries Infrastructure Development	3111301	Purchase of fish feeds	Wardwide	Bunyala West	Delivered	GOK	4,000,000
Livestock Development	Livestock Production Infrastructure	3110299	Completion and Operationalization of Teso South Dairy Park	Asinge	Chakol North	Incomplete	GOK	7,500,000
Veterinary Development	Veterinary Infrastructure Development	2211004	Animal Disease Control	County Wide	County Wide	Delivered	GOK	973,699
Crop Development	Input Access	3111301	Supply and delivery of farm inputs	County Wide	County Wide	Delivered	GOK	5,031,967
Crop Development	Input access	3111301	supply and delivery of maize seeds	ward wide	Departmental	Delivered	GOK	2,722,125
Crop Development	Input access	3111301	supply of pesticides	ward wide	Departmental	Delivered	GOK	2,897,880
Crop Development	Input access	3111301	resiltation and canal opening		Departmental	Complete	GOK	2,999,500
Crop Development	Input Access	3111301	Supply and delivery of assorted agriclutal materials	County Wide	County Wide	Delivered	GOK	86,830
Crop Development	Input Access	3111301	Supply and delivery of Pesticides Diazol	County Wide	County Wide	Delivered	GOK	999,440

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Crop Development	Input Access	3111301	Supply and delivery of 1970 pieces of jembe	County Wide	County Wide	Delivered	GOK	999,775
Crop Development	Input Access	3111301	Supply and delivery of synthetic pyrethroids	County Wide	County Wide	Delivered	GOK	1,417,500
Crop Development	Input Access	3111301	Supply and delivery of cotton seeds(conventional seed)	County Wide	County Wide	Delivered	GOK	1,499,400
Crop Development	Input Access	3111301	Supply and delivery of soya bean seeds	County Wide	County Wide	Delivered	GOK	1,500,000
Crop Development	Input Access	3111301	Suppply and delivery of 250 bags of 2kg soya beans seed	County Wide	County Wide	Delivered	GOK	1,500,000
Crop Development	Input Access	3111301	Provision for supply and delivery 390 bags of 10kg certified groundnut seeds to Agriculture HQs	County Wide	County Wide	Delivered	GOK	1,755,500
Crop Development	Input Access	3111301	Certified Maize Seeds 2Kgs Bags	County Wide	County Wide	Delivered	GOK	1,830,000
Crop Development	Input Access	3111301	Supply and delivery of 400 bags of 10 kg of Maize seeds	County Wide	County Wide	Delivered	GOK	1,830,000
Crop Development	Input Access	3111301	Supply and delivery of 500 litres of Diazol	County Wide	County Wide	Delivered	GOK	1,875,000
Crop Development	Input Access	3111301	Supply certified maize seed	County Wide	County Wide	Delivered	GOK	1,878,750
Crop Development	Input Access	3111301	Provision for supply and delivery 506 litres of diazol insectiside to Agriculture HQs	County Wide	County Wide	Delivered	GOK	1,897,500
Crop Development	Input Access	3111301	Provision for supply and delivery 506 litres of diazol insectiside to Agriculture HQs	County Wide	County Wide	Delivered	GOK	1,897,500
Crop Development	Input Access	3111301	Supply and delivery of 220 bags of 50 kgs NPK fertilizer	County Wide	County Wide	Delivered	GOK	1,933,360
Crop Development	Input Access	3111301	Provision for supply and delivery 437 bags of 10kg certified maize seeds to Agriculture HQs	County Wide	County Wide	Delivered	GOK	1,999,275
Crop Development	Input Access	3111301	Supply and delivery of 2051 bags of 2kgs certified maize seeds	County Wide	County Wide	Delivered	GOK	1,999,725
Crop Development	Input Access	3111301	Supply and delivery of Cowpeas seed	County Wide	County Wide	Delivered	GOK	1,999,776
Crop Development	Input Access	3111301	Supply and delivery of 500 bags of 10kg maize seeds	County Wide	County Wide	Delivered	GOK	2,287,500
Crop Development	Input Access	3111301	Supply and delivery of 4000 litres of buffer solution	County Wide	County Wide	Delivered	GOK	2,400,000

Fourth Quarter Budget implementation report FY 2025/2026

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Crop Development	Input Access	3111301	Supply and delivery of 400 litres of buffer solution	County Wide	County Wide	Delivered	GOK	2,400,000
Crop Development	Input Access	3111301	Supply and delivery of groundnut seeds	County Wide	County Wide	Delivered	GOK	2,475,000
Crop Development	Input Access	3111301	Supply and delivery of 550 bags of 50 kgs groundnut seeds	County Wide	County Wide	Delivered	GOK	2,475,000
Crop Development	Input Access	3111301	Supply and delivery of 746 litres of insecticide Diazol	County Wide	County Wide	Delivered	GOK	2,797,500
Crop Development	Input Access	3111301	Supply and delivery of 790 litres insecticide diazol	County Wide	County Wide	Delivered	GOK	2,962,500
Crop Development	Input Access	3111301	Supply and delivery of certified maize seeds 2kg bag	County Wide	County Wide	Delivered	GOK	2,998,800
Crop Development	Input Access	3111301	Supply and delivery of bags of certified maize seeds	County Wide	County Wide	Delivered	GOK	2,999,100
Crop Development	Input Access	3111301	Supply and delivery of 690 bags of 10 kgs groundnut seeds	County Wide	County Wide	Delivered	GOK	3,105,000
Crop Development	Input Access	3111301	Supply and delivery of 2500 bags of 50kg Agriculture lime	County Wide	County Wide	Delivered	GOK	3,125,000
Crop Development	Input Access	3111301	Supply and delivery of Duduthrin	County Wide	County Wide	Delivered	GOK	3,136,000
Crop Development	Input Access	3111301	Provision for supply and delivery 3678 bags of 50kg Agricultural lime to Agriculture HQs	County Wide	County Wide	Delivered	GOK	3,199,860
Crop Development	Input Access	3111301	Supply and delivery of 700 bags of 10 kg maize seeds	County Wide	County Wide	Delivered	GOK	3,202,500
Crop Development	Input Access	3111301	Provision for supply and delivery 2,288 bags of 2kg certified maize seeds to Agriculture HQ	County Wide	County Wide	Delivered	GOK	3,299,700
Crop Development	Input Access	3111301	Supply of maize seeds 10 kg bags	County Wide	County Wide	Delivered	GOK	3,499,875
Crop Development	Input access	3111301	Supply of bags of maize seeds			Delivered	GOK	2,745,000
Fisheries and blue economy development	Fisheries Infrastructure Development	3110599	Supply and delivery of 3225 pieces of tilapia brooder (male)	County Wide	County Wide	Delivered	GOK	1,499,625
Fisheries and blue economy development	Fisheries Infrastructure Development	3110599	Supply and delivery of 39,473 pieces of all male tilapia 10 grams fingerlings	County Wide	County Wide	Delivered	GOK	1,499,974
Fisheries and blue economy development	Fisheries Infrastructure Development	3110599	Supply and delivery of Tilapia Brooders	County Wide	County Wide	Delivered	GOK	1,599,850

Fourth Quarter Budget implementation report FY 2025/2026

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Fisheries and blue economy development	Fisheries Infrastructure Development	3110599	Supply and delivery Of 4000Kg of Tilapia grower 3mm Pellet fish feeds	County Wide	County Wide	Delivered	GOK	1,892,000
Fisheries and blue economy development	Fisheries Infrastructure Development	3110599	Supply of tilapia brooders	County Wide	County Wide	Delivered	GOK	1,997,625
Fisheries and blue economy development	Fisheries Infrastructure Development	3110599	Supply and delivery of tilapia grower 3mm pellets fish feed	County Wide	County Wide	Delivered	GOK	1,999,864
Fisheries and blue economy development	Fisheries Infrastructure Development	3110599	Supply and delivery of 4301 pieces of male tilapia brooders	County Wide	County Wide	Delivered	GOK	1,999,965
Fisheries and blue economy development	Fisheries Infrastructure Development	3110599	Supply and delivery of Tilapia pre grower fish feeds	County Wide	County Wide	Delivered	GOK	2,700,000
Fisheries and blue economy development	Fisheries Infrastructure Development	3110599	Supply of tilapia fingerlings kgs starter fish feeds mash 35%	County Wide	County Wide	Delivered	GOK	2,780,700
Fisheries and blue economy development	Fisheries Infrastructure Development	3110599	Supply and delivery of All male tilapia 20 grams fingerlings	County Wide	County Wide	Delivered	GOK	2,880,000
Livestock Development	Livestock Production Infrastructure	3111302	10 vials of breeding hormone gonabreed, Breeding hormone estroplan, dowermers, albendazole	County Wide	County Wide	Delivered	GOK	686,114
Livestock Development	Livestock Production Infrastructure	3111302	Supply and delivery of 157 livestock piglets weaners	County Wide	County Wide	Delivered	GOK	1,295,250
Livestock Development	Livestock Production Infrastructure	3111302	Supply and delivery of livestock piglets(weaners 3-4	County Wide	County Wide	Delivered	GOK	1,493,250
Livestock Development	Livestock Production Infrastructure	3111302	Supply and delivery of bullying heifer of livestock for Marachi East Ward	County Wide	County Wide	Delivered	GOK	2,480,000
Livestock Development	Pasture and Fodder Development	2211007	Supply and delivery of 205 bags of 50 kg livestock feeds growers mash	County Wide	County Wide	Delivered	GOK	995,890
Veterinary Development	Veterinary Infrastructure Development	2211004	Supply and delivery of slaughter house disinfectants	County Wide	County Wide	Delivered	GOK	797,616
Veterinary Development	Veterinary Infrastructure Development	2211004	Provision for supply and delivery of Veterinary equipment to Veterinary HQs	County Wide	County Wide	Delivered	GOK	1,319,920
Veterinary Development	Veterinary Infrastructure Development	2211004	Supply and delivery of 49-foot spray pumps to Veterinary	County Wide	County Wide	Delivered	GOK	1,396,500
Veterinary Development	Veterinary Infrastructure Development	2211004	Supply and delivery of 408 litres of Acaracides of 500ml deltamethrin	County Wide	County Wide	Delivered	GOK	1,999,200
Veterinary Development	Veterinary Infrastructure Development	2211004	Supply and delivery of veterinary materials	County Wide	County Wide	Delivered	GOK	2,100,000

Fourth Quarter Budget implementation report FY 2025/2026

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Veterinary Development	Veterinary Infrastructure Development	2211004	Provision for supply and delivery of 1511 doses of Livestock vaccination services (East Coast fever vaccine to HQs	County Wide	County Wide	Delivered	GOK	3,497,965
Crop Development	Input access	3111301	supply of maize seeds	ward wide	kingandole	Delivered	GOK	997,650
Crop Development	Input access	3111301	supply of maize seeds	ward wide	Bwiri	Delivered	GOK	1,500,000
Crop Development	Input access	3111301	supply of pest spray	ward wide	Nangina	Delivered	GOK	1,681,500
Crop Development	Input access	3111301	Supply of certified seeds	ward wide	bunyala south	Delivered	GOK	1,700,000
Crop Development	Input access	3111301	supply and delivery of jembes	ward wide	Bwiri	Delivered	GOK	2,000,000
Crop Development	Input access	3111301	supply of cerfied maize seeds	ward wide	Matayos south	Delivered	GOK	2,000,000
Crop Development	Input access	3111301	supply of cerfied maize seeds	ward wide	Matayos south	Delivered	GOK	2,500,000
Crop Development	Input access	3111301	supply of cerfied maize seeds	ward wide	nambale town ship	Delivered	GOK	2,500,000
Crop Development	Input access	3111301	purchase of jembes		Bunyala central	Delivered	GOK	3,000,000
Crop Development	Input access	3111301	supply of farm inputs- certified maize seedd	ward wide	malaba central	Delivered	GOK	3,299,700
Fisheries and Blue Economy Development	Fisheries Infrastructure Development	3111302	supply of fish feeds	ward wide	Nangina	Delivered	GOK	1,000,000
Fisheries and Blue Economy Development	Fisheries Infrastructure Development	3111302	Fish feeds	ward wide	Bwiri	Delivered	GOK	1,500,000
Fisheries and Blue Economy Development	Fisheries Infrastructure Development	3111302	supply of fingerlings	ward wide	Nangina	Delivered	GOK	1,900,000
Fisheries and Blue Economy Development	Fisheries Infrastructure Development	3111302	supply of fish feeds	ward wide	Nangina	Delivered	GOK	1,999,822
Livestock Development	Livestock Production Infrastructure	3111302	Supply of heifers	ward wide	Nambale township	Delivered	GOK	1,100,000
Livestock Development	Livestock Production Infrastructure	3111302	purchase of piglet	ward wide	bunyala south	Delivered	GOK	1,500,000
Crop Development	Input Access	3111301	Supply of Bags of 2Kg Certified Maize Seeds	Ward wide		Delivered	GOK	997,650
Crop Development	Input Access	3111301	Provision for supply and delivery 437 bags of 10kg certified maize seeds to Nangina Ward	Ward wide	Nangina Ward	Delivered	GOK	1,999,275
Crop Development	Input Access	3111301	Supply and delivery of certified maize seeds 1,803 kg	Ward wide		Delivered	GOK	2,298,825
Fisheries and blue economy development	Fisheries Infrastructure Development	3110599	Provision for supply and delivery of 26,315 pcs of 10g all male Tilipia fingerlings form a certified hatchery to Bwiri Ward	Ward wide	Bwiri Ward	Delivered	GOK	999,970

Fourth Quarter Budget implementation report FY 2025/2026

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Crop Development	Input access	3111301	supply of certified maize seeds	ward wide	Nangina	Delivered	GOK	999,305
Crop Development	Input access	3111301	supply and delivery of certified seeds	ward	angorom	Delivered	GOK	2,826,525
Fisheries and Blue Economy Development	Fisheries Infrastructure Development	3111302	supply of fish feeds	ward wide	Marachi North	Delivered	GOK	500,000
Crop Development	Input access	3111301	Purchase of certified crop seed	Wardwide	Kingandole	Delivered	GOK	1,000,000
Crop Development	Input access	3111301	Purchase of jembes	Wardwide	Malaba Central	Delivered	GOK	1,000,000
Crop Development	Input access	3111301	Purchase of jembes	Wardwide	Amukura Central	Delivered	GOK	1,500,000
Crop Development	Input access	3111301	Purchase of certified crop seed	Wardwide	Bwiri	Delivered	GOK	1,500,000
Crop Development	Input access	3111301	Purchase of certified crop seed	Wardwide	Nangina	Delivered	GOK	1,500,000
Crop Development	Input access	3111301	Purchase of certified crop seed	Wardwide	Bukhaya East	Delivered	GOK	2,000,000
Crop Development	Input access	3111301	Purchase of jembes	Wardwide	Bukhaya North/Walatsi	Delivered	GOK	2,000,000
Crop Development	Input access	3111301	Purchase of farm implements	Wardwide	Bwiri	Delivered	GOK	2,000,000
Crop Development	Input access	3111301	Purchase of certified crop seed	Wardwide	Elugulu	Delivered	GOK	2,000,000
Crop Development	Input access	3111301	Purchase of jembes	Wardwide	Malaba North	Delivered	GOK	2,000,000
Crop Development	Input access	3111301	Purchase of jembes	Wardwide	Busibwabo	Delivered	GOK	2,300,000
Crop Development	Input access	3111301	Purchase of jembes	Wardwide	Amukura East	Delivered	GOK	2,400,000
Crop Development	Input access	3111301	Purchase of certified crop seed	Wardwide	Bunyala South	Delivered	GOK	2,500,000
Crop Development	Input access	3111301	Purchase of jembes	Wardwide	Bunyala South	Delivered	GOK	2,500,000
Crop Development	Input access	3111301	Purchase of certified crop seed	Wardwide	Busibwabo	Delivered	GOK	2,500,000
Crop Development	Input access	3111301	Purchase of certified crop seed	Wardwide	Matayos South	Delivered	GOK	2,500,000
Crop Development	Input access	3111301	Purchase of certified crop seed	Wardwide	Mayenje	Delivered	GOK	2,500,000
Crop Development	Input access	3111301	Purchase of certified crop seed	Wardwide	Ang'urai North	Delivered	GOK	3,000,000
Crop Development	Input access	3111301	Purchase of certified crop seed	Wardwide	Malaba Central	Delivered	GOK	3,000,000
Crop Development	Input access	3111301	Purchase of certified crop seed	Wardwide	Malaba South	Delivered	GOK	3,000,000
Crop Development	Input access	3111301	Purchase of certified crop seed	Wardwide	Nambuku/Namboboto	Delivered	GOK	3,000,000
Crop Development	Input access	3111301	Purchase of certified crop seed	Wardwide	Ang'urai South	Delivered	GOK	4,000,000
Crop Development	Input access	3111301	Purchase of certified crop seed	Wardwide	Bukhaya Central	Delivered	GOK	4,000,000

Fourth Quarter Budget implementation report FY 2025/2026

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Crop Development	Input access	3111301	Purchase of certified crop seed	Wardwide	Bukhayo North/Walatsi	Delivered	GOK	4,000,000
Crop Development	Input access	3111301	Purchase of certified crop seed	Wardwide	Marachi North	Delivered	GOK	4,000,000
Crop Development	Input access	3111301	Purchase of certified crop seed-maize	Wardwide	Bunyala Central	Delivered	GOK	5,000,000
Crop Development	Input access	3111301	Purchase of certified crop seed	Wardwide	Marachi West	Delivered	GOK	5,000,000
Crop Development	Input access	3111301	Purchase of certified crop seed	Wardwide	Nambale Township	Delivered	GOK	6,000,000
Fisheries and Blue Economy Development	Fisheries Infrastructure Development	3111301	Purchase of fish feeds and nets	Wardwide	Bunyala West	Delivered	GOK	6,000,000
Livestock Development	Livestock Production Infrastructure	3111302	Poultry hatching machines	Wardwide	Chakol North	Delivered	GOK	1,500,000
Livestock Development	Livestock Production Infrastructure	3111302	Purchase of heifers	Wardwide	Malaba North	Delivered	GOK	2,000,000
Livestock Development	Poultry production	3111302	Supply and delivery of one day old chicks and chick mash		Bunyala South	Delivered	GOK	1,000,000
Veterinary development	Veterinary infrastructure development	3111301	Insect, pests and disease management (pests vaccination)	Wardwide	Agenga Nanguba	Delivered	GOK	4,000,000
Veterinary development	Veterinary infrastructure development	3111301	Insect, pests and disease management (pests vaccination)	Wardwide	Nangina	Delivered	GOK	4,000,000

Source: Busia County Treasury, 2026

2. Department of Trade, Investment, Industrialization, Co-operatives, Small and Micro Enterprises (SME)

The **Vision** of the department is to be a leading department in the promotion of trade, co-operative development and investment.

The **Mission** is to foster inclusive and sustainable socio- economic development through promoting investment in trade, entrepreneurship, innovation, value addition and cooperative development.

In the year under review, the department's non-financial performance was measured against the budgeted targets, providing insight into achievements.

Table 10: Programme Performance

Programme Name; Trade development and Investments					
Objective: To Increase access to trade and Investment					
Outcome: Increased access to trade and investment					
Sub Programme	Key Outputs/Outcome	Key performance indicators	Targets	Remarks*	
			Planned	Achieved	
Markets modernization and development	New markets established	Number of traders trained	2300	2150	In collaboration with Stanbic bank and KIE 2150 traders were trained.
		Number of markets renovated	2	0	LPO's awarded to contractors for the renovations of Chengo Market Marachi East
		Number of new markets established	5	0	LPO's awarded to contractors for the construction of the following markets; clinic mkt Bwiri Ward, Muramba mkt, Busibwabo mkt, Rakite mkt, Malanga mkt
	Modern market ablution blocks constructed	Number of modern ablution blocks constructed	2	0	LPO's awarded to contractors for the following ablution blocks; Bwiri ward, matayos market
	New bodaboda shades constructed	Number of shades constructed	3	0	LPO's awarded to contractors for the construction of shades at; king'andole, mariachi north, matayos south,
Investment promotion	Investment conference done	Busia county investment conference	1	0	No budgetary allocation due to limited resource scope
Programme name; Fair Trade Practices					
Objective; To strengthen fair trade practices					
Outcome; Strengthened fair trade practices					
Sub-program	Key output	Key performance indicator	Planned target	Achieved	Remarks
Weighing and measuring equipment verification	Modern digital calibration equipment and mobile weighbridge calibration unit acquired	Modern mobile weighbridge acquired	1	0	No budgetary allocation due to limited resource envelope
Programme; Industrialization					
Objective; To promote industrialization					
Outcome; Promoted industrialization					
Sub-programme	Key output	Key performance indicator	Planned target	Achieved	Remarks
Industrial development	Industrial parks developed	Number of industrial parks operationalised	1	0	The construction is at 85% complete.
	Jua-kali sub-sector developed	Number of juakali parks established	2	0	No budgetary allocation due to limited resource envelop
	Export processing zones established (phase 1)	Established EPZ	1	0	The construction is at 78% complete
Programme; Co-operative development					
Objectives; To improve access to co-operative services					
Outcome; Improved access to co-operative services					
Sub-programme	Key output	Key performance indicators	Planned target	Achieved	Remarks
Co-operative development	Digitalization and sensitization of ward-based co-operatives	Number of registered co-operative societies	35	32	Through ward based economic revitalization program, 32 co-operative societies have been registered
	Co-operatives Enterprise Development Funding	Amount of loans disbursed (millions)	30	0	Late inauguration of the board affected the disbursement of the loan

Source: Busia County Treasury, 2026

Table 11: Project Status

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Industrialization	Industrialization Development	3111504	Development of Busia County Aggregation Centre and Industrial Park-b/d fy 24/25	County Wide	County Wide	85% complete	Donor/ GOK	157,626,373
Trade Development and Investment	Market Modernization and Development	3111504	Purchase of Sun Hats and Aprons	County Wide	County Wide	Requisition stage	GOK	3,000,000
Trade Development and Investment	Market Modernization and Development	3111504	Inua mama Mboga complete Biashara support kits	County Wide	County Wide	Requisition stage	GOK	9,000,000
Trade Development and Investment	Market Modernization and Development	3110599	Proposed construction of toilets at Odiado market Nangina ward	Odiado market	Nangina ward	Complete	GOK	489,755
Trade Development and Investment	Market Modernization and Development	3110599	Proposed construction of abolition block at Katelenyang mkt in Teso South sc	Katelenyang mkt	Amukura West	Complete	GOK	594,760
Trade Development and Investment	Market Modernization and Development	3110599	Proposed construction of Amukura Ablution block at Amukura market	Amukura market	Amukura market	Complete	GOK	3,960,750
Trade Development and Investment	Market Modernization and Development	3111504	Proposed erection of Bodaboda shed at Marach North		Marachi North	Complete	GOK	300,000
Trade Development and Investment	Market Modernization and Development	3111504	Proposed construction & completion of 32 Stall with mkt shade at Siwongo mkt	Siwongo mkt	Nangina ward	100%	GOK	471,400
Trade Development and Investment	Market Modernization and Development	3111504	Proposed erection & completion of 28 Stall with annexed office & store at Rumbiye mkt	Rumbiye mkt		Complete	GOK	513,178
Trade Development and Investment	Market Modernization and Development	3111504	Proposed construction & completion of 32 Stall at Bukadanyi mkt shade phase I Bukhaya central	Bukadanyi mkt	Bukhaya central	Complete	GOK	589,850
Trade Development and Investment	Market Modernization and Development	3111504	Proposed construction of mkt stalls at Malanga mkt Nangina ward	Nangina ward		100%	GOK	1,269,150
Trade Development and Investment	Market Modernization and Development	3111504	Proposed erection & completion of 28 Stall with annexed office & store at Rumbiye mkt	Rumbiye mkt	Agenga Nagumba	Complete	GOK	1,282,003
Trade Development and Investment	Market Modernization and Development	3111504	Proposed construction of mkt at Saganja in Namboboto ward		Namboboto/ Nambuku ward	Complete	GOK	1,489,200
Trade Development and Investment	Market Modernization and Development	3111504	Proposed fencing of Mayenje market	Mayenje market	Mayenje Ward	Complete	GOK	1,497,000
Trade Development and Investment	Market Modernization and Development	3111504	Proposed construction of mkt Stalls at Budwongi	Budwongi market		Complete	GOK	1,683,200
Trade Development and Investment	Market Modernization and Development	3111504	Proposed renovation of Mundika mkt Bukhaya West ward	Mundika mkt	Bukhaya West ward	Complete	GOK	1,950,800
Trade Development and Investment	Market Modernization and Development	3111504	proposed construction of market shade at Bukiri in Agenga Nagumba Ward	Bukiri market	Agenga Nagumba Ward	Complete	GOK	1,973,412

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Trade Development and Investment	Market Modernization and Development	3111504	Proposed construction & completion of 28 Stall with annexed offices & store at Budokomi mkt	Budokomi mkt	Mayenje Ward	Complete	GOK	2,008,790
Trade Development and Investment	Market Modernization and Development	3111504	Construction of market stalls at Apegei market phase I	Apegei market	Chakol North	Complete	GOK	2,433,090
Trade Development and Investment	Market Modernization and Development	3111504	Proposed construction of 28 stalls markets shed annexed with office and store at Tangakona market	Tangakona market	Nambale Township	Complete	GOK	2,800,000
Trade Development and Investment	Market Modernization and Development	3110599	Proposed construction of modern pit latrine at Buyofu market	Boyufu	Bukhaya East	100% awaiting handing over	GOK	629,320
Trade Development and Investment	Market Modernization and Development	3110599	Proposed Construction of 6 door pit Latrine at Mayenje Market	Mayenje	Mayenje	100% awaiting handing over	GOK	629,820
Trade Development and Investment	Market Modernization and Development	3110599	Proposed construction of 6 door pit latrine at Amongura market	Amongura	Chakol South	50%	GOK	630,940
Trade Development and Investment	Market Modernization and Development	3110599	Proposed Construction of Modern Pit Latrine at Siwongo Market	Siwongo		Contractor on site 50%	GOK	630,940
Trade Development and Investment	Market Modernization and Development	3110599	Proposed Construction of Modern Pit Latrine at Busijo Market	Busijo	Bwiri	40%	GOK	646,060
Trade Development and Investment	Market Modernization and Development	3110599	Proposed Construction of ablution block at Emalaya Market	Emalaya	Bukhaya West	100%	GOK	1,399,670
Trade Development and Investment	Market Modernization and Development	3110599	Proposed Construction of Jairos Market Ablution Block	Jairos	Malaba North	30%	GOK	1,984,110
Trade Development and Investment	Market Modernization and Development	3111504	Proposed Completion of Sisenye Market-	Sisenye	Bunyala North	20%	GOK	1,959,990
Trade Development and Investment	Market Modernization and Development	3111504	Proposed Completion of Bukiri Market	Bukiri	Bukiri	80%	GOK	4,954,100
Trade Development and Investment	Market Modernization and Development	3110599	construction of pit latrine	siwongo market	Nangina		GOK	650,000
Trade development and investment	Market modernization and development	3111504	fencing of buhuyi market and cattle ring+E435		marachi east	100%	GOK	1,270,620
Trade development and investment	Market modernization and development	3111504	Refurbishment of Market	Bulemia	Bunyala West	100%	GOK	2,000,000
Trade development and investment	Market modernization and development	3111504	completion of muramba market	muramba	Agenga Nanguba	20%	GOK	2,957,600
Trade Development and Investment	Market Modernization and Development	3111504	Proposed construction of 3 door latrine at Elwanikha market at Bukhaya east ward	Elwanikha marke	Bukhaya east ward	100%	GOK	499,840
Cooperative Business Development	Co-operative Development	2640303	Grant to busia bodaboda transport cooperative		Burumba		GOK	3,000,000
Trade Development and Investment	Market Modernization and Development	3110599	Proposed construction of 2 door pit latrine at Bumutiru Market	Bumutiru	Kingandole	20%	GOK	496,200
Trade Development and Investment	Market Modernization and Development	3111504	Construction of bodaboda shed at Namisi stage	Namisi	Bukhaya Central	100%	GOK	492,040
Trade Development and Investment	Market Modernization and Development	3111504	fencing of market	kiriko market	malaba south		GOK	500,000

Fourth Quarter Budget implementation report FY 2025/2026

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Trade Development and Investment	Market Modernization and Development	3111504	proposed construction of 4 door latrine at siwongo market		Nangina		GOK	639,800
Trade Development and Investment	Market Modernization and Development	3111504	Proposed Construction of mama mboga market shed at Butula Junction Market	Butula	Marachi East	100%	GOK	940,080
Trade Development and Investment	Market Modernization and Development	3111504	Proposed Completion of Market at Siwongo Market-	Siwongo	Nangina	100%	GOK	980,050
Trade Development and Investment	Market Modernization and Development	3111504	Proposed Fencing of Rakite market	Rakite	Matayos South	100%	GOK	996,000
Trade development and investment	Market modernization and development	3111504	fencing mabale dispensary	Mabale Dispensary	Mayenje		GOK	1,000,000
Trade Development and Investment	Market Modernization and Development	3111504	Completion of markets	Aboloi & Kolanya	angurai south	0%	GOK	1,500,000
Trade Development and Investment	Market Modernization and Development	3111504	completion of clinic market	Busembe	Bwiri	30%	GOK	1,800,000
Trade Development and Investment	Market Modernization and Development	3111504	completion of malanga market	malanga	Nangina	Contractor on site 50%	GOK	1,800,000
Trade Development and Investment	Market Modernization and Development	3111504	Proposed Completion of Siwongo Market	Siwongo	Nangina	100%	GOK	1,944,510
Trade Development and Investment	Market Modernization and Development	3111504	Proposed Completion of Mayenje Market	Mayenje	Mayenje	100%	GOK	1,956,890
Trade Development and Investment	Market Modernization and Development	3111504	Proposed Construction of Market at Sikoma Market phase 1	Sikoma	Marachi Central	100%	GOK	2,498,000
Trade Development and Investment	Market Modernization and Development	3111504	construction of changara market	changara	angurai east	0%	GOK	3,000,000
Trade Development and Investment	Market Modernization and Development	3111504	Proposed construction of Lupida Market	Lupida	Bukhayo North	0%	GOK	4,391,530
Cooperative Business Development	Co-operative Development	2640303	Grants to co-operative Societies	Wardwide	Malaba Central	0%	GOK	500,000
Cooperative Business Development	Co-operative Development	2640303	Grants to self help groups	Wardwide	Bunyala Central	0%	GOK	1,000,000
Cooperative Business Development	Co-operative Development	2640303	Grants to co-operative Societies	Wardwide	Bunyala South	0%	GOK	3,000,000
Cooperative Business Development	Co-operative Development	2640303	Grant to Bunyala West Fish Farmers co-operative Society	Wardwide	Bunyala West	0%	GOK	3,000,000
Cooperative Business Development	Co-operative Development	2640303	Grants to co-operative Societies	Wardwide	Marachi East	0%	GOK	3,000,000
Trade development and investment	Market modernization and development	3110299	Construction of boda boda sheds		Kingandole	0%	GOK	800,000
Trade development and investment	Market modernization and development	3110299	Completion of fencing of market	Chengo Market	Marachi East	0%	GOK	800,000
Trade development and investment	Market modernization and development	3110299	Fencing of market and installation of gate	Ojaamong market	Chakol South	100%	GOK	1,000,000
Trade development and investment	Market modernization and development	3110299	Construction of modern boda boda sheds	Butula kenya stage	Marachi North	0%	GOK	1,000,000

Fourth Quarter Budget implementation report FY 2025/2026

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Trade development and investment	Market modernization and development	3110299	Construction of boda boda sheds	Barongeche and Okoa stage	Matayos South	0%	GOK	1,000,000
Trade development and investment	Market modernization and development	3110299	Completion of Malanga Market	Malanga Market	Nangina	Contractor on site 60%	GOK	1,000,000
Trade development and investment	Market modernization and development	3110299	Construction of Busibwabo market	Busibwabo market	Busibwabo	0%	GOK	2,000,000
Trade development and investment	Market modernization and development	3110599	Construction of 3-door pit latrine	Clinic Market	Bwiri	0%	GOK	1,000,000
Trade development and investment	Market modernization and development	3110599	Construction of abolition block	Matayos Market Phase II	Matayos South	0%	GOK	2,000,000
Trade development and investment	Market modernization and development	3111504	Completion of market	Lupida Market	Bukhayo North/Walatsi	0%	GOK	1,000,000
Trade development and investment	Market modernization and development	3111504	construction of market	Rakite market	Matayos South	0%	GOK	1,800,000
Trade development and investment	Market modernization and development	3111504	Completion of market	Muramba	Agenga Nanguba	0%	GOK	2,000,000

Source: Busia County Treasury, 2026

3. Department of Education and Industrial Skills Development

The **Vision** of the department is to provide quality education and training for all to transform Busia into an intelligent County on the frontline of global progress and innovation.

The **Mission** is to provide accessible, holistic and quality education and training to all, for the socioeconomic and sustainable development of Busia County.

The department's non-financial performance during the reporting year was evaluated in comparison to the budget proposals, highlighting successes realized.

Table 12: Programme Performance

Programme Name: Early childhood development education					
Objective: To increase access to equitable and quality early childhood education					
Outcome: Increased access to equitable and quality early childhood education					
Sub-Program	Key Outputs	Key Performance Indicators	Targets		Remarks
			Planned	Achieved	
ECDE Infrastructure Development	Child- and disability friendly ECDE centres constructed	No. Of ECDE Classrooms Constructed	105	161	97 Classrooms completed under RRI Phase I. 78 Classrooms completed under RRI Phase 2. Another 4 were done under open tender.
	ECDE centres equipped with WASH facilities	No. of ECDE Centres equipped with WASH facilities	35	12	The directorate is in the process of constructing another 7 pit latrines under the RRI Program phase 2
	ECDE Centres renovated	No. of ECDE centres renovated	14	14	The Directorate renovated 14 classrooms under RRI Phase 2
	ECD centres equipped with Age-Appropriate Furniture	No. of ECDE centres with age appropriate ECDE Furniture	35	30	a total of 911 tables and 911 chairs were assembled and modeled by students from Amaase (311 tables and 311 desks) and Busia township VTC (600 tables and 600 desks)
ECDE Learning Material	ECDE centre equipped with learning materials	No of ECDE centres provided with digital learning materials	35	301	The Department Rolled out digital learning in 461 ECDE Centers. Each school received two digital devices for PP1 and PP2
Programme: Vocational Training Development					
Objectives: To increase access to equitable and quality Vocational Training					
Outcome: Increased access to Equitable and quality Vocational Training					
Sub-Program	Key Outputs	Key performance Indicators	Targets		Remarks
			Planned	Achieved	
VTCs Infrastructure Development	Workshops constructed	No. of workshops constructed	4	2	Construction of Culinary Arts Workshop at Busia VTC and Namasali was completed
	Administration blocks constructed	No. of administration blocks	2	2	Osuret VTC Admin Block Phase 1 Complete. Buburi VTC Admin Block complete
	Renovation of existing infrastructure	Number of VTCs renovated	3	2	ICT block at Esidende and Busibi were renovated and are in use
Equipping of VTCs	Purchase of tools and equipment	No. VTCs Trainees equipped with tools and equipment supplied	2	2	Workshops at Busia Township and Namasali VTC were Equipped with Culinary tools and equipments. this was through KBEST Program

Source: Busia County Treasury, 2026

Table 13: Project Status

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Education Support	Education Support Scheme	2640599	Rehabilitation of village polytechnic grant balance				Donor	839,336
Early Childhood Development Education	ECDE Infrastructure development	3110202	Construction of ECDE classroom	Irukan Primary	Chakol North	Complete	GOK	1,000,000
Early Childhood Development Education	ECDE Infrastructure development	3110202	Construction of ECDE classroom	Asiriam Primary	Chakol South	Complete	GOK	1,000,000
Early Childhood Development Education	ECDE Infrastructure development	3110202	Construction and Completion of ECDE classroom	Amongura Primary	County Wide	Complete	GOK	1,000,000
Early Childhood Development Education	ECDE Learning Materials	3111109	ECDE equipping with age appropriate furniture	County Wide	County Wide	Complete	GOK	2,000,000
Early Childhood Development Education	ECDE Infrastructure development	3110202	Proposed construction of classroom at sidonge and busembe primary school	sidonge and busembe primary school	Namboboto and Bwiri	Complete	GOK	149,970
Early Childhood Development Education	ECDE Infrastructure development	3110202	proposed construction of 3 door modern toilet at Angorom primary school	Angorom primary school	Angorom	Complete	GOK	489,550
Early Childhood Development Education	ECDE Infrastructure development	3110202	Construction of classrooms at Nyaluanda ,Butunyi ,kingandole, Buyira,Bukwako&elunyiko primary.	County Wide	County Wide	Incomplete	GOK	550,570
Early Childhood Development Education	ECDE Infrastructure development	3110202	Consturction of twin number of ECD classroom at Mwikemo &Manyore pri school.	Mwikemo &Manyore pri school	Bukhayo Central	Complete	GOK	1,034,840
Early Childhood Development Education	ECDE Infrastructure development	3110202	Construction of 3 door pit latrine at Sumba island Bunyala West ward	Sumba island	Bunyala West	complete, not paid	GOK	1,095,388
Early Childhood Development Education	ECDE Infrastructure development	3110202	Construction of classrooms with veranda at Ekisumo pri school .Bukhayo east ward	Ekisumo pri school	Bukhayo East	Complete	GOK	1,136,811
Early Childhood Development Education	ECDE Infrastructure development	3110202	Proposed construction of.ECDE classroom at khuduru primary school.	khuduru primary school	Matayos South	Complete	GOK	1,482,018
Early Childhood Development Education	ECDE Infrastructure development	3110202	Proposed construction of ECDE at Apagei special school,Aburi primary school,Osasamet primary school and 3No. Pit latrine at Ongariama primary school	Apagei special school,Aburi primary school,Osasamet primary school and 3No. Pit latrine at Ongariama primary school	Chakol North	Complete	GOK	1,665,800

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Early Childhood Development Education	ECDE Infrastructure development	3110202	proposed construction of ECDE classroom at munani,budalangi, bulagu in bunyala north ward	munani,budalangi and bulagu primary	Bunyala North	Complete	GOK	1,944,950
Vocational Training Development	Equiping of VTC's	3111109	Supply of tools at Angurai VTC	Angurai VTC	Angurai South	Complete	GOK	1,300,000
Vocational Training Development	VTCs Infrastructure Development	3210202	proposed renovation of workshop at Busibi family helper VTC	Busibi family helper VTC	Namboboto Ward	Complete	GOK	620,210
Vocational Training Development	VTCs Infrastructure Development	3210202	Proposed infrastructure development for proposed K-BEST program at Namasali VTC	Namasali VTC	Agenga Nagumba	Complete	GOK	679,090
Vocational Training Development	VTCs Infrastructure Development	3210202	proposed construction and refurbishment of the proposed K-BEST block at Busia VTC	Busia VTC	Burumba ward	Complete	GOK	839,873
Vocational Training Development	VTCs Infrastructure Development	3210202	proposed renovation of ICT Block at Esidende VTC -Bukhayo central	Esidende VTC	Bukhayo central	Complete	GOK	1,000,000
Vocational Training Development	VTCs Infrastructure Development	3210202	Finishing of Angurai vocational centre	Angurai VTC	Angurai South	Complete	GOK	1,320,000
Vocational Training Development	VTCs Infrastructure Development	3210202	proposed construction of abolition block at Busagwa VTC and completion of one numbrer ECDE classroom at Busagwa primary in bunyala certral	Busagwa VTC and Busagwa primary	Bunyala Central	Complete	GOK	2,094,630
Vocational Training Development	VTCs Infrastructure Development	3210202	Proposed construction of Administration block at Osuret	Osuret	Amukura West	Complete	GOK	2,992,500
Vocational Training Development	VTCs Infrastructure Development	3210202	construction of adminstratration block Onyunyur VTC Teso north	Onyunyur VTC	Amukura West	Complete	GOK	3,462,798
Early Childhood Development Education	ECDE Infrastructure development	3110202	Proposed completion of ECDE Classroom at Simuli Primary School Marachi Central	Simuli primary	Marachi Central		GOK	800,000
Early Childhood Development Education	ECDE Infrastructure development	3110202	Proposed Construction of ECD Classroom at Akatagorait Primary	Akatagorait	Amukura West		GOK	1,494,995
Early Childhood Development Education	ECDE Infrastructure development	3110202	Proposed construction of Sikura ECDE in Elugulu	Elugulu AC	Elugulu	Complete	GOK	1,500,000
Early Childhood Development Education	ECDE Infrastructure development	3110202	Proposed construction of ECDE classrooms at Koteko Primary School	Koteko Primary	Malaba South	Complete	GOK	1,500,000

Fourth Quarter Budget implementation report FY 2025/2026

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Early Childhood Development Education	ECDE Infrastructure development	3110202	Proposed construction of ECDE classrooms at Obucuun and Akiriamata Primary Schools	Obucun and Akiriamata	County Wide	Complete	GOK	2,600,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	construction of kasogoli kapel ecd classroom		malaba south	Complete	GOK	884,480
Early Childhood Development Education	ECDE Infrastructure development	3110202	Being Payment of Proposed Construction of ECDE Classroom at Akatagoroit Primary	Akatagoroit Primary	Amukura west	Complete	GOK	872,610
Early Childhood Development Education	ECDE Infrastructure development	3110202	Proposed Construction of Classroom at Okisimo Primary School	Okisimo Primary School	Amukura East Ward	Complete	GOK	1,300,000
Early Childhood Development Education	ECDE Infrastructure development	3110202	Proposed Construction of Classroom at Kalalaran Teso North sub county	Kalalaran Primary	Malaba South	Complete	GOK	1,366,150
Early Childhood Development Education	ECDE Infrastructure Development	3110202	completion of ECD	Kosera	amukura east	Complete	GOK	650,000
Early Childhood Development Education	ECDE Infrastructure Development	3110202	construction of ECD classroom and toilet	bumutiru RC primary	Marachi central	Complete	GOK	1,500,000
Early Childhood Development Education	ECDE Infrastructure development	3110202	construction of ECDE classrooms under Rapids Results Initiatives	County Wide	County Wide	Complete	GOK	96,400,000
Early Childhood Development Education	ECDE Infrastructure Development	3110302	renovation of ECD musoma	musoma primary	bunyala south	Complete	GOK	500,000
Vocational Training Development	VTCs Infrastructure Development	3210202	Proposed Completion of admin Block at Buburi VTC	Buburi	Agenga Nanguba	Complete	GOK	3,155,040
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Completion of ECDE Classroom	Musibiriri Primary School	Marachi East	Complete	GOK	500,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Completion of ECDE Classroom	Alupe Special School	Ang'orom	Complete	GOK	600,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Renovation of ECDE Classroom	Emagombe and Saka	Marachi Central	Complete	GOK	700,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of ECDE Classroom	Oburi Primary School	Amukura East	Complete	GOK	1,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of ECDE Classroom	Maira Pri. School	Bukhayo Central	Complete	GOK	1,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of ECDE Classroom	Buderie Primary School	Bukhayo West	Complete	GOK	1,000,000

Fourth Quarter Budget implementation report FY 2025/2026

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of ECDE Kitchen/Dinning	Khuduru	Bukhayo West	Complete	GOK	1,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of ECDE Classroom	Bubango Primary	Bunyala West	Complete	GOK	1,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of ECDE Centre	Amaase Pri.	Chakol South	Complete	GOK	1,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of 3-door pit latrines	St. Teresa Chakol Girls, Okokoru Primary	Chakol South	Complete	GOK	1,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of ECDE Classroom	Bumutiru AC Primary	Kingandole	Complete	GOK	1,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of ECDE Classroom	Busiada	Marachi Central	Complete	GOK	1,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Completion of ECDE Classroom	Neela	Marachi Central	Complete	GOK	1,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of ECDE Classroom	Sivina ECDE	Marachi North	Complete	GOK	1,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Renovation of ECDE Classroom	Buyama and St. Eugene	Matayos South	Complete	GOK	2,200,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of ECDE Classroom	Bwamani Primary School	Mayenje	Complete	GOK	1,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Completion of ECDE Classroom	Ikondohera Primary School	Nambale Township	Complete	GOK	1,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of ECDE Classroom	Sidelewa, Obekai	Amukura Central	Complete	GOK	2,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of ECDE Classroom	Ojamii primary and Township Primary	Ang'orom	Complete	GOK	2,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of ECDE Classroom	Aloet Primary, Kawalun Primary	Ang'urai East	Complete	GOK	2,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of ECDE Classroom	Mwangaza Primary, Musokoto DEB	Bukhayo North/Walatsi	Complete	GOK	2,000,000

Fourth Quarter Budget implementation report FY 2025/2026

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of ECDE Classroom	Okerebwa Primary, Ong'aroi Primary	Chakol South	Complete	GOK	2,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of ECDE Classroom	Bwaliro Primary, Enekaywa Primary	Elugulu	Complete	GOK	2,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of ECDE Classroom	Kajeji, Ikapolok and Kidek	Malaba Central	Complete	GOK	2,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of ECDE Classroom	Igero, Mabunge	Matayos South	Complete	GOK	2,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Refurbishment of ECDE Classroom	Namboboto girls and Mlimani ECDE	Nambuku/Namboboto	Complete	GOK	2,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of ECDE Classroom	Wardwide	Ang'urai South	Complete	GOK	3,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of ECDE Classroom	Budala, runyu and Bulwani primary schools	Bunyala South	Complete	GOK	3,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of ECDE Classroom	St. Joseph Primary School, St. Teresa Primary School and Burumba Primary School	Burumba	Complete	GOK	3,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of ECDE Classroom	Bumbe, Namuduru and Bumaenga	Bwiri	Complete	GOK	3,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of ECDE Classroom	Kakoli Primary School, koruruma and osasame Primary School	Malaba North	Complete	GOK	3,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of ECDE Classroom	Wardwide	Bunyala North	Complete	GOK	4,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of ECDE Classroom	Karisa, Aterait, Abur, Akites	Chakol North	Complete	GOK	4,000,000
Early Childhood Development and Education	ECDE Infrastructure Development	3110202	Construction of ECDE Classroom	Onyunyur Primary, Akulonyi Primary, Keng'atuny Primary and gara primary	Malaba South	Complete	GOK	4,000,000

Source: Busia County Treasury, 2026

4. Department of County Treasury and Economic Planning

The departmental **Vision** is to be a prosperous County committed to prudent financial management, economic planning and technological innovations.

The **Mission** is to provide high quality financial, economic and advisory services through efficient and effective fiscal planning, resource mobilization, budget administration, coordination, formulation and implementation of policies and programs for accelerated, equitable and sustainable development for the citizens of Busia County through technological innovations

Table 14: Programme Performance

Programme Name: Public Financial Management					
Objective: To improve public financial management					
Outcome: Improved public financial management					
Sub Programme	Key Outputs/Outcome	Key performance indicators	Targets		Remarks*
			Planned	Achieved	
Revenue mobilization	Increased Own source revenue	Amount of own source revenue	999.76M	701M	The County is committed to streamlining revenue-raising measures while ensuring realistic and achievable budgeting of own-source revenues.

Source: Busia County Treasury, 2026

5. Department of Youth, Sports, Culture, Gender, Creative Arts and Social Services

The department's **Vision** is to be a socially self-driven and empowered community

The **Mission** is to mobilize the Busia Community for sustainable social protection, talent nurturing, heritage preservation and creating equal opportunities for children, youth, women, PLWDs, Older Persons and other vulnerable groups for holistic growth and development.

Table 16: Programme Performance

Programme Name; To Increase cultural promotion and development					
Objective: To Increase cultural promotion and development					
Outcome: Increase cultural promotion and development					
Sub Programme	Key Outputs/Outcome	Key performance indicators	Targets		Remarks*
			Planned	Achieved	
Cultural promotion	Cultural center constructed and operationalized	Number of cultural centers constructed and operationalized	1	0	Current contractor discharged, re-budgeted for FY 2026/27 for completion.
Programme Name; Promotion and Development of Sports					
Objective: To enhance promotion and development of sports					
Outcome: Enhanced promotion and development of sports					
Sub Programme	Key Outputs/Outcome	Key performance indicators	Targets		Remarks*
			Planned	Achieved	
Sports promotion and infrastructure development	Modern stadium and sports courts constructed	Number of modern stadiums constructed	1	0	Construction ongoing at ATC in collaboration with the National Government (works stated at 10%)
		Number of sports complexes constructed	1	1	Malaba Sports Complex Phase 1 Completed

Source: Busia County Treasury, 2026

Table 17: Project Status

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Culture Promotion and Development	Cultural Promotion and Infrastructural Development	3110202	Proposed fencing of teso south amukura cultural centre			Complete	GOK	1,418,730
Culture Promotion and Development	Cultural Promotion and Infrastructural Development	3110202	Costruction to Completion of KAKAPEL Community Cultural Centre phase II	KAKAPEL Community Cultural Centre	Angurai South	Complete	GOK	4,005,373
Promotion and Development of sports	Sports Promotion and Infrastructural Development	3110399	Proposed Renovation of Busia County Stadium	Busia	Burumba Ward	Complete	GOK	2,043,150
Social Services and Development to Vulnerabl	Social Support Services	3110901	Supply, delivery Installation, testing, training and equipment for operationalisation of Malaba Social Hall	Malaba Social Hall	Malaba Central	Complete	GOK	1,480,000
Promotion and Development of sports	Sports Promotion and Infrastructural Development	3110504	proposed construction of sports complex phase I in malaba town,tose north sub-county	Malaba	Malaba Cental		GOK	14,844,778
Youth Empowerment and Development	Youth Enterprise and Empowerment	3110901	supply & delivery of various equipment & furniture for operationalization of port victoria social	Port Victoria	Bunyala West		GOK	1,498,000
Youth empowerment and development	Youth enterprise and empowerment	3110302	Construction of 3-door pit latrine	Kamolo Youth empowerment Centre	Malaba South		GOK	500,000

Source: Busia County Treasury, 2026

6. Department of Transport, Roads and Public Works

The **Vision** of the department is to develop quality, reliable, sustainable and resilient infrastructure and provide access to safe affordable public transport systems

The **Mission** is to expand public transport and build infrastructure with special attention to the needs of women, children and people with disability through the production of appropriate designs and increased investment.

Table 18: Summary of the Programme Key Outputs, Performance Indicators and Targets

Programme Name: Road network					
Objective: To increase road network					
Outcome: Increased Road network					
Sub-Programme	Key Output	Key Performance Indicators	Target		Remarks
			Planned	Achieved	
Road infrastructure development	Kilometers of roads upgraded	Number of Kilometers of roads upgraded to bitumen standards	5	2.4	Limited budget allocation
	Kilometres of Earth and gravel roads Maintained	Number of Kilometres of earth and gravel roads maintained	800	346	88km are still ongoing
	Road construction equipment purchased and maintained	Number of road construction equipment purchased	2	0	No budget allocation
		Number of Roads; Construction Equipment maintained and in good condition	8	9	Target Achieved
	Box culverts and bridges constructed	Number of box culverts constructed	28	21	7 culverts are still ongoing

Source: Busia County Treasury, 2026

Table 19: Project Status

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Road Network	Road Infrastructure Development	3111201	Engine Calibration for Motor graders			100%	GOK	3,300,000
Road Network	Road Infrastructure Development	3111201	Repair of road construction equipment			100%	GOK	4,200,000
Road Network	Road Infrastructure Development	2630203	Road Maintenance Fuel Levy	County Wide	County Wide	100%	Donor	129,808,891
Road Network	Road Infrastructure Development	2630203	Road Maintenance Fuel Levy balance	County Wide	County Wide		Donor	537,207
Road Network	Road Infrastructure Development	3110401	Construction of Major drainage structures (Bridges and Box Culverts)	Nambere Bridge	Matayos South		GOK	4,000,000
Road Network	Road Infrastructure Development	3110401	Upgrading of county roads to bitumen standards and cabros	Countywide	Countywide	40%	GOK	145,935,513
Road Network	Road Infrastructure Development	3110501	Construction of Major Drainage Structures	County Wide	County Wide	0%	GOK	10,000,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	County Wide	County Wide	100%	GOK	18,000,000
Building Infrastructure Development	mechanical and fabrication workshop	3110202	Proposed construction of mechanical unit workshop at Bumala	Bumala	Marachi West	100%	GOK	5,927,140
Road Network	Road Infrastructure Development	3110401	Provision of upgrading of LOT 4 roads to bitumen and cabros standard	County Wide	County Wide	100%	GOK	21,434,360
Road Network	Road Infrastructure Development	3110401	Upgrading of c778njunction Bukiri-Tahumba Junction Bunandi primary road	Bunandi primary road	Nambuku Ward	100%	GOK	60,768,840
Road Network	Road Infrastructure Development	3110501	Proposed construction of Khunari-Sigombere Culvert footbridge and associated works	Khunari-Sigombere		100%	GOK	1,670,539
Road Network	Road Infrastructure Development	3110601	Routine maintenance and spot improvement of Adenyi Road			100%	GOK	2,495,020
Road Network	Road Infrastructure Development	3110601	Proposed construction of storm water mangement system	County Wide	County Wide	100%	GOK	3,555,946
Road Network	Road Infrastructure Development	3110601	Routine maintenace of Akatagoroit-Asuret Junction	Akatagoroit-Asuret	Amukura west	100%	GOK	7,141,339

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
			Road and box culvert in Amukura west					
Road Network	Road Infrastructure Development	3111201	Supply and delivery of farm tractors spare parts.	County Wide	County Wide	100%	GOK	4,637,780
Alternative Transport Infrastructure Development	Alternative Transport Development	3110702	Purchase of boats	County wide	County Wide	100%	GOK	990,000
Road Network	Road Infrastructure Development	3110401	construction of Sidukhumi box culvert		departments	100%	GOK	8,000,000
Road Network	Road Infrastructure Development	3110501	Construction of Okello Bukeke box culvert	Okello Bukeke		100%	GOK	3,783,774
Building Infrastructure Development	Standardization of Construction Materials	3110202	construction of ward office	bukhayo west	Bukhayo west	100%	GOK	3,521,964
Road Network	Road Infrastructure Development	3110501	construction of box calvert	Bumadeya	Bunyala West	100%	GOK	1,700,000
Alternative Transport Infrastructure Development	Alternative Transport Development	3110505	Destillation and canal opening In Bunyala central	Bunyala central	Bunyala Central	100%	GOK	2,999,384
Building Infrastructure Development	Standardization of Construction Materials	3110202	Proposed fencing of ward office in Kingandole ward	Ward office	Kingandole ward	100%	GOK	445,770
Road Network	Road Infrastructure Development	3110501	Proposed construction of culvert in Namboboto ward	Wardwide	Namboboto Ward	100%	GOK	298,000
Road Network	Road Infrastructure Development	3110501	Provision of construction of Musirira box culvert	Musirira box culvert		100%	GOK	438,720
Road Network	Road Infrastructure Development	3110501	Proposed construction of box culvert at maolo-makema Bukhayo central ward	Maolo-Makema	Bukhayo central ward	100%	GOK	696,232
Road Network	Road Infrastructure Development	3110501	Construction of Alaki-Akanyo box culvert-Marachi North Ward	Alaki-Akanyo	Marachi North	100%	GOK	733,123
Road Network	Road Infrastructure Development	3110501	Installation of culvert in Bukhayo North Ward	Wardwide	Bukhayo North	100%	GOK	938,400
Road Network	Road Infrastructure Development	3110501	Proposed installation of culvert in roads ward wide	Wardwide	Wardwide	100%	GOK	973,300
Road Network	Road Infrastructure Development	3110501	Supply and delivery of culverts in Nangina ward	Wardwide	Nangina Ward	100%	GOK	1,499,874

Fourth Quarter Budget implementation report FY 2025/2026

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Road Network	Road Infrastructure Development	3110501	Proposed construction of road cross culvert in Malaba south ward	Wardwide	Malaba South	100%	GOK	1,598,300
Road Network	Road Infrastructure Development	3110501	Supply and delivery of fuel and lubricants for road maintenance in Amukura central ward	Ward wide	Amukura central	100%	GOK	2,500,000
Road Network	Road Infrastructure Development	3110501	Hire of machine and equipment for routine maintenance of roads in Nangina Ward	Wardwide	Nangina Ward	100%	GOK	2,899,400
Road Network	Road Infrastructure Development	3110501	Proposed construction of culvert at Kalaran-Malaba south	Kalaran	Malaba South	100%	GOK	4,836,825
Road Network	Road Infrastructure Development	3110601	Hire of track/lorry	Wardwide	Wardwide	100%	GOK	320,000
Road Network	Road Infrastructure Development	3110601	Hire of truck	Ward wide		100%	GOK	480,000
Road Network	Road Infrastructure Development	3110601	Supply and delivery of murram for routine maintenance of road in Bunyala Central ward	Wardwide	Bunyala Central	100%	GOK	495,900
Road Network	Road Infrastructure Development	3110601	Supply and delivery of murram of minimum CBR 20 for gravelling of roads	Wardwide	ward wide	100%	GOK	495,900
Road Network	Road Infrastructure Development	3110601	Supply and delivery of Murram for routine maintenance work	County Wide	County Wide	100%	GOK	495,900
Road Network	Road Infrastructure Development	3110601	Supply and delivery of murram for routine maintenance of roads in Amukura East Ward	Ward Wide	Amukura East Ward	100%	GOK	496,589
Road Network	Road Infrastructure Development	3110601	Supply and delivery of murram for maintenance of roads.	County Wide	County Wide	100%	GOK	496,589
Road Network	Road Infrastructure Development	3110601	Supply and delivery of fuel and lubricants for road maintenance in Chakol North ward	Wardwide	Chakol North	100%	GOK	500,000

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Road Network	Road Infrastructure Development	3110601	Supply and delivery of fuel and lubricants for road maintenance in Angurai East ward	Ward wide	Angurai East	100%	GOK	500,000
Road Network	Road Infrastructure Development	3110601	Supply and delivery of murram for road maintenance in malaba central ward	Wardwide	Malaba Central	100%	GOK	600,000
Road Network	Road Infrastructure Development	3110601	Supply and delivery of murram in Amukura East Ward	Wardwide	Amukura East Ward	100%	GOK	796,050
Road Network	Road Infrastructure Development	3110601	Supply and delivery of murram for gravelling of roads in malaba south ward,	Wardwide	Malaba South	100%	GOK	796,050
Road Network	Road Infrastructure Development	3110601	Supply of fuel and lubricants for utility vehicle.	Ward wide		100%	GOK	900,000
Road Network	Road Infrastructure Development	3110601	Supply and delivery of murram for gravelling of roads in Angurai South ward	Ward wide	Angurai South	100%	GOK	989,033
Road Network	Road Infrastructure Development	3110601	Supply and delivery of murram for road maintenance in Elugulu ward	ward wide	Elugulu ward	100%	GOK	989,033
Road Network	Road Infrastructure Development	3110601	Supply and delivery of fuel and lubricants for routine maintenance of roads in kingandole ward	Wardwide	Kingandole	100%	GOK	1,200,000
Road Network	Road Infrastructure Development	3110601	Hire of machine for Road construction in Bunyala Central Ward	Wardwide	Bunyala Central	100%	GOK	1,499,350
Road Network	Road Infrastructure Development	3110601	Supply and delivery of murram -Bukhayo east ward	Wardwide	Bukhayo East	100%	GOK	1,631,250
Road Network	Road Infrastructure Development	3110601	Routine maintenance of roads by hired machines in Malaba North ward	Ward wide	Malaba North ward	100%	GOK	1,632,000
Road Network	Road Infrastructure Development	3110601	Hire of machine for road construction in Bukhayo central ward	Wardwide	Bukhayo Central	100%	GOK	1,943,546
Road Network	Road Infrastructure Development	3110601	Machine for hire for routine maintenance of roads in Bunyala South	Wardwide	Bunyala South Ward	100%	GOK	1,962,000

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Road Network	Road Infrastructure Development	3110601	Supply and delivery of murram for routine maintenance of roads in burumba ward	Ward wide	burumba ward	100%	GOK	1,996,727
Road Network	Road Infrastructure Development	3110601	Supply and delivery of fuel lubricants for routine maintenance of roads in Mayenje Ward	Wardwide	Mayenje Ward	100%	GOK	2,000,000
Road Network	Road Infrastructure Development	3110601	Supply and delivery of fuel and lubricants for routine maintenance of roads in chakol north	Wardwide	Chakol North	100%	GOK	2,200,000
Road Network	Road Infrastructure Development	3110601	Provision for machine hire for roads maintenance in Angurai East Ward	Wardwide	Angurai East ward	100%	GOK	2,394,474
Road Network	Road Infrastructure Development	3110601	Hire of machines for maintenance of roads in Angurai north ward	Wardwide	Angurai North Ward	100%	GOK	2,982,000
Road Network	Road Infrastructure Development	3110601	Hire of machine and equipment for routine maintenance of roads in Angurai East Ward	Ward wide	Angurai East	100%	GOK	2,998,400
Road Network	Road Infrastructure Development	3110601	Supply and delivery of fuel and lubricants for road maintenance in Angurai south road	ward wide	Angurai south	100%	GOK	3,000,000
Road Network	Road Infrastructure Development	3110601	Provision for machinery hire and road maintenance to Bukhaya West,	Wardwide	Bukhaya West Ward	100%	GOK	3,974,400
Road Network	Road Infrastructure Development	3110601	Hire of machine for road construction in Marachi North ward	Wardwide	Marachi North Ward	100%	GOK	4,000,000
Road Network	Road Infrastructure Development	3110601	Hire of machine for road construction in Elugulu ward	Wardwide	Elugulu Ward	100%	GOK	5,694,000
Road Network	Road Infrastructure Development	3110601	Hire of machine for road construction in Bukhaya North ward	Ward wide	Bukhaya North	100%	GOK	5,770,000
Road Network	Road Infrastructure Development	3110601	Supply and delivery of fuel and lubricants for routine	Ward wide	Chakol South	100%	GOK	6,000,000

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
			maintenance of roads in chakol south					
Road Network	Road Infrastructure Development	3110601	Supply and delivery of murram -Bukhayo east ward			100%	GOK	3,001,500
Building Infrastructure Development	Standardization of Construction Materials	3110299	Proposed fencing of ward office in Kingandole ward	Kingandole	Kingandole	100%	GOK	354,230
Road Network	Road Infrastructure Development	3110401	construction of box culvert	karekipi	malaba north	50%	GOK	4,000,000
Road Network	Road Infrastructure Development	3110501	construction of culvert		marachi east	50%	GOK	600,000
Road Network	Road Infrastructure Development	3110501	Proposed construction of box culvert at maolo-makema Bukhayo central ward	Maolo	Bunyala Central	100%	GOK	696,232
Road Network	Road Infrastructure Development	3110501	Proposed installation of culvert in Bunyala North	Bunyala	Bunyala North	100%	GOK	800,000
Road Network	Road Infrastructure Development	3110501	Proposed construction of Malaba Central box culvert	Malaba	Malaba Central	100%	GOK	1,000,000
Road Network	Road Infrastructure Development	3110501	construction of box culvert	kaukotoit-agonget	malaba north	50%	GOK	3,000,000
Road Network	Road Infrastructure Development	3110601	Supply and delivery of fuel and lubricants to malaba North ward	Malaba	Malaba North	100%	GOK	200,000
Road Network	Road Infrastructure Development	3110601	Repair of fly over at Malaba Central	Malaba	Malaba Central	100%	GOK	393,820
Road Network	Road Infrastructure Development	3110601	Supply and delivery of murram for road maintenace in Bwiri ward of a minimum CBR OF 20	Bwiri	Bwiri	100%	GOK	496,589
Road Network	Road Infrastructure Development	3110601	Supply and delivery of murram for road maintenace in Nambuku/Namboboto	Namboto	Nambuku/Namboto	100%	GOK	496,589
Road Network	Road Infrastructure Development	3110601	Supply and delivery of murram for road maintenace in Bunyala Central	Bunyala	Bunyala Central	100%	GOK	496,589
Road Network	Road Infrastructure Development	3110601	Hire of machine for road construction in Bunyala west	Bunyala	Bunyala West	100%	GOK	992,600
Road Network	Road Infrastructure Development	3110601	Supply and delivery of fuel and lubricants for road maintenace malaba central	Malaba	Malaba Central	100%	GOK	1,000,000

Fourth Quarter Budget implementation report FY 2025/2026

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Road Network	Road Infrastructure Development	3110601	Supply and delivery of fuel and lubricants for opening of roads	County Wide	County Wide	100%	GOK	1,500,000
Road Network	Road Infrastructure Development	3110601	Supply and delivery of fuel and lubricants Malaba south ward	Malaba	Malaba South	100%	GOK	1,600,000
Road Network	Road Infrastructure Development	3110601	Supply and delivery of murrum for road maintenance in Bunyala south	Bunyala	Bunyala Central	100%	GOK	1,996,727
Alternative Transport Infrastructure Development	Establishment of Waterways	3110505	Opening of rivers	Wardwide	Bunyala South	100%	GOK	2,000,000
Road Network	Road Infrastructure Development	3110401	Construction of Culverts	Kamosing A, IFC Kengatuny Junction, Kamosing B, Opere (Kshs. 250,000 each)	Malaba South	100%	GOK	1,000,000
Road Network	Road Infrastructure Development	3110401	Construction of culverts	Namuvolu, Sigomere and Muchori-Khuyala	Matayos South	40%	GOK	1,000,000
Road Network	Road Infrastructure Development	3110401	Construction of culverts	Mamba Village-Burumba A, Bench Mawazo- Bukesa, Ebenezer - Bukesa, Kisii Estate	Burumba	100%	GOK	5,000,000
Road Network	Road Infrastructure Development	3110501	Construction of Major drainage structures (Bridges and Box Culverts)	Aladoi culvert, Ochude chief's office and Adungosi Market road (Kwa Amake),	Chakol South	100%	GOK	1,000,000
Road Network	Road Infrastructure Development	3110501	Construction of Culverts	Wardwide	Malaba Central	100%	GOK	1,000,000
Road Network	Road Infrastructure Development	3110501	Construction of culverts	Wardwide	Amukura West	100%	GOK	1,500,000
Road Network	Road Infrastructure Development	3110601	Construction of foot bridge	Nang'eni- Maolo	Bukhaya Central	20%	GOK	2,500,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Marachi Central	100%	GOK	3,000,000
Road Network	Road Infrastructure Development	3110601	Box Culverts	Buradolo	Marachi East	100%	GOK	3,000,000

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Bunyala North	100%	GOK	4,000,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Chakol South	100%	GOK	4,000,000
Road Network	Road Infrastructure Development	3110601	Box Culverts	Shirandala	Marachi East	100%	GOK	4,000,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Marachi West	100%	GOK	4,500,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Bunyala West	100%	GOK	5,000,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Busibwabo	100%	GOK	5,000,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Marachi East	100%	GOK	5,000,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Matayos South	100%	GOK	5,000,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Nambale Township	100%	GOK	5,000,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Nambuku/Nambo boto	100%	GOK	5,000,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Bunyala South	100%	GOK	5,500,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Mayenje	100%	GOK	5,500,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Esiria(Pefa Church)-Emalaya-Mujuru/Siwongo junc. To Kwasala Rd. Emaseno Kwirare - Esikulu Dispensary Rd. Masengeny Junc-Kwasala Rd. Esikulu Pri.-Busia Teachers to Kisumu Ndogo ring Rd - Mundika Mkt. Mundika Lelalela - Meltus Wandera (Mukemo) Rd. Khaunya	Bukhayo West	100%	GOK	5,700,000

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
				Makutano/Nakhasirumbi - Munongo Buderie Rd. Bukalama Primary School to Kemodo Road				
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Agenga Nanguba	100%	GOK	6,000,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads and opening of roads	Osuret junction- Aderema - Akatagorait Junction road, Ogema junction - Imoleit junction - Mzee Omoese junction to Osia Spring, Machakusi junction - Totokatile- Mzee Omunyin	Amukura West	100%	GOK	6,000,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Bukhayo Central	100%	GOK	6,000,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Bukhayo East	100%	GOK	6,000,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Bunyala Central	100%	GOK	6,000,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Busijo Naasali Road, Busembe, Nambatano, Namunyweda Clinic Busembe Road, Khurera Kapili road, Namudiero Road, Busembe Karani Road, Bumba- Naasali Road	Bwiri	100%	GOK	6,000,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Elugulu	100%	GOK	6,000,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Malaba Central	100%	GOK	6,000,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Malaba South	100%	GOK	6,000,000

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Amukura Central	100%	GOK	7,000,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Malaba North	100%	GOK	7,000,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Marachi North	100%	GOK	7,000,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Nangina	100%	GOK	7,000,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Ang'urai East	100%	GOK	7,300,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Ang'urai North	100%	GOK	7,369,488
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads and opening of two new roads	Wardwide	Burumba	100%	GOK	7,600,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Amukura East	100%	GOK	8,000,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Ang'orom	100%	GOK	8,000,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Chakol North	100%	GOK	8,000,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Kingandole	100%	GOK	8,000,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Bukhayo North/Walatsi	100%	GOK	9,000,000
Road Network	Road Infrastructure Development	3110601	Refurbishment of County Roads	Wardwide	Ang'urai South	100%	GOK	10,000,000
Building Infrastructure Development	Standardization of Construction Materials	3110202	Fencing and construction of perimeter wall	public works		20%	GOK	4,000,000

Source: Busia County Treasury, 2026

7. Department of Public Service Management

The **Vision** is to be a benchmark for high performing, dynamic and ethical public service.

The **Mission** is to facilitate a safe environment for an effective and productive work force that guarantees personal growth and sustainable development.

During the Financial Year 2025/26, the Department registered significant progress in implementing its programmes and achieving its strategic objectives. Key achievements included strengthening decentralized governance structures, enhancing administrative coordination, and improving the monitoring of government programmes, which contributed to more effective and efficient service delivery across the county. The Department also strengthened stakeholder collaboration, improved communication through enhanced public information management, and promoted greater citizen engagement by improving public participation and civic education initiatives.

The Department further strengthened institutional capacity by developing key governance and human resource frameworks, including the Performance Management Framework, Internship Policy, Record Management Policy, Record Classification Scheme, and the Enforcement Policy. These initiatives provided a stronger policy and administrative foundation for effective service delivery, accountability, and records management.

In addition, the Department enhanced staff welfare through the provision of medical insurance cover to all county staff and facilitated the disbursement of staff loans and mortgage facilities. To support effective communication, the Department procured camera equipment for communication officers, while a comprehensive payroll audit was undertaken to strengthen payroll integrity and improve accountability in human resource management.

8. Lands, Housing and Urban Development

The **Vision** of the department is to be an excellent department in Land and urban management and in the provision of affordable and quality housing for sustainable development.

The **Mission** is to facilitate the improvement of the livelihoods of Kenyans through efficient administration, equitable access, secure tenure, suitable management of land resources, and access to adequate housing.

Table 22: Programme Performance

Programme Name: Physical planning and Land use management					
Objective: To strengthen physical planning and land use management					
Outcome: Strengthened physical planning and land use management					
Sub Programme	Key Outputs/Outcome	Key performance indicators	Targets		Remarks*
			Planned	Achieved	
Land use administration and management	County land bank acquired	Acres of land acquired	15	4.875	acquired 4.875 acre of land for the construction of Okwata dispensary in Amukura West Ward.
Programme: Housing Development and Management					
Objective: To facilitate the provision of Adequate and Affordable housing.					
Outcome: Adequate and affordable houses provided and improved					
Housing Management	Construction of Governor's residence	Construction of Governor's residence	1	0	Contract awarded

Source: Busia County Treasury, 2026

Table 23: Project Status

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Housing Development and management	Housing Development	2640599	Kenya Urban Support Programme- urban development grant	Malaba Municipality	Malaba Municipality		Donor	87,275,941
Housing Development and management	Housing Development	2640599	Kenya Urban Support Programme- urban development grant	County wide	County Wide		Donor	76,464,543
Urban Management Services	Urban Infrastructure Development and Management	3110504	purchase of dust bins for the municipality markets	Malaba Municipality	County Wide	Not pocured	GOK	1,478,720
Urban Management Services	Urban Infrastructure Development and Management	3110504	Construction of Designated Parking Areas (Cabros)	Busia Municipality	County Wide		GOK	7,500,000
Housing Development and management	Housing Management	3110302	renovation of samia sub county administrators office	samia	Departmental	100%	GOK	2,487,550
Housing Development and management	Housing Management	3110302	Proposed renovation of Bunyala Sub countyadministrartors office	Sub-County administrators office	Bunyala Central	100%	GOK	2,479,980
Housing Development and management	Housing Management	3110302	Renovation of governors office	Governors Office	Burumba ward	100%	GOK	3,284,230
Housing Development and management	Housing Management	3110302	Renovation of Malaba Town hall	Town hall	Malaba Central	100%	GOK	5,222,808
Urban Management Services	Urban Infrastructure Development and Management	3110502	Storm Water Management	County Wide		100%	GOK	1,451,856
Urban Management Services	Urban Infrastructure Development and Management	3110502	Construction of storm water drainage in Municipality Matayos	Matayos	Matayos South	100%	GOK	6,041,460
Urban Management Services	Urban Infrastructure Development and Management	3110504	Proposed erection and completion of Boda boda shed at Nnase Busibwabo ward	Nnase	Busibwabo ward	100%	GOK	150,000
Urban management services	Urban Infrastructure Development and Management	3110202	Proposed development of green park	Busia	Burumba Ward	100%	GOK	2,009,897
Urban Management Services	Urban Management	3130101	Purchase of land for Nasira Dispensary	Nasira Dispensary	Busibwabo	File processed and not paid	GOK	200,000
Urban Management Services	Urban Management	3130101	Sale of land NO.3316 Bukhayo/Lupida	Bukhayo/Lupida	Bukhayo North	File processed and not paid	GOK	200,000
Urban Management Services	Urban Management	3130101	Purchase of land for Okwata dispensary Amukura west ward	Okwata Dispensary	Amukura west ward	100%-Awaiting transfer	GOK	1,100,000
Urban Management Services	Urban Management	3130101	Purchase of land in Bulemia Bunyala subcounty	Bulemia	Bunyala West	File processed and not paid	GOK	1,400,000

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Urban Management Services	Urban Management	3130101	Purchase of land for sports and cultural activities Bunyala	Bunyala	Bunyala North	File processed and not paid	GOK	1,400,000
Urban Management Services	Urban Management	3130101	Purchase of land for expansion of Lukolis market in Teso south	Lukolis Market	Amukura West	File processed and not paid	GOK	1,500,000
Urban Management Services	Urban Management	3130101	Purchase of Land in Nabuganda Bwiri	Bwiri	Bwiri Ward	File processed and not paid	GOK	1,600,000
Urban Management Services	Urban Management	3130101	Purchase of land for AKITES market in chakol north	Akites market	Chakol North	File processed and not paid	GOK	1,900,000
Housing Development and management	Housing Development	3110201	Governors Residence	Nasewa	Matayos South	Contract Awarded	GOK	2,500,000
Urban Management Services	Urban Management	3110705	Acquisition of Tipplers	County Wide	County wide		GOK	2,000,000
Physical Planning and Land Use Management	Land use Administration and Management	3130101	Construction of ECED class	Katome	Bukhayo Central	No bidder	GOK	500,000
Physical Planning and Land use Management	Land use administration and management	3130101	purchase of land for water springs	amoni water spring	chakol north	Awaiting confirmation grant	GOK	500,000
Physical Planning and Land use Management	Land use administration and management	3130101	Purchase of Land	Mabale Dispensary	Mayenje	Awaiting surveying and valuation	GOK	800,000
Physical Planning and Land use Management	Land use administration and management	3130101	purchase of land auction ring	kocholya market	malaba south	Awaiting surveying and valuation	GOK	1,000,000
Physical Planning and Land use Management	Land use administration and management	3130101	purchase of land for market	Aterait market	chakol north	No bidder	GOK	1,000,000
Physical Planning and Land use Management	Land use administration and management	3130101	purchase of land for ageet vtc	ageet	chakol north	File processed but not paid	GOK	3,500,000
Housing Development and management	Housing Management	3110202	Construction of County Ward Offices phase 1	Agenga Nanguba	Agenga Nanguba	not advertised during the period under review	GOK	1,000,000
Housing Development and management	Housing Management	3110202	Construction of County Ward Offices phase 1	Amukura West	Amukura West	not advertised during the period under review	GOK	1,000,000
Housing Development and management	Housing Management	3110202	Construction of County Ward Offices phase 1	Angorom	Ang'orom	not advertised during the	GOK	1,000,000

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
						period under review		
Housing Development and management	Housing Management	3110202	Construction of County Ward Offices phase 1	Bukhayo North/Walatsi	Bukhayo North/Walatsi	not advertised during the period under review	GOK	1,000,000
Housing Development and management	Housing Management	3110202	fencing of County Ward Office	Bukhayo West	Bukhayo West	not advertised during the period under review	GOK	1,000,000
Housing Development and management	Housing Management	3110202	Construction of County Ward Offices phase 1	Busibwabo	Busibwabo	not advertised during the period under review	GOK	1,000,000
Housing Development and management	Housing Management	3110202	Construction of County Ward Offices phase 1	Chakol North	Chakol North	not advertised during the period under review	GOK	1,000,000
Housing Development and management	Housing Management	3110202	Construction of County Ward Offices phase 1	Kingandole	Kingandole	not advertised during the period under review	GOK	1,000,000
Housing Development and management	Housing Management	3110202	Construction of County Ward Offices phase 1	Bukhayo East	Bukhayo East	Still in tender process stage	GOK	6,000,000
Physical Planning and Land use Management	Land use administration and management	3130101	fencing of ward land		Ang'urai East	Still in tender process stage	GOK	300,000
Physical Planning and Land use Management	Land use administration and management	3130101	Purchase of land for dispensary	Obekai	Amukura Central	No bidder	GOK	500,000
Physical Planning and Land use Management	Land use administration and management	3130101	Purchase of land for Health Centres	Aloet, Attaba Oburi	Ang'urai East	Awaiting surveying and valuation	GOK	1,000,000

Source: Busia County Treasury, 2026

9. Department of Water, Irrigation, Environment and Natural Resource

The department's **Vision** is to provide reliable access to clean and safe water and secure environment for sustainable development.

The **Mission** is to ensure sustainable management of water, environment, irrigation, natural resources and energy, fostering resilience against climate change and securing a prosperous future for all.

During the financial year, the department undertook a review of its non-financial performance against budgeted objectives, highlighting implementation successes and challenges encountered.

Table 26: Programme Performance

Programme Name: Water supply services					
Sub Programme	Key Outputs	Key Performance Indicators	Targets FY 2025/26		Remarks
			Planned	Achieved	
Development of Urban Water infrastructure	Storage facilities constructed	Total volume of water storage developed (M ³)	1173	100	100m ³ steel tank done in collaboration with the National Government under Lake Victoria North Water Works Development agency at Malaba dispensary in Malaba Central ward The 8.5% is attributable to late procurement.
	Water pipeline constructed	KMs of pipeline developed	73	15	15 km of pipeline was done in collaboration with the National Government under Lake Victoria North Water Works Development agency in Malaba Central and Malaba South Ward.
		Total number of connections	3360	56	The 56 new connections were done in collaboration with the National Government under Lake Victoria North Water Works Development agency.
	Metered households	No. of households metered	2,650	56	The 56 new connections in Malaba are metered connections under LBNWDA.
	Solarized water systems	No. of water systems solarized	1	0	Due to late procurement it was rolled over
Rural Water infrastructure development	Storage facilities constructed	Total volume of water storage developed (M ³)	600	40	The 6.6% achieved is attributable to the late procurement hence some were of them not committed
	Water pipeline constructed	KMs of pipeline developed	28	5	Implemented in Bunyala North ward
	Water schemes developed	Number of water schemes developed	4	0	Rolled over due to delayed procurement process
	Metered households	No. of households metered	1,000	0	No budgetary allocation
	Solarized water systems	No. of water systems solarized	6	3	Part of the projects rolled over
Programme Name: Sewerage Services					
Sub Programme	Key Outputs	Key Performance Indicators	Targets		Targets
			Planned	Planned	
Development of sewerage infrastructure	Sewer line developed	Kilometres of Sewer line developed	15	5.1 km	Done by the national government under Lake Victoria Water Works Development agency in Malaba town.
Programme Name: Environmental conservation and management					
Sub Programme	Key Outputs	Key Performance Indicators	Targets (FY 2025/26)		Remarks
			Planned	Achieved	
Afforestation & agroforestry	Trees planted in line with presidential decree (15Billion trees by 2030)	Number of trees planted	200,000	30,000	Tree planted was through synergies with partners and KFS
Programme: Climate Change Mitigation and adaptation					
Sub Programme	Key Outputs	Key Performance Indicators	Targets (FY 2025/26)		Remarks
			Planned	Achieved	
Climate change mitigation and resilience	Financing Locally -led climate change actions promoted	Number of locally -led climate change actions promoted	20	0	FLLoCA projects have been awarded
Programme Name: Irrigation and Land Reclamation services					
Sub Programme	Key Outputs		Targets (FY 2025/26)		Remarks

		Key Performance Indicators	Planned	Achieved	
Development of Irrigation infrastructure	Irrigation schemes established	No. of irrigation schemes established	1	1	Ward based project in Angurai East Ward
Programme Name: Natural resource management					
Sub Programme	Key Outputs	Key Performance Indicators	Targets (FY 2025/26)		Remarks
			Planned	Achieved	
Promotion of livelihood diversification	Alternative livelihoods promoted	Number of livelihoods promoted	2	1	Contracted but site yet to be handed over.
Sub-Total					
Programme Name: Energy Development					
Sub Programme	Key Outputs	Key Performance Indicators	Targets (FY 2025/26)		Remarks
			Planned	Achieved	
Rural electrification	Households connected to the existing grid - Maximization	Number of households connected	1080	984	Executed in collaboration with the NGCDF across the county
Installation And maintenance of solar and electrical installations	street lights installed	Number of grid/solar street lighting units installed and maintained	89	359	Executed in collaboration NGCDF, KPLC and REREC across the county
	solar mass lights installed	number of solar mass light units installed and maintained	21	18	Executed in collaboration with the NGCDF across the county

Source: Busia County Treasury, 2026

Table 27: Project Status

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Climate Change Mitigation and Adaptation	Climate Change Mitigation and Mitigation and Resilience	2640503	Other Capital Grants and Transfers (Financing Locally-Led Climate Action Program (FLLOCA))	County Wide	County Wide		Donor	196,918,217
Climate Change Mitigation and Adaptation	Climate Change Mitigation and Mitigation and Resilience	2640503	Other Capital Grants and Transfers (Financing Locally-Led Climate Action Program (FLLOCA) county contribution)	Busia Town	County Wide		GOK	50,000,000
Climate Change Mitigation and Adaptation	Climate Change Mitigation and Mitigation and Resilience	2640503	Other Capital Grants and Transfers (Financing Locally-Led Climate Action Program (FLLOCA))	County Wide	County Wide		Donor	196,948,217
Environmental Conservation and Management	Afforestation and Agro-forestry	3111305	Institutional greening / Orchard development	Countywide	Countywide	100%	GOK	1,000,000
Environmental Conservation and Management	Afforestation and Agro-forestry	3111305	Development of nature based apiculture for environmental management	Bunyala	Bunyala North	50%	GOK	1,000,000
Environmental Conservation and Management	Afforestation and Agro-forestry	3111305	Bamboo Development and promotion	Countywide	County Wide	20%	GOK	1,000,000
Environmental Conservation and Management	Afforestation and Agro-forestry	3111305	Tree Nursery Establishment	Countywide	County Wide	50%	GOK	1,000,000
Environmental Conservation and Management	Afforestation and Agro-forestry	3111305	Development of Farms and urban forests	Amoni	Malaba Central	20%	GOK	2,000,000
Environmental Conservation and Management	Afforestation and Agro-forestry	3111305	Planting tree in line with presidential decree	Countywide	County Wide	20%	GOK	2,000,000
Natural Resource Management	Promotion of livelihood diversification	3111305	Promotion of livelihood diversification	Odioi	Amukura west	20%	GOK	2,000,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Rehabilitation of Opare Borehole	Opare	Malaba South	30%	GOK	500,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Equipping and Solarization	Adungosi Market	Chakol South	30%	GOK	1,400,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Solarization and Construction of Water Kiosk	Akulony Primary	Malaba South	50%	GOK	2,000,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Drilling of Boreholes for Bukati Dispensary and Buduma Girls Secondary School.	Bukati ,Buduma	Marachi North & East	30%	GOK	5,000,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Rehabilitation of Alema Community Water Project	Alema	Nangina	30%	GOK	5,000,000

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Water Supply Services	Rural Water Infrastructure Development	3110502	Rehabilitation of Mundika Water treatment Plant 500m3 elevated Steel Backwash Tank and Busia ATC Tank	Mundika	Bukhaya West	30%	GOK	5,000,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Development of Dakhiro community water project	Dakhiro	Agenga Nanguba	30%	GOK	6,000,000
Water Supply Services	Urban Water Infrastructure Development	2640503	Other Capital Grants and Transfers-BUWASCO	County wide	County Wide	kshs 14million was disbursed to the entity	GOK	20,000,000
Energy Development	Rural Electrification	3111011	Rural Electrification	Electrification		Complete	GOK	22,200,000
Environmental Conservation and Management	Afforestation and Agro-forestry	3111305	Development of tree nurseries in Matayos	Matayos	ward wide	Complete	GOK	745,500
Water Supply Services	Operation and maintenance of water systems	3110602	Maintenance of Moding water	Moding	Angura East	Complete	GOK	1,796,500
Energy Development	Renewable Energy Development	3111011	Proposed supply, installation, training and commissioning of 1 20m high mast flood light at Milimani Market Malaba North Ward	Milimani	Malaba North		GOK	2,994,600
Water Supply Services	Rural Water Infrastructure Development	3111502	Proposed contruction and rehabilitation of sisenye water project expansion of port victoria Ruambwa water supply	Sisenye	Bunyala North		GOK	30,338,878
Irrigation and Land Reclamation Services	Irrigation Farmer and Institution Support Services	3111103	supply and delivery of farm inputs	ward wide	Bukhaya east	complete	GOK	1,999,725
Water Supply Services	Operation and maintenance of water systems	3110602	repair and maintaince of borehole	ward wide	Bukhaya east	complete	GOK	999,285
Energy Development	Renewable Energy Development	3111011	repair & maintenance of flood light at Elwanikha and Buyofu market in Bukhaya East,Ang'ang'am and Kamusogon market in Bukhaya North	Elwanikha and Buyofu market Bukhaya East, Kamusogon market in Bukhaya North	Bukhaya East and Bukhaya North	complete	GOK	1,999,790
Energy Development	Renewable energy development	3111011	Installation of New Solar Mass Light Within the County Sumba Island Bunyala West Ward and Bunyala Vocational Training Centre	Sumba Island and Bunyala Vocational Training Centre	Bunyala West Ward	complete	GOK	2,300,000
Environmental Conservation and Management	Catchment and Water Shed Conservation	3110502	Cleaning and protection of adopted rivers -bunyala south			complete	GOK	1,925,000
Water Supply Services	Operation and maintenance of water systems	3110602	repair of shallow wells-Bunyala central ward	Ward wide	Bunyala central ward	complete	GOK	496,700

Fourth Quarter Budget implementation report FY 2025/2026

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Water Supply Services	Operation and maintenance of water systems	3110602	Repair and maintenance of water systems at Bukadanyi Bukhaya Central	Bukadanyi	Bukhaya Central	complete	GOK	997,600
Water Supply Services	Operation and maintenance of water systems	3110602	construction & refurbishment of water system at maolo secondary,dindi water spring,itete water springs-bukhaya central	maolo secondary,dindi water spring,itete water	bukhaya central	complete	GOK	1,294,925
Water Supply Services	Operation and maintenance of water systems	3110602	Maintenance of solar mass lights at Katotoi and Adanya-Angurai North Ward & Amairo Amukura West Ward	Katotoi & Adanya and Amairo	Angurai North and Amukura West	complete	GOK	1,395,550
Water Supply Services	Operation and maintenance of water systems	3110602	Repair and maintenance of water sources ward wide matayos south	Ward wide	matayos south	complete	GOK	1,497,900
Water Supply Services	Operation and maintenance of water systems	3110602	Repair and maintenance of boreholes in malaba central ward	Ward wide	malaba central ward	complete	GOK	1,499,450
Water Supply Services	Operation and maintenance of water systems	3110602	Repair of boreholes	ward wide	Matayos south	complete	GOK	1,500,000
Water Supply Services	Operation and maintenance of water systems	3110602	Repair and maintenance of water pumps(Ganjala market solar pump)Nambuku-Namboboto ward	Ganjala market	Nambuku-Namboboto ward	complete	GOK	2,000,000
Water Supply Services	Operation and maintenance of water systems	3110602	water point repair at Atapar Ongariama and Otimong - Chakol South	Atapar Ongariama and Otimong	Chakol South	complete	GOK	2,302,640
Water Supply Services	Operation and maintenance of water systems	3110602	Construction and refurbishment of water system for drilling and installation of Kidera primary school & KAKira village and repair of water solar pump at katengo mkt	katengo mkt	Malaba South	complete	GOK	3,258,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Completion of Emagombe water project Marachi Central	Emagombe	Marachi Central	complete	GOK	1,396,850
Water Supply Services	Rural Water Infrastructure Development	3110502	drilling of borehole	muyafa	Matayos south	complete	GOK	1,500,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Drilling borehole at luyemba and construction of steel tower		Amukura central	complete	GOK	1,700,000
Water Supply Services	Rural Water Infrastructure Development	3110502	drilling and equipping of 2 boreholes	angorom priary and kisii estate	angorom	complete	GOK	2,527,750
Water Supply Services	Rural Water Infrastructure Development	3110502	Drilling and equipping ojamii market borehole	Ojamii market	angorom	complete	GOK	3,447,250
Energy Development	Renewable Energy Development	3111011	Installation and maintenance of solar lights in Matayos South Ward	ward wide	Matayos South	100% Complete	GOK	1,000,000
Energy Development	Renewable Energy Development	3111011	Proposed supply and installation of 1 no. solar mass light at Stendi	Ekisumo	Bukhaya East	100% Complete	GOK	1,486,000

Fourth Quarter Budget implementation report FY 2025/2026

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
			Mawe (Ekisumo) - Bukhaya East Ward					
Energy Development	Renewable Energy Development	3111011	Proposed installation of new solar mass light at Namisi Market - Bukhaya Central Ward	Namisi	Bukhaya Central	100% Complete	GOK	1,491,600
Energy Development	Renewable Energy Development	3111011	Installation of Integrated Solar mass light at Murumba Market Marachi Central Ward	Murumba	Marachi Central	100% Complete	GOK	1,498,500
Energy Development	Renewable Energy Development	3111011	Proposed supply and installation of 1 no. solar mass light at Kekalet Market - Angurai South Ward	Kekalet	Anguari South	100% Complete	GOK	1,499,000
Energy Development	Renewable Energy Development	3111011	Mastlight	Kekalet Market	angurai south	20% Complete	GOK	1,500,000
Energy Development	Renewable Energy Development	3111011	Installation of arid powered street lights at Amongura Market - Chakol South Ward	Amongura	Chakol South	20% Complete	GOK	2,296,400
Energy Development	Renewable Energy Development	3111011	Provision of repair and maintenance of Malambisia and Mwembe Tayari, Kodedema mass light in Amukura East Ward	ward wide	Amukura East	100% Complete	GOK	2,589,626
Energy Development	Rural Electrification	3111011	street light		malaba central	amount reduced in supplem hence not done	GOK	1,100,000
Energy Development	Rural Electrification	3111011	electricity connectivity	mathanza	Marachi central	100% Complete	GOK	1,900,000
Energy Development	Rural Electrification	3111011	Electricity connection	Mabale& Ong'oros area	Mayenje	100% Complete	GOK	2,000,000
Energy Development	Rural Electrification	3111011	power maximization	angaro and akadot	angurai east	20% Complete	GOK	2,000,000
Energy Development	Rural Electrification	3111011	murumba streat electrification		Marachi central	20% Complete	GOK	2,500,000
Energy Development	Rural Electrification	3111011	electricity connectivity	angololo village	malaba south	20% Complete	GOK	3,000,000
Energy Development	Rural Electrification	3111011	installation of arid powered straet lights	khunyangyu and ikonzo	kingandole	20% Complete	GOK	3,000,000
Energy Development	Rural Electrification	3111011	drilling and hand pump installation	kapina primary and dulienge market	bukhaya north	20% Complete	GOK	4,000,000
Energy Development	Rural Electrification	3111011	installation of electricity	wakhungu, Bolori and masievi	Nangina	20% Complete	GOK	4,000,000

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Environmental Conservation and Management	Catchment and Water Shed Conservation	3110502	protection of springs, Okharo mungatsi, Joels mungatsi, Kitalee mungatsi, Museveni madibo, Donalds buyofu, nicolas sikinga, butsoye ewanikha, munyanes sikinga, george stream, wanangai stream		Bukhayo east		GOK	1,500,000
Environmental Conservation and Management	Catchment and Water Shed Conservation	3110502	cleaning and protection of adopted rivers	County Wide	County Wide	100% Complete	GOK	995,000
Environmental Conservation and Management	Catchment and Water Shed Conservation	3110502	Cleaning of springs at Kingandole Ward	Kingandole	Kingandole	100% Complete	GOK	995,705
Environmental Conservation and Management	Afforestation and Agro-forestry	3111305	Planting of trees -agenga nanguba ward	ward wide	Agenga Nanguba	100% Complete	GOK	398,000
Irrigation and Land Reclamation Services	Development of Irrigation Infrastructure	3110502	Opening of munaka river canal	Bukoma (Bunyala west ward	Bukhayo Central	20% Complete	GOK	500,000
Irrigation and Land Reclamation Services	Irrigation Farmer and Institution Support Services	3111103	Supply delivery and installation of irrigation equipment Angurai East	ward wide	Angurai East	100% Complete	GOK	1,920,750
Water Supply Services	Operation and maintenance of water systems	3110602	supply and installation of 10000lts cubic water tank and pipe extension at Akatagorait primary-Amukura west	Akatagorait	Amukura West	100% Complete	GOK	287,000
Water Supply Services	Operation and maintenance of water systems	3110602	repair & maintenance of boreholes-Bunyla west ward	ward wide	Bunyala West	terminated	GOK	298,850
Water Supply Services	Operation and maintenance of water systems	3110602	repair of shallow wells-bunyala central	ward wide	Bunyala Central	100% Complete	GOK	400,000
Water Supply Services	Operation and maintenance of water systems	3110602	Repair of spring -kingandole ward	ward wide	Kingandole	100% Complete	GOK	497,800
Water Supply Services	Operation and maintenance of water systems	3110602	repair of boreholes-kingandole ward	ward wide	Kingandole	100% Complete	GOK	499,500
Water Supply Services	Operation and maintenance of water systems	3110602	repair of boreholes & pipeline extension-mayenje ward	Mayenje	Mayenje	100% Complete	GOK	890,000
Water Supply Services	Operation and maintenance of water systems	3110602	Repair of Abai spring - Chakol North Ward	Abai	Chakol North	100% Complete	GOK	983,000
Water Supply Services	Operation and maintenance of water systems	3110602	contruction & refurbishment of water systems,digging of 5 shallow wells Busibwabo ward	Busibwabo	Busibwabo Ward	100% Complete	GOK	991,000
Water Supply Services	Operation and maintenance of water systems	3110602	Solarization of borehole at legio-Agenga Nanguba ward	Legio	Agenga Nanguba	Not done to transfer funds	GOK	1,255,275
Water Supply Services	Operation and maintenance of water systems	3110602	Water pipeline extension and solarization of water systems at Mayenje Ward	ward wide	Mayenje	30% Complete	GOK	1,297,086

Fourth Quarter Budget implementation report FY 2025/2026

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Water Supply Services	Operation and maintenance of water systems	3110602	Water pipeline extension and solarization of water systems at Emukhaya - Marachi Central Ward	Emukhaya	Marachi Central	100% Complete	GOK	1,490,863
Water Supply Services	Operation and maintenance of water systems	3110602	Aburi borehole and hand pump installation - Amukura West Ward	Aburi	Amukura West	100% Complete	GOK	1,562,334
Water Supply Services	Operation and maintenance of water systems	3110602	Erection of water tank and installation of solar system at Emakina water project-Nambale township	Emakina	Nambale Township	100% Complete	GOK	1,916,230
Water Supply Services	Operation and maintenance of water systems	3110602	rehabilitation with solar pumping system in three water points at Mauko market -marachi East	Mauko	Marachi East	30% Complete	GOK	1,966,351
Water Supply Services	Operation and maintenance of water systems	3110602	borehole drilling & solar pump installation ,raising water tank & construction of one water kiosk at Mangula in Busijo - Bwiri	Mangula	Bwiri	100% Complete	GOK	2,466,300
Water Supply Services	Operation and maintenance of water systems	3110602	Piping work at Amoni - Chakol North Ward	Amoni	Chakol North	100% Complete	GOK	2,485,369
Water Supply Services	Operation and maintenance of water systems	3110602	repair & maintenance and purchase of water accessories at port victoria water supply - bunyala west ward	ward wide	Bunyala West	100% Complete	GOK	2,980,400
Water Supply Services	Operation and maintenance of water systems	3110602	borehole drilling & installation of hand pump at Akudiet and kochet village-amukura east ward	ward wide	Amukura East	30% Complete	GOK	2,992,385
Water Supply Services	Operation and maintenance of water systems	3110602	Repaired of boreholes, pipeline extension, water tanks - Bunyala North Ward	ward wide	Bunyala North	100% Complete	GOK	3,244,033
Water Supply Services	Operation and maintenance of water systems	3110602	Proposed installation of water pump and pipeline extension phase 1 at Bukhaya Central, Test pumping at Mabunge and borehole casing at Maelo, Esidende ACK and Polytechnic - Bukhaya Central Ward	ward wide	Bukhaya Central	20% Complete	GOK	4,732,867
Water Supply Services	Operation and maintenance of water systems	3110602	Pipeline extension at Bwiri and Namboboto / Nambuku Wards	County Wide	County Wide	100% Complete	GOK	7,917,853
Water Supply Services	Rural Water Infrastructure Development	3110502	purchase of water pump	nambere pri school	Matayos south		GOK	400,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Supply ofdrilling Material	Mayenje Market	Mayenje	100% Complete	GOK	500,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Water works naluya shallow well		Agenga Nanguba	100% Complete	GOK	500,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Supply ofdrilling Material	Mayenje Market	Bukhaya Central	100% Complete	GOK	500,000

Fourth Quarter Budget implementation report FY 2025/2026

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Water Supply Services	Rural Water Infrastructure Development	3110502	bore hole repars nanderema pri, joji, eseka, ululo, nabutuki, mukemo		Agenga Nanguba	20% Complete	GOK	700,000
Water Supply Services	Rural Water Infrastructure Development	3110502	rehabilitation of borehole	Sikarira	Marachi North	20% Complete	GOK	1,000,000
Water Supply Services	Rural Water Infrastructure Development	3110502	solarization ofboreholes	murende mulipuko	Matayos south	20% Complete	GOK	1,000,000
Water Supply Services	Rural Water Infrastructure Development	3110502	water pipeline extention from muhobola to buguguru village		bunyala central	20% Complete	GOK	1,000,000
Water Supply Services	Rural Water Infrastructure Development	3110502	pipeline extention from ojibo toward muramba through agenga mulukhoni		Agenga Nanguba	20% Complete	GOK	1,000,000
Water Supply Services	Rural Water Infrastructure Development	3110502	intallation of water tank and equiping of bore at mundembu		Bukhayo east	20% Complete	GOK	1,000,000
Water Supply Services	Rural Water Infrastructure Development	3110502	drilling developing and equiping a borehole with a hand pump at sikinga/karungu		Bukhayo east	20% Complete	GOK	1,300,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Drilling of a borehole	Adanya	angurai south	20% Complete	GOK	1,750,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Purchase of water accessories	Bunyala west ward	bunyala west	100% Complete	GOK	2,985,000
Water Supply Services	Rural Water Infrastructure Development	3110502	piping of nabuganda water project	hakati	Bwiri	20% Complete	GOK	3,000,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Purchase of water accessories	Port victoria	bunyala west	100% Complete	GOK	3,000,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Drilling borehole at kabwodo dispensary, pipeline works at sioport and equiping of luyemba bore hall in agenganaguba		Agenga Nanguba	100% Complete	GOK	4,825,188
Water Supply Services	Rural Water Infrastructure Development	3111502	Proposed drilling of 1 no. borehole at Sikarira, Installation of water pumps in Bumala and Bujumba, and Repair of borehole at Siewe Village in Bumutiru at Butula Sub-County	County Wide	County Wide	20% Complete	GOK	3,490,638
Water Supply Services	Rural Water Infrastructure Development	3111502	Drilling & solar installation of water systems nambatano area-bwiri ward	ward wide	Nambuku/Nambomboto	100% Complete	GOK	3,499,940
Water Supply Services	Rural Water Infrastructure Development	3111502	Drilling 1 no. borehole at Kwabodo Dispensary in Namboboto, pipeline work at Sio Port and Equipping of Luyemba borehole in Agenga Nanguba Ward	County Wide	County Wide	100% Complete	GOK	4,825,188
Water Supply Services	Rural Water Infrastructure Development	3111502	Proposed drilling of 3 boreholes at Adanya, Kajei, Ang'ololo in Teso	ward wide	Malaba South	20% Complete	GOK	5,937,500

Fourth Quarter Budget implementation report FY 2025/2026

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
			North Sub - County and Pipeline works in Malaba South					
Energy Development	Renewable Energy Development	3111011	supply of sunkin solar lights	Wardwide	Bwiri	20% Complete	GOK	1,000,000
Energy Development	Renewable Energy Development	3111011	Electricity connectivity	Namahudu and Namunyweda B villages	Bwiri	20% Complete	GOK	1,000,000
Energy Development	Renewable Energy Development	3111011	Last mile connectivity	Kakoli Primary School	Malaba North	20% Complete	GOK	1,000,000
Energy Development	Renewable Energy Development	3111011	Street lights maximization by KPLC	Busibwabo Market, Mnazi moja, Nasira Market and Musoma Market	Busibwabo	20% Complete	GOK	1,500,000
Energy Development	Renewable Energy Development	3111011	installation mass solar light at kengatuny market	kengatuny	Malaba South	20% Complete	GOK	1,500,000
Energy Development	Renewable Energy Development	3111011	Electricity connectivity	Alara and Lusenye	Bukhayo West	50% Complete	GOK	2,000,000
Energy Development	Renewable Energy Development	3111011	Electricity connectivity	Amutogoro and Obucuun Opeduru villages	Chakol South	50% Complete	GOK	2,000,000
Energy Development	Renewable Energy Development	3111011	Installation of a transformer	Kagula Village	Malaba North	50% Complete	GOK	2,000,000
Energy Development	Renewable Energy Development	3111011	Street electricity maximization	Ebuwanaga village and Sikoma village	Busibwabo	50% Complete	GOK	2,200,000
Energy Development	Renewable Energy Development	3111011	Electricity connectivity by KPLC	Wardwide	Bunyala North	50% Complete	GOK	3,000,000
Energy Development	Renewable Energy Development	3111011	Installation of street lights	Lukonyi	Burumba	20% Complete	GOK	3,000,000
Energy Development	Renewable Energy Development	3111011	Electricity Installation	Alung'oli village	Busibwabo	50% Complete	GOK	3,000,000
Energy Development	Renewable Energy Development	3111011	Street lights	Elugulu	Elugulu	100% Complete	GOK	3,000,000
Energy Development	Renewable Energy Development	3111011	Installation of street lights	Wardwide	Mayenje	100% Complete	GOK	3,000,000
Energy Development	Renewable Energy Development	3111011	Installation of transformer	Okwata Primary, Okwata Mkt and Mzee Emodo and mzee Russia	Amukura West	50% Complete	GOK	3,000,000
Energy Development	Renewable Energy Development	3111011	Electricity connectivity	Apopong' and Ajesumut area	Ang'urai East	50% Complete	GOK	3,000,000

Fourth Quarter Budget implementation report FY 2025/2026

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Energy Development	Renewable Energy Development	3111011	Installation of Transformer at Sinai water scheme	Sinai	Bunyala West	50% Complete	GOK	3,000,000
Energy Development	Renewable Energy Development	3111011	Electricity connectivity	Sidelewa Kuruku village, Kaliwa kwa chrstopher Okedi Kamosing, Village, okatekok kwa subchief benard, kwa mwalimu lemek, and kwa the late sabastiano etila, raraka osiet	Amukura Central	50% Complete	GOK	4,000,000
Energy Development	Renewable Energy Development	3111011	Electricity connectivity	Akapijan and Aburi Cultural Development	Amukura West	50% Complete	GOK	5,000,000
Energy Development	Renewable Energy Development	3111011	Electricity connectivity	Wardwide	Nambuku/Namboboto	50% Complete	GOK	5,000,000
Environmental Conservation and Management	Catchment and Water Shed Conservation	3110502	Protection of springs	Wardwide	Kingandole	20% Complete	GOK	500,000
Environmental Conservation and Management	Catchment and Water Shed Conservation	3110502	Protection of springs	Haget	Bukhayo West	20% Complete	GOK	1,000,000
Environmental Conservation and Management	Catchment and Water Shed Conservation	3110502	Rehabilitation of springs	Wardwide	Marachi North	20% Complete	GOK	1,000,000
Environmental Conservation and Management	Catchment and Water Shed Conservation	3110502	Protection of springs	Wardwide	Matayos South	20% Complete	GOK	1,000,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Construction of shallow wells	buguguru village	Bunyala Central	20% Complete	GOK	500,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Repair of borehole	Makhurisi	Bwiri	20% Complete	GOK	1,000,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Repair and Piping	Saka and khunyangungu	Marachi Central	20% Complete	GOK	1,000,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Pipeline extension	Kalani	Marachi North	20% Complete	GOK	1,000,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Repair of boreholes	Wardwide	Matayos South	20% Complete	GOK	1,000,000

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Water Supply Services	Rural Water Infrastructure Development	3110502	Supply of drilling material	Mayenye market water point	Mayenje	20% Complete	GOK	1,000,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Borehole solarization and erection of tank	Bulako Elima Water point	Mayenje	20% Complete	GOK	1,000,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Repair of water projects	Centre A and Muramia	Nambale Township	20% Complete	GOK	1,000,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Drilling and installation of hand pump	osasame village	Amukura East	20% Complete	GOK	1,200,000
Water Supply Services	Rural Water Infrastructure Development	3110502	drilling of hand pump borehole	buyofu dispensary	Bukhayo East	20% Complete	GOK	1,200,000
Water Supply Services	Rural Water Infrastructure Development	3110502	drilling of hand pump	okurara village	Malaba South	20% Complete	GOK	1,200,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Drilling and installation of hand pump	Arwatat Village	Amukura East	20% Complete	GOK	1,500,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Drilling and installation of hand pump	Aturtur village	Amukura East	20% Complete	GOK	1,500,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Drilling and equipping of borehole	Opwaka	Amukura West	20% Complete	GOK	1,500,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Water Pipeline extension	Okimaru and Kolanya	Ang'urai East	20% Complete	GOK	1,500,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Drilling of hand pump borehole	Sinoko	Bukhayo East	20% Complete	GOK	1,500,000
Water Supply Services	Rural Water Infrastructure Development	3110502	repair of water boreholes		Marachi West	20% Complete	GOK	1,500,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Rehabilitation of borehole, construction of water kiosk and pipeline extension	Okwata	Amukura West	20% Complete	GOK	2,000,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Pipeline extension	Ebudama village and Buruburu village	Elugulu	20% Complete	GOK	2,000,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Installation of solar and piping	Sigomere B Water project	Kingandole	20% Complete	GOK	2,000,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Solarization phase I	Neela	Marachi Central	20% Complete	GOK	2,000,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Pipe Extension	Wardwide	Nambuku/Namboboto	20% Complete	GOK	2,500,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Drilling, Solarization and piping	Kaliwa Catholic	Amukura Central	20% Complete	GOK	3,000,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Drilling of water	Siekunya Water Project	Nambale Township	20% Complete	GOK	3,000,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Water project phase I	Igula	Marachi Central	20% Complete	GOK	3,500,000

Fourth Quarter Budget implementation report FY 2025/2026

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Water Supply Services	Rural Water Infrastructure Development	3110502	busire water project		Marachi West	20% Complete	GOK	3,500,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Drilling of boreholes	Sirekeresi and Bwangangi-Mumbaka	Nangina	20% Complete	GOK	3,500,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Water drilling, solarization, piping and erection of tanks	Wardwide	Agenga Nanguba	20% Complete	GOK	4,000,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Purchase of water accessories, drilling and pipeline extension	Wardwide	Ang'urai North	20% Complete	GOK	4,500,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Borehole solarization and erection of 12M high steel tank	Mundere	Bunyala North	20% Complete	GOK	5,000,000
Water Supply Services	Rural Water Infrastructure Development	3110502	Drilling of water	Marino and Amoni - Ilolo	Ang'orom	20% Complete	GOK	6,000,000
Energy Development	Renewable Energy Development	3111011	Repair of solar lights	Wardwide	Nangina	20% Complete	GOK	500,000

Source: Busia County Treasury, 2026

10. Department of Health Services and Sanitation

The **Vision** of the department is to be a healthy, productive, and internationally competitive County.

The **Mission** is to build a progressive, sustainable, technologically driven, evidence-based, and client centred health system with the highest attainable standards of health at all levels of care in Busia County.

During the financial year, the department undertook a review of its non-financial performance against budgeted objectives, highlighting implementation successes and challenges encountered

Table 28: Programme Performance

Programme: Curative and Rehabilitative services					
Programme Objective: To Increase Access to Quality Curative and Rehabilitative Services					
Programme Outcome: Increased Access to Quality Curative and Rehabilitative Services					
Sub Programme	Key Output	Key Performance Indicators	Targets		Remarks
			Planned	Achieved	
Rehabilitative and palliative services	Enhanced Rehabilitative and Palliative services	Number of facilities with functional corrective therapy clinics (Physiotherapy, occupational therapy and orthopedic Technology)	1	1	Equipment Delivered at BCRH
Specialized medical services	Increased access to specialized services	Number of health facilities offering specialized services (Upgrading of Renal and CT Scan Units)	2	2	4 Dialysis Machines procured and CT scan Maintained
Accident and Emergency services	Strengthened accident and emergency management	Number of A and E units equipped and working	1	0	ICU Equipped, Awaiting Operationalization
Infrastructure development at Tier 3 facilities countywide	Improved infrastructure for service delivery (Tier 3 HFs)	Number of stalled Projects Completed in Hospitals	9	0	Contract for Operationalization of Alupe SCH Mortuary advertised but did not attract bidder
		Number of Level 4 hospitals established and functional as per national infrastructure norms and standards and KEPH guidelines	2	0	Contract for Construction of Maternity at Bumala B was awarded works yet to Commence. Contract for Construction and equipping of new male ward at Mukhobola Sub County Hospital, Construction of modern laboratory at Khunyangu SCH and Construction of modern inpatient ward at Sio Port were advertised but did not attract bidders
		Number of hospitals with functional maternity and Newborn Units	1	1	Renovation of male ward to a maternity ward at Nambale Sub County Hospital was completed.
		No. of health facilities with gender-sensitive and disability inclusive sanitation blocks	2	0	Construction of a gender-sensitive and disability inclusive sanitation block at Lupida SCH was awarded, works yet to commence. Contract for Construction of a gender-sensitive and disability inclusive sanitation block at Matayos SCH was advertised but did not attract bidder.
		Number of Hospitals Refurbished.	1	1	Refurbishment of Port Victoria Sub County Hospital
Programme: Preventive and Promotive health services					
Programme Objective: To increase access to preventive and Promotive health services					
Programme Outcome: Increased access to preventive and Promotive health services					
Sub Programme	Key Output	Key Performance Indicators	Targets		Remarks
			Planned	Achieved	
Sanitation and Hygiene	Improved sanitation and hygiene practices	Number of institutions with improved sanitation and hygiene facilities	10	0	Contracts for Construction of sanitation blocks at Apokor Dispensary, Mukonjo Dispensary, Lwanyange Dispensary, Kwangamor

					Dispensary, Osieko Dispensary, Emafubu Dispensary, Kengatuny Dispensary, Kamolo Dispensary and Akolong Dispensary were advertised but did not attract bidders
HIV/AIDS, TB and Malaria	Reduced TB burden	Number of TB Trunart Equipment Procured	1	0	Contracts Awarded awaiting Delivery
Infrastructure Development and equipment at Tier 2	Facility Infrastructure developed and maintained	Number of new facilities operationalized	1	6	Benga Dispensary, Hakati Dispensary, Aturet Dispensary, Nyalwanda, Bukati Dispensary and Imanga Dispensary Operationalized
		Number of staff housing units constructed	7	0	Contracts for Construction of staff houses at Bumutiru dispensary and Refurbishment of Staff Houses at Obekai Dispensary were advertised but did not attract bidders
		Number of new laboratories constructed	4	0	Contract for expansion of laboratory at Busibwabo dispensary phase 1 was advertised but did not attract bidder
		Number of stalled projects Completed in Level 2 & 3	4	1	Musibiriri Maternity was completed. Contracts for Construction of maternity wing at Apokor dispensary and Completion of male ward at Madende health center were advertised but did not attract bidders.
		Number of lower-level facilities Refurbished.	6	1	Renovation of Benga Dispensary Complete, Contract for Refurbishment of Rukala Dispensary was awarded, works yet to commence. Contract for Refurbishment of Khajula, Kotur, Imanga, Bwaliro and Bukhuma Dispensaries were advertised but did not attract bidders
		Number of maternities constructed and operationalized	2	2	Maternity at Musibiriri and Sikarira dispensary Completed. Contract for Construction of maternity unit at Bukalama Dispensary to be readvertised. Contract for Construction of Maternity Wing at Rwatama Dispensary was awarded works yet to commence
		Number of general wards constructed	2	0	Contract for Construction of Mabale Dispensary phase I awarded works yet to commence. Contracts for Proposed construction of general ward at Amaase dispensary, Completion of male ward at Madende health center, Construction of Bujumba Dispensary and Construction of inpatient Block at Nambuku Model HC (PHASE 1) were awarded but did not attract bidders.
		Number of Health Facilities Fenced	7	0	Contracts for Fencing of Dispensary and gate installation at Aturet Dispensary, Malanga Dispensary, Lwanyange Dispensary and Mayenje Dispensary were awarded, works yet to commence

Source: Busia County Treasury, 2026

Table 29: Project Status

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110299	Completion of Amukura SCH	Amukura SCH	Amukura Central	Awarded Awaiting Handover	GOK	16,285,270
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	completion of male ward at madende health centre		Bukhaya east	NO Bidder	GOK	2,000,000
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110299	Completion of maternity Bumala B SCH	Bumala B SCH	Marachi East	Awarded Awaiting Handover	GOK	10,000,000
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110299	Construction of a gender-sensitive and disability inclusive sanitation block at Lupida SCH	Lupida Sub county Hospital	Bukhaya North/Walatsi	Awarded Awaiting Handover	GOK	2,560,000
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110299	Construction of a gender-sensitive and disability inclusive sanitation block at Matayos SCH	Matayos Sub county Hospital	Matayos South	NO Bidder	GOK	2,560,000
Preventive and promotive health services	Infrastructure development at Tier 2 facilities	3110202	Construction of Dispensary	Aleles	Malaba Central	Awarded not started	GOK	4,000,000
Preventive and promotive health services	Infrastructure development at Tier 2 facilities	3110202	construction of dispensary	bujumba dispensary	Marachi West	To be advertised	GOK	5,000,000
Preventive and Promotive Health Services	Sanitation and Hygiene	3110299	Construction of sanitation blocks	Apokor	Amukura Central	To be advertised	GOK	1,000,000
Preventive and Promotive Health Services	Sanitation and Hygiene	3110299	Construction of sanitation blocks	Mukonjo	Nambuku/ Namboboto	To be advertised	GOK	1,000,000
Preventive and Promotive Health Services	Sanitation and Hygiene	3110299	Construction of sanitation blocks	Lwanyange	Bukhaya Central	To be advertised	GOK	1,000,000
Preventive and Promotive Health Services	Sanitation and Hygiene	3110299	Construction of sanitation blocks	Kwangamor	Amukura East	To be advertised	GOK	1,000,000
Preventive and Promotive Health Services	Sanitation and Hygiene	3110299	Construction of sanitation blocks	Akolong	Angurai South	To be advertised	GOK	1,000,000
Preventive and promotive health services	Infrastructure development at Tier 2 facilities	3110202	Construction of staff house at Bumuturu Dispensary	Bumuturu	Marachi Central	NO Bidder	GOK	2,000,000
Curative and Rehabilitative services	Higher Level Hospital Equipment	3111101	Equiping of Amukura SCH	Amukura SCH	Amukura Central	Complete	GOK	11,980,044
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Fencing Mabale dispensary	Mabale	Mayenje	Ongoing (40% complete)	GOK	1,000,000

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	fencing of kengatuny dispensary	kengatuny dispensary	malaba south	NO Bidder	GOK	500,000
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110299	Operationalization of Alupe SCH Mortuary	Alupe SCH	Angorom	NO Bidder	GOK	3,000,000
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	2640599	Other Capital Grants and Transfers KDSP	County HQs	Burumba	Budget trasfered to PSM	Donor	5,388,976
Preventive and Promotive Health Services	HIV/AIDs, TB and Malaria	3111101	Procurement of TB Trunart Equipment for Amukura SCH	Amukura SCH	Amukura East	Awarded Awaiting Handover	GOK	1,250,000
Preventive and Promotive Health Services	HIV/AIDs, TB and Malaria	3111101	Procurement of TB Trunart Equipment for Sio-Port SCH	Sio Port	Agenga-Nanguba	Awarded Awaiting Handover	GOK	1,250,000
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110299	Proposed completion of ward at Matayos SCH	Matayos SCH	Matayos South	Complete	GOK	1,190,000
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110299	Proposed completion of Alupe mother and child specialist hospital phase III	Alupe Mother and Child Hospital	Angorom	Complete	GOK	2,052,632
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed completion of fence at Munongo dispensary	Munongo dispensary	Mayenje	Complete	GOK	483,550
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110299	Proposed completion of mortuary at Nambale sch	Nambale sch	Nambale Township	Ongoing(50% complete)	GOK	2,007,910
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110299	Proposed completion of theatre at Khunyangu Sub-county	Sub-county	Kingandole	Ongoing(70% complete)	GOK	8,031,649
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110299	Proposed completion of theatre at Sio-Port sch	Port sch	Bunyala West	Complete	GOK	681,848
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed construction of dispensary block at Adungosi dispensary in Teso South Sub county	Adungosi dispensary	Chakol South	Complete	GOK	1,181,010
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed construction of dispensary block at Adungosi dispensary in Teso South Sub county	Adungosi dispensary	Chakol South	complete	GOK	958,720
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed construction of Laboratory block at Ochude dispensary	Ochude dispensary	Chakol South	Ongoing(75% complete)	GOK	2,288,640
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed expansion of lab at Igula dispensary	Igula dispensary	Marachi Central	Complete	GOK	1,950,920

Fourth Quarter Budget implementation report FY 2025/2026

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed expansion of maternity wing at Ngélechom dispensary	Ngélechom dispensary	Chakol North	Ongoing(68% complete)	GOK	2,104,990
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed fencing and gate at Bukati dispensary	Bukati dispensary	Marachi North	Complete	GOK	1,191,680
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110302	Proposed renovation of Benga dispensary	Benga dispensary	Marachi North	Complete	GOK	3,475,270
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110302	Refurbishment of Khajula Dispensary	Khajula	Bunyala South	NO Bidder	GOK	2,000,000
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110302	refurbishment of khayo dispensary		Bukhayo east	Stalled	GOK	999,070
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110302	Refurbishment of Rukala Dispensary	Rukala	Bunyala South	Awarded Awaiting Handover	GOK	2,000,000
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110302	Refurbishment of Staff Houses at Obekai Dispensary	Obekai	Amukura Central	NO Bidder	GOK	1,000,000
Preventive and promotive health services	Infrastructure development at Tier 2 facilities	3110202	renovation of aturet dispensary	aturet	amukura east	Complete	GOK	1,000,000
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110302	renovation of dispensary	akobwoit	amukura east	NO Bidder	GOK	1,000,000
Preventive and promotive health services	Infrastructure development at Tier 2 facilities	3110202	Renovation of Dispensary	Kotur	Amukura East	NO Bidder	GOK	2,000,000
Preventive and Promotive Health Services	Sanitation and Hygiene	3110299	Sanitation Block at Emafubu dispensary	Emafubu	Marachi East	NO Bidder	GOK	1,020,455
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Completion of maternity block at Musibiriri dispensary	Musibiriri	Marachi East	Complete	GOK	3,000,000
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Construction of Bulemia Dispensary phase I	Bulemia	Bunyala West	Awarded Awaiting Handover	GOK	4,000,000
Preventive and Promotive Health Services	Sanitation and Hygiene	3110299	Construction of fence, gate and sanitation block at Adungosi Dispensary	Adungosi	Chakol South	Complete	GOK	1,800,000
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Construction of Ganjala Dispensary	Ganjala	Nangina	Awarded Awaiting Handover	GOK	6,000,000

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Construction of maternity at Sikarira Health Centre	Sikarira	Marachi North	Complete	GOK	700,000
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Operationalization of Busembe maternity wing (Equiping)	Busembe	Bwiri	Terminated	GOK	2,800,000
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed construction of Ablution block at Budalangi Health centre	Budalangi	Bunyala Cental	Complete	GOK	497,290
Preventive and Promotive Health Services	Sanitation and Hygiene	3110299	Proposed construction of sanitation block at Nasira	Nasira Dispensary	Busibwabu	Stalled	GOK	998,360
Preventive and Promotive Health Services	Sanitation and Hygiene	3110299	Proposed construction of sanitation block at Osieko dispensary	Osieko dispensary	Bunyala South	Terminated	GOK	998,150
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed expansion of X-ray unit at Lukolis	Lukolis	Amukura West	Complete	GOK	2,999,220
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110302	Proposed fencing with concrete posts and chain-link at Apegei dispensary	Apegei	Chakol North	Complete	GOK	913,000
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110302	Proposed refurbishment works at Mukhobola Sub-county Hospital	Mukhobola	Bunyala Central	Complete	GOK	1,040,200
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110302	Proposed renovation of kitchen (wall & floor) at Agenga Health Centre	Agenga	Agenga	Terminated	GOK	992,300
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed roofing of Bukati dispensary container	Bukati Dispensary	Marachi North	Terminated	GOK	493,600
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110302	Refurbishment of floor and fence at Buyosi Dispensary	Buyosi	Mayenje	NO Bidder	GOK	1,000,000
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Construction of Amoni dispensary		departments	Ongoing(46% complete)	GOK	5,000,000
Preventive and promotive health services	Infrastructure development at Tier 2 facilities	3110299	Completion of maternity wing	Apokor	Amukura Central	NO Bidder	GOK	1,000,000
Preventive and promotive health services	Infrastructure development at Tier 2 facilities	3110202	completion of Musibiriri maternity block phase II	Musibiriri Dispensary	marachi east	Complete	GOK	3,000,000
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110299	construction and equipng of a new male ward	Mukhobola	Bunyala Central	NO Bidder	GOK	5,000,000

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Preventive and promotive health services	Infrastructure development at Tier 2 facilities	3110202	construction of laboratory	kamolo dispensary	malaba south	complete	GOK	1,954,440
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Construction of Maternity Wing	Rwatama	Angurai South	Awarded Awaiting Handover	GOK	5,000,000
Preventive and Promotive Health Services	Sanitation and Hygiene	3110299	construction of ablution block in dispensary	morukarisa dispensary	chakol north	complete	GOK	500,000
Preventive and promotive health services	Infrastructure development at Tier 2 facilities	3110299	Construction of dispensary phase I	Mabale	Mayenje	Awarded Awaiting Handover	GOK	3,000,000
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	construction of general ward	amaase dispensary	chakol south	NO Bidder	GOK	5,000,000
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Construction of inpatient Block (Phase1)	Nambuku Model H.C	Nambuku/ Namboboto	NO Bidder	GOK	10,000,000
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Construction of laboratory at Kamurai Dispensary	kamuriai	Anguari east	Terminated	GOK	4,000,000
Preventive and promotive health services	Infrastructure development at Tier 2 facilities	3110299	Construction of maternity unit	Bukalama	Bukhayo West	NO Bidder	GOK	6,300,000
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110299	Construction of modern inpatient ward	Sio Port SCH	Agenga Nanguba	NO Bidder	GOK	6,000,000
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110299	construction of modern kitchen	teso north SCH	departments	Ongoing(45% complete)	GOK	5,001,210
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110299	Construction of modern laboratory phase I	Khunyangu SCH,	Kingandole	NO Bidder	GOK	5,000,000
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110299	construction of mother and child health specialised hospital	Alupe SCH	Departmental	Complete	GOK	5,687,437
Preventive and Promotive Health Services	Health Promotion	2640599	Covi 19 balances brought forward				Donor	8,012,540
Preventive and promotive health services	Infrastructure development at Tier 2 facilities	3110299	Fencing of dispensaries	Malanga Dispensary and Lwanyange Dispensary	Bukhayo Central	Awarded Awaiting Handover	GOK	2,000,000
Preventive and promotive health services	Infrastructure development at Tier 2 facilities	3110299	Fencing of dispensary	Mayenje dispensary	Mayenje	Awarded Awaiting Handover	GOK	1,000,000

Fourth Quarter Budget implementation report FY 2025/2026

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Preventive and promotive health services	Infrastructure development at Tier 2 facilities	3110299	Fencing of dispensary and gate installation	Aturet dispensary	Amukura East	Complete	GOK	1,000,000
Curative and Rehabilitative services	Ambulance and Referral Services	3110707	Procurement of modern ambulance	BCHRH	Burumba	Awarded Awaiting Delivery	GOK	10,440,397
Curative and Rehabilitative services	Higher Level Hospital Equipment	3111101	Procurement,installation,training,commissioning of heavy duty laundry machine with service	BCRH	Burumba ward	Complete	GOK	4,490,000
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed Completion and Operationalization of Laboratory at Munongo Dispensary	Munongo dispensary	Mayenje	Complete	GOK	3,969,494
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed completion of maternity wing at Karisa dispensary in Chakol North ward	Karisa dispensary	Chakol North	Complete	GOK	2,115,265
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed completion of Hakati dispensary Bwiri Ward	Hakati dispensary	Bwiri	Complete	GOK	1,827,900
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed completion of Laboratory and maternity wing at Kamolo dispensary	Kamolo dispensary	Malaba South	Complete	GOK	2,000,550
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110299	Proposed completion of maternity & new born unit phase II at BCRH	BCRH	Burumba ward	Complete	GOK	2,420,626
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed completion of maternity with septic tank and placenta pit at Nambuku Model Health Centre	Nambuku Model Health Centre	Namboboto	Complete	GOK	4,553,200
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110299	Proposed completion of NHIF Cooperative building	Cooperative building	Burumba ward	Complete	GOK	2,859,410
Preventive and Promotive Health Services	Sanitation and Hygiene	3110299	Proposed construction of 2 door pit latrine for Bukati dispensary	Bukati dispensary	Marachi North	Complete	GOK	496,340
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed construction of Ablution block at Esikulu dispensary	Esikulu dispensary	Bukhayo West	Complete	GOK	982,200
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed construction of fencing and gate at Nangina dispensary	Nangina dispensary	Nangina Ward	Complete	GOK	879,100
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed construction of fencing and gate at Malaba dispensary	Malaba dispensary	Malaba Central	Complete	GOK	994,590
Preventive and Promotive Health Services	Sanitation and Hygiene	3110299	Proposed construction of gender sensitive and disability inclusive sanitation block at Khunyangu Sub-county Hospital	Khunyangu Hospital	Kingandole	Complete	GOK	148,055

Fourth Quarter Budget implementation report FY 2025/2026

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed construction of Kisoko dispensary block (Phase I)	Kisoko dispensary		Complete	GOK	2,956,304
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed construction of lab at Akiriama dispensary in Tesa South sc	Akiriama dispensary	Amukura West	Complete	GOK	381,840
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed construction of laboratory phase I at Busibwabo Health Centre	Busibwabo Dispensary	Busibwabe	NO Bidder	GOK	2,000,000
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110299	proposed construction of maternity ward at Khunyangu Sub-County Hospital	Khunyangu Hospital	Kingandole	Complete	GOK	2,206,186
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed construction of Rwatama dispensary in Angurai ward-Teso North sc	Rwatama dispensary	Angurai South	Complete	GOK	4,832,645
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed construction of sanitation block at Rwatama dispensary	Rwatama dispensary	Angurai South	Complete	GOK	977,220
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110299	Proposed construction of X-ray block at Matayos Sub-county Hospital	Matayos SHC	Matayos South	Complete	GOK	1,699,350
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110299	Proposed construction of X-ray unit at Alupe Sub-county hospital in Teso South Sub county	Alupe SHC	Angorom	Complete	GOK	2,636,888
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110299	Proposed construction, renovation and equipping of Modern kitchen block with gas technology at BCRH	BCRH	Burumba ward	Complete	GOK	9,980,031
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed expansion of maternity wing at Nangina dispensary	Nangina dispensary	Nangina Ward	Complete	GOK	1,459,060
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed fencing and gate at Mukonjo Namboboto / Nambuku	Nambuku	Namboboto/ Nambuku	Complete	GOK	805,120
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed fencing of dispensary at Munongo dispensary	Munongo dispensary	Mayenje	Complete	GOK	500,000
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed fencing of Ikonzo Health Centre in Butula Sub county	Butula SCH	Kingandole	Complete	GOK	999,850
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed of sitting slab for patients and welding of grills to five windows at Okwata dispensary in Teso South sc	Okwata dispensary	Amukura West	Complete	GOK	298,000
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110302	Proposed refurbishment and renovation of incinerator at BCRH	BCRH	Burumba ward	Complete	GOK	2,686,240

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110302	Proposed refurbishment of Port Victoria Sub county hospital	Victoria SCH	Bunyala West	Complete	GOK	8,554,090
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed renovation & installation of electricity at Mafumbu dispensary	Mafumbu dispensary	Marachi East	Complete	GOK	1,078,764
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110302	Proposed renovation and equipping of Sisenye dispensary	Sisenye dispensary	Bunyala North	Complete	GOK	2,975,920
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110302	Proposed renovation of male ward to a maternity ward at Nambale sub-county	Nambale sub-county	Nambale Township	Complete	GOK	1,877,540
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110302	Proposed renovation of maternity at Angurai Sub-county Hospital	Angurai SCH	Angurai South	Complete	GOK	2,968,050
Preventive and Promotive Health Services	Infrastructure Development at Tier 2 facilities	3110202	Proposed repair of Aturet dispensary at Amukura West Ward	Aturet dispensary	Amukura West	Complete	GOK	97,000
Preventive and Promotive Health Services	Lower-level Hospital equipment	3111101	Purchase of equipment at Burumba dispensary maternity wing	Burumba	Burumba	Complete	GOK	3,700,000
Preventive and promotive health services	Infrastructure development at Tier 2 facilities	3110202	Renovation of lower level facilities	Imanga, Bwaliro, Bukhuma	Elugulu	NO Bidder	GOK	3,000,000
Curative and Rehabilitative services	Higher Level Hospital Equipment	3111101	Supply, delivery, installation, testing and commissioning of X-ray equipment and medical furniture to Khunyangu Sub-county Hospital	Khunyangu Hospital	Kingandole	Complete	GOK	5,300,000
Curative and Rehabilitative services	Higher Level Hospital Equipment	3111101	Supply, delivery, installation, testing and commissioning of eyecare tonometer at Teso North Sub-county Hospital	Teso North SCH	Malaba South	Complete	GOK	1,246,325
Curative and Rehabilitative services	Higher Level Hospital Equipment	3111101	Supply, delivery, installation, testing and commissioning of ultrasound machine at Malaba Health Centre	Malaba Health Centre	Malaba Central	Complete	GOK	1,493,679
Curative and Rehabilitative services	Infrastructure Development at Tier 3 facilities	3110299	Supply, delivery, installation, testing, testing & commissioning of 150KVA generator at Khunyangu Sub county hospital	Khunyangu Hospital	Kingandole	Complete	GOK	4,950,000
Curative and Rehabilitative services	Higher Level Hospital Equipment	3111101	Supply, delivery, installation, testing, training & commissioning of digital X-ray machine at Alupe isolation centre	Alupe isolation centre	Angorom	Complete	GOK	3,975,000
Curative and Rehabilitative services	Higher Level Hospital Equipment	3111101	Supply, installation & commissioning of advanced lab equipments & lab reagents @ level IV hospitals.	Level IV hospitals.	County Wide	Complete	GOK	7,490,903

Source: Busia County Treasury, 2026

11. County Public Service Board

The **Vision** is to be a beacon of professionalism, integrity, equity and dedication to quality public service.

The **Mission** is to provide efficient and effective professional services for the realization of Busia County and National

Table 30: Programme Performance

Programme	Sub-programme	objective	Outcome	Key Output	Performance Indicators	Baseline FY 2025/2026	Planned Target FY 2026/2027	FY 2027/2028	FY 2028/2029
General Administration and Support Services	Administrative support services	Efficient and Effective Co-ordination of Administrative support services	To improve on quality service delivery	Improved and high-quality Services	% Achievement of the set Programmes Target	100%	100%	100%	100%

Source: Busia County Treasury, 2026

12. The Governorship Office

The **Vision** is to be an institution of honour and excellence for a democratic and prosperous County.

The **Mission** is to provide timely and quality services to the residents of Busia County through efficient utilization of resources.

Table 31: Programme Performance

Programme Name; Disaster Risk Management					
Objective: To strengthen disaster preparedness, mitigation and response					
Outcome: Improved awareness creation, resilience and adaptive capacity to disasters.					
Sub Programme	Key Outputs/Outcome	Key performance indicators	Targets		Remarks*
			Planned	Achieved	
Disaster preparedness	Strengthened capacity on disaster preparedness, Response and management	Disaster management center constructed to completion	1	0	Samia disaster center Phase 1 completed
		Number of lightening arrestors installed	6	2	Installed lightening arrestors at Burinda and Amukura and repairs of Agenga Dispensary and Matayos SCH

Source: Busia County Treasury, 2026

Table 32: Project Status

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Disaster Risk Management	Disaster Preparedness	3111106	Disaster Risk preparedness and Management	County Wide	County Wide	Complete	GOK	2,108,917
Disaster Risk Management	Disaster Preparedness	3110299	Proposed construction of Busia Disaster Centre Phase II	Busia	Angorom	Complete	GOK	948,105
Disaster Risk Management	Disaster Preparedness	3110299	Proposed Completion of County Headquarters Disaster Management Centre	busia	Angorom	Complete	GOK	3,730,290
Disaster Risk Management	Disaster Preparedness	3110504	construction of lightening arrester	County Wide	County Wide	Complete	GOK	9,942,978

Source: Busia County Treasury, 2026

13. County Law Office

The **Vision** is to be the best public legal provider and promote democratic principles and accountability in a devolved government.

The **Mission** is to facilitate and promote good governance by recognizing diversity and protection and promotion of interest and rights of people through provision of public legal services in the County Government.

Table 33: Programme Performance

Programme	Sub-programme	objective	Outcome	Key Output	Performance Indicators	Planned FY 2025/2026	Achieved
General Administration and Support Services	Administrative support services	Efficient and Effective Co-ordination of Administrative support services	To improve on quality service delivery	Improved and high-quality Services	% Achievement of the set Programmes Target	100%	63%

Source: Busia County Treasury, 2026

14. Strategic Partnerships and Digital Economy

The **Vision** of the department is to forge sustainable digital transformation and foster impactful partnerships for a prosperous and inclusive digital economy.

The **Mission** is to leverage technological innovation, foster strategic partnerships, integrate Sustainable Development Goals (SDGs) and ensure digital infrastructure resilience for a prosperous, inclusive and sustainable digital economy.

Table 34: Programme Performance

Sub Programme	Key Outputs	Key Performance Indicators	Targets		Remarks
			Planned	Achieved	
Programme: Information Communication Technology					
Objective: To increase access to ICT services					
Outcome: To increase access to ICT services					
Sub Programme	Key Outputs	Key Performance Indicators	Targets		Remarks
			Planned	Achieved	
ICT	Enhanced ICT infrastructure and Connectivity	Number of departments with access to Local Access Network (LAN)	12	5	Target not achieved. Limited funds for the Project
		County ICT digital centre	1	1	Centre operationalized and equipped with 10 desktop, 5 laptops, 1 printer, 1 projector, 1 server wrack and 10 cctv

Source: Busia County Treasury, 2026

Table 35: Project Status

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion status	Source of funds	Budget FY 2025/2026 (Ksh)
Information Communication Technology	ICT	3111111	Establishment and Equipping of Public Internet Access Services	County Wide	County Wide	100%	GOK	5,000,000
Information Communication Technology	ICT	3111111	Supply and delivery of ICT Networking and communication equipment			100%	GOK	5,994,000

Source: Busia County Treasury, 2026

15. County Assembly

Vision :To be a modern County Assembly that fulfils its constitutional mandate and effectively serves the people of Busia County

Mission :To build an effective County Assembly that is responsive to the needs of the people and that is driven by the ideals of realizing better quality of life for the people of the Busia County.

During FY 2025/2026, the County Assembly implemented key infrastructure and ICT-related activities. The e-Parliament software was installed, commissioned, and operationalised, enhancing the Assembly's digital operations. Infrastructure development through cabro paving was also undertaken, while construction works for an ablution block were completed. In addition, the Assembly acquired additional land for ward offices.

Project status

Programme	Sub Programme	GFS Code	Project Name	Project Location	Ward	Completion Status		Source of funds	Timelines	Amount FY 2025/2026 (Ksh)	Contract Sum in Kshs
Legislation, Representation and Oversight	legislation	3110202	construction of PLWD friendly ablution block	county assembly HQ	county assembly HQ	complete	100%	GOK	26-Jun	3,300,000	3,297,740
Legislation, Representation and Oversight	legislation	3110401	laying of cabros at the County Assembly main entrance	county assembly HQ	county assembly HQ	complete	100%	GOK	26-Jun	1,500,000	1,478,640
Legislation, Representation and Oversight	legislation	3111111	Purchase and installation of E parliament phase II	county assembly HQ	county assembly HQ	complete	100%	GOK	26-Jun	42,000,000	41,900,000
Legislation, Representation and Oversight	representation	3130101	purchase of land for construction of ward offices	Ward wide	Ward wide	complete	100%	GOK	26-Jun	7,700,000	7,479,106

VI. Challenges, Lessons Learnt and Recommendations

During the year under review, the County experienced several challenges that affected the efficient absorption of funds. A major issue was the delay in the uptake of tenders by suppliers and contractors. Many contractors were unable to mobilize resources once awarded contracts due to financial difficulties, while others faced technical and capacity gaps that slowed project execution. These challenges were further compounded by prolonged procurement processes characterized by lengthy evaluations and approvals, which ultimately delayed project completion. The lesson learnt is that weak supplier prequalification and bureaucratic procurement systems undermine timely project delivery. To address this, the County will need to strengthen supplier prequalification, invest in contractor training and capacity building, streamline procurement procedures, digitize systems, and enforce strict compliance with procurement laws.

The accumulation of pending bills was identified as a key area of concern, arising mainly from gaps in commitment controls, delayed verification processes, and revenue shortfalls. While these challenges temporarily constrained the County's fiscal space and affected supplier confidence, they also provided valuable lessons on the need for stronger financial management practices. In response, the County has developed a clear strategy that focuses on timely verification and prioritization of genuine pending bills, enforcing strict commitment controls to prevent recurrence, aligning expenditure with realistic revenue projections, and enhancing continuous monitoring and reporting. These measures are expected to restore fiscal discipline, build supplier confidence, and create room for new investments and development projects.

The County acknowledges that performance on own-source revenue targets fell short during the review period. This was mainly due to overambitious revenue projections, leakages in collection, weak enforcement, and taxpayer resistance, which in turn created financing gaps and contributed to the buildup of pending bills. The experience underscores the importance of setting realistic targets and strengthening enforcement to safeguard fiscal credibility and support smooth County operations. In response, the County is prioritizing reforms aimed at automating revenue collection through modern e-payment systems, broadening the tax base by tapping into new revenue streams, and enhancing enforcement mechanisms. Additionally, civic education and public awareness campaigns will be rolled out alongside incentives for timely payment to promote voluntary compliance and foster a culture of shared responsibility in revenue mobilization.

The County recognizes that frequent reallocations through supplementary budgets affected the smooth delivery of services during the review period. While such adjustments were at times

necessary to address emerging needs, they occasionally diverted funds from ongoing projects, delayed implementation, and reduced the overall impact of development spending. This experience highlights the need for stronger budget discipline and more robust project planning. Moving forward, the County will ensure that supplementary reallocations are limited strictly to urgent and unavoidable circumstances. In addition, greater emphasis will be placed on comprehensive feasibility assessments and meaningful public participation to guarantee that approved projects remain aligned with County priorities throughout the financial year.

Capacity gaps in project planning and implementation were another significant contributor to low absorption. Limited technical expertise in project design, costing, and supervision often resulted in unrealistic budgets and delays, while inefficiencies in approval processes and weak monitoring further undermined performance. The lesson learnt here is that without skilled personnel and effective systems, even well-designed budgets cannot achieve intended outcomes. To address this, the County will build staff capacity in project management, procurement, and financial management, strengthen internal audit and monitoring units, and adopt performance-based contracts with regular evaluations to enhance accountability.

Delays and shortfalls in the disbursement of conditional grants under the County Allocation of Revenue Act (CARA) also affected the County's ability to implement planned activities. In many cases, the National Treasury delayed or withheld transfers due to cash flow constraints or County non-compliance with reporting requirements. The lesson is that failure to meet accountability and compliance standards undermines access to much-needed resources. The County will therefore enhance intergovernmental engagement with the National Treasury to ensure timely release of funds, build capacity in financial reporting and compliance, and work with the Council of Governors to push for policy reforms that guarantee predictable disbursement of grants. Transparency will also be improved by publishing grant receipts and utilization reports.

Finally, delays in the release of equitable share from the National Treasury created cash flow mismatches that slowed down both recurrent and development spending. This underscored the importance of sound cash flow forecasting and flexible expenditure prioritization. In response, the County will strengthen its cash flow forecasting systems, prioritize expenditures in line with actual receipts, and continue to advocate for more predictable disbursement schedules.